

Manish Brij Garg & Co.

Chartered Accountants

56, Old Vijaynagar Colony, AGRA-282 004 Ph. 0562 285 4060 Mob. 0 98375 90909
e-mail : camanishgargagra@gmail.com

Form — 5			
CHARTERED ACCOUNTANT'S CERTIFICATE			
(FOR THE PURPOSE OF WITHDRAWAL OF MONEY FROM DESIGNATED ACCOUNT OF PROJECT)			
Information as on 31-08-2018			
Certification work Assigned vide letter No.		Dated :-31-08-2018	
<p>Subject: Certificate of amount incurred on Metro Suites Bliss for Construction of Building situated the over Bhagirathi Tower Sector-4, Vaishali, Ghaziabad. Demarcated by its boundaries (latitude and longitude of the end points) 28 64' 97.34"N , 77 34' 02.52"E to the North 28 64' 91.14"N , 77 34' 00.99"E to the South 28 64' 91.60"N , 77 34' 04.73"E to the East 28 64' 95.19"N , 77 33' 97.69"E to the West of village Noor Nagar Tehsil Ghaziabad Competent/ Development authority GDA District Ghaziabad PIN 201001 admeasuring 2003.00 sq.mts. area being developed by M/s SRB Consortium Realcon Pvt. Ltd. having RERA Registration No . UPRERAPRJ7332, Designated A/C No.- 917020022342413, Bank Name- Axis Bank</p>			
S.No.	Particulars	Rs.in lacs Total Cost Estimated	Rs. In lacs Amount incurred (actual out-flow) till now
1	2	3	4
1	Land Cost (a) Acquisition cost of land (purchase or through agreement with land owner) and legal costs on land transaction; (b) Amount payable to obtain development rights, additional FAR and any other incentive under Local Authority or State Government or any Statutory Authority, if any; (c) Acquisition cost of TDR (Transfer of Development Rights), if any; (d) Amounts payable to State Government or competent authority or any other statutory authority of the State or Central Government towards stamp duty, transfer charges, registration fees etc. (if not included in para (a) above); (e) Interest (Other than Penal Interest , Penalties etc) paid to FI , Scheduled Banks , NBFC and "Unsecured Loan at State Bank of India - Marginal cost of Fund based lending Rate (SBI -MCLR)" on money borrowed for purchase of land and also to ,Competent Authority.	(a) 2788 (b) 526	(a) 2788 (b) 395
SUB TOTAL LAND COST (In Rs.)		3314	3183

S.No.	Particulars	Total Cost Estimated (In Lacs)	Amount incurred (actual out-flow) till now
1	2	3	4
2	Project Clearance Fees (a) Fees paid to RERA (b) Fees paid to Local Authority (c) Consultant/Architect Fees (directly attributable to project) (d) Any other (specify)	(a) 0.22 (b) Nil (c) 20 Nil	(a) 0.22 (b) Nil (c) 14.43 (d) Nil
	SUB TOTAL FEES PAID (in Rs.)	20.22	14.65
3A	Cost of Development And construction (a) Cost of services (water, electricity to construction site, Payment to Contractors) , Site Overheads; (b) Depreciation cost of machinery and equipment purchased, or hired and maintenance costs, consumables etc., (so long as these costs are directly incurred in the construction of the concerned project); (c) Cost of material actually purchased; (d) Cost of Salary and Wages (excluding cost of salaries of employees of the company not directly attached to project);	(a) 562.99 (b) 5.00 (c) 1688.97 (d) 50.00	(a) 281.42 (b) 4.28 (c) 818.15 (d)
	Sub Total of Construction Cost (In Rs.) (sum of (a) to (d) of Row 3a)	2306.96	1103.85

Manish Brij Garg & Co.

Chartered Accountants

56, Old Vijaynagar Colony, AGRA-282 004 Ph. 0562 285 4060 Mob. 0 98375 90909

e-mail : camanishgargagra@gmail.com

3B	Cost of construction incurred (As Certified by Project Engineer)	2306.96	1387.83
3C	Total Construction Cost (Lower of 3A and 3B.)	2306.96	1103.85
3D	Interest (Other than Penal Interest and Penalties etc.) paid to Financial Institution , Scheduled Banks , NBFC and Unsecured Loan at "SBI-MCLR" on money borrowed for construction)	600	348.67
3	TOTAL DEVELOPMENT AND CONSTRUCTION COST (Row 3C +3D)	2,906.96	1,452.52
4	TOTAL COST OF PROJECT (Row 1+ Row 2+ Row 3)	6,241.18	4,650.17
5	Percentage completion of Construction Work completed (as per Project Engineer, Architect's Certificate)	60.16%	
6	Percentage completion of Total project (Proportionate cost incurred on the project to the total estimated cost) (Col.4 of row 4 / Col.3 of row 4)%	74.51%	
7	Total amount received from allottees till date since Inception of the Project (in Rs.)	2398.95	
8	70% Amount to be deposited in Designated Account (0.7*Row 7)	1679.265	
9	Cummulative Amount that can be withdrawn from Designated a/c, i.e. (Total Estimated Cost * Proportionate Cost Incurred on the Project) (Column 3 of Row 4 * row 6)	4650.17	
10	Amount actually withdrawn till date since inception of the project (This shall include 70% of the amounts already realised till date but not deposited in the designated Account)	1679.265	
11	Balance available in Designated A/c.	0	
12	Amount that can be withdrawn from the designated Bank A/C under this certificate (Row 9 - Row 10)	2970.905	

This certificate is being issued on specific request of M/s SRB Consortium (Realcon) Private Limited for UP RERA compliance. The certification is based on the information and records produced before us/me and is true to the best of our/my knowledge and belief.

Signature of Chartered Accountant with seal
(Manish Garg) 15-09-18
(Membership Number) : 078306.

