

AYUSH SINGH

(BE CIVIL) BTECH/2014090272

H.No- 48C, Indiranagar, Rasoolpura, Post- Shiv Puri New Colony,
Gorakhpur-273016

Date: 22-11-2022

Subject: "Certificate of Percentage of Completion of Construction Work of Aishhpra Developers Pvt. Ltd. for Construction of RK MALL situated on Khasra no./Plot No.1340 MI. 1342 MI. 1341 MI. 1344 MI. 1345 demarcated by its boundaries (latitude 26.792705, Longitude 83.387893) to the North, to the South, to the East to the West of -Medical College Road, Mauja Basharatpur, Tappa Kasba Paragana - Haveli, Tehsil - Sadar, District - Gorakhpur (Uttar Pradesh) -273003

Sir, I Mr. Ayush Singh have undertaken assignment as Project Engineer of certifying the Percentage of Completion of Construction Work of Aishhpra Developers Pvt. Ltd for Construction of RK MALL situated on Khasra no./Plot No. 1340 MI, 1342 MI. 1341 MI. 1344 MI. 1345 demarcated by its boundaries (latitude 26.792705, Longitude 83.387893) to the North, to the South, to the East to the West of -Medical College Road, Mauja Basharatpur, Tappa Kasba Paragana - Haveli, Tehsil - Sadar, District - Gorakhpur (Uttar Pradesh) -273003, , admeasuring 4088 sq. meter area, being developed by Aishhpra Developers Pvt. Ltd. Competent Authority Gorakhpur Development Authority Distt- Gorakhpur, Pin-273001

This is to certify that I have undertaken assignment of certifying estimated cost and expenses incurred on actual on site construction for the Real Estate Project mentioned above.

1. Following technical professionals are appointed by owner / Promoter :-

- (i) Shri Ashish Srivastava as Architect ;
- (ii) Shri Satyanam Sharan as Structural Consultant
- (iii) Shri Vikas Asopa as MEP Consultant
- (iv) Shri Ayush Singh Project Engineer

2. The project is still ongoing. We have estimated the cost of the completion of the civil, MEP and allied works, of the Building(s) of the project. Our estimated cost calculations are based on the drawings/plans made available to us for the project under reference by the Promoter, Developer and Consultants and the Schedule of items and quantity for the entire work as calculated by Quantity Surveyor appointed by the Promoter, and the fair assumption of the cost of material, labour and other inputs made by developer, and the site inspection carried out by us.

3. We estimate the Total Cost for completion of the project under reference as **Rs.3221.49** (Total of S.No. 1 in Tables A and B) including cost of development of common facilities. The estimated Total Cost of project is with reference to the Civil, MEP and allied works required to be completed for obtaining occupation certificate/completion certificate for the

building(s) from the concerned Competent Authority under whose jurisdiction the previously mentioned project is being implemented.

4. The estimated actual cost incurred till date-22-11-22 is calculated at **Rs. 753.85** (Total of S. No. 2 in Tables A and B). The amount of Estimated Cost Incurred is calculated based on amount of Total Estimated Cost.

5. The Balance cost of Completion of the Civil, MEP and Allied works of the Building(s) of the subject project to obtain Occupation Certificate/Completion Certificate from the Competent Authority is estimated at **Rs.2467.64** (Total of S.No. 4 in Tables A and B).

6. I certify that the Cost of Civil, MEP and allied work for the aforesaid Project as completed on the **22-11-22** date is as given in Tables A and B below :

Table A

Building/Wing/Tower bearing Number -1 called RK MALL

S.No.	Particulars	Amounts
1	Total Estimated cost of the building/wing as on date of Building Permission from Competent Authority. (based on the original Estimated cost)	2738.26
2	Cost incurred as on Date (Based on the actual cost incurred as per records)	739.33
3	Value of Work done in Percentage (as Percentage of the estimated cost) $(1*100/2)$	27.00
4	Balance Cost to be incurred (Based on Estimated Cost) $(1-2)$	1998.92
5	Cost incurred on Additional/ Extra Items not included in the Estimated Cost (Annexure A)	00
6	Work done in percentage (as Percentage of Estimated Cost plus additional/Extra items $(1*100)/(2+5)$)	27.00
(Enclose separate sheets for the cost calculations for each unit/building or tower)		

TABLE B

Internal & External Development works and common amenities
(To be prepared for the entire registered phase of the Real Estate Project)

S.No.	Particulars	Amounts
1	Total Estimated cost of the Internal and External Development Works including common amenities and facilities in the layout as on date of Permission from Competent Authority (based on the original Estimated Cost).	483.22
2	Cost incurred as on (based on the actual cost incurred as per records)	00
3	Work done in Percentage (as Percentage of the estimated cost) $(1*100/2)$	00
4	Balance Cost to be Incurred (Based on Estimated Cost) $(1-2)$	00
5	Cost incurred on Additional/ Extra Items not included in the Estimated Cost (Annexure A)	00
6	Work done in percentage (as Percentage of Estimated Cost plus additional/Extra items $(1*100)/(2+5)$)	00

Signature of Engineer

Name : **Ayush Singh**

Address : H.no 48C Indiranagar, Rasoolpour, Post Shiv Puri new colony,
Gorakhpur-273016

Aadhar No. : 497084956154

PAN No. : DJQPS1837F

(License No - : BTECH/2014090272 of Authority..... .)



AYUSH SINGH
(BE CIVIL)
BTECH/2014090272