



Modcon | A GROUP OF ARCHITECTS
ENGINEERS & VALUERS

Modcon Creative Sketcher Pvt. Ltd.
A Complete Solution of Construction

FORM -R

ENGINEER'S CERTIFICATE

PROJECT NAME: KESHAV MAJESTIC (PHASE-3)

PROMOTER RERA REG. NO.- UPRERAPRM38515

PROJECT RERA REG NO.- APPLIED FOR

(For The Purpose of Registration of Project and for withdrawal of Money from Designated Account)

No:MCSPL/RERA/KM/EC/21

Date: 02.12.2023

Subject: Certificate of Percentage of Completion of Development Work of Project Name: Keshav Majestic -Phase-3] for Development of land situated on Khasra no. 79(P), 80(P) and 81(P), demarcated by its boundaries (latitude: 28.583521 and longitude: 77.658934 of the end-points) to the North, to the South, to the East to the West of Village: Mauza -Sunrakh Bangar, Vrindavan, Tehsil- Mathura, Mathura Vrindavan Development Authority, District- Mathura , PIN -281121, admeasuring 1342.50 SQM area, being developed by Braj Bhoomi Buildtech Pvt. Ltd. [Promoter] having RERA Registration No. UPRERAPRM38515.

I, Daya Shankar Sharma have undertaken assignment as Project Engineer for certifying Percentage of Completion Work of the Project Name: Keshav Majestic -Phase-3] for Development of land and construction of flats situated on 79(P), 80(P) and 81(P), demarcated by its boundaries (latitude: 28.583521 and longitude: 77.658934 of the end-points) to the North, to the South, to the East to the West of Village: Mauza -Sunrakh Bangar, Vrindavan, Tehsil- Mathura, Mathura Vrindavan Development Authority, District- Mathura , PIN -281121, admeasuring 1342.50 SQM, being developed by Braj Bhoomi Buildtech Pvt. Ltd. [Promoter] having RERA Registration No. UPRERAPRM38515.

This is to certify that I have undertaken assignment of certifying estimated cost and expenses incurred on actual on site construction for the Real Estate Project mentioned above.

Following technical professionals are appointed by owner / Promotor:-

- (i) Modcon Creative Sketcher Pvt. Ltd. (Ar. Pratibha Verma) as Licensed Engineer/ Architect**
- (ii) Modcon Creative Sketcher Pvt. Ltd. (Daya Shankar Sharma) as Structural Consultant**

Regd. office: G-5, Kaveri Center, Sanjay Place, Agra, U.P. (282002)
Ph: +91 562-2522511, M:9927056311, Email: modconagra@gmail .com



Modcon | A GROUP OF ARCHITECTS
ENGINEERS & VALUERS

Modcon Creative Sketcher Pvt. Ltd.
A Complete Solution of Construction

(iii) **Modcon Creative Sketcher Pvt. Ltd. (Daya Shankar Sharma) as MEP Consultant**

(iv) **Shri Pushpendra Giri as Site Supervisor**

The project is still ongoing. We have estimated the cost of the completion of the civil, MEP and allied works, of the Building(s) of the project. Our estimated cost calculations are based on the drawings/plans made available to us for the project under reference by the Promoter, Developer and Consultants and the Schedule of items and quantity for the entire work as calculated by Quantity Surveyor appointed by the Promoter, and the fair assumption of the cost of material, labour and other inputs made by developer, and the site inspection carried out by us.

We estimate the Total Cost for completion of the project under reference as Rs. 4060 Lakh (Total of S.No. 1 in Tables A, B and C) including cost of development of common facilities. The estimated Total Cost of project is with reference to the Civil, MEP and allied works required to be completed for obtaining occupation certificate/completion certificate for the building(s) from the concerned Competent Authority under whose jurisdiction the previously mentioned project is being implemented.

The estimated actual cost incurred till 30.11.2023 is calculated at Rs. NIL (Total of S. No. 2 in Tables A, B and C). The amount of Estimated Cost Incurred is calculated based on amount of Total Estimated Cost.

The Balance cost of Completion of the Civil, MEP and Allied works of the Building(s) of the subject project to obtain Occupation Certificate/Completion Certificate from the Competent Authority is estimated at Rs. 4060 Lakh (Total of S.No. 4 in Tables A, B and C).

I certify that the Cost of Civil, MEP and allied work for the aforesaid Project as completed on the 30.11.2023 is as given in Tables A, B and C below:

Table A

BUILDING NAME-TOWER-B

Regd. office: G-5, Kaveri Center, Sanjay Place, Agra, U.P. (282002)
Ph: +91 562-2522511, M:9927056311, Email: modconagra@gmail .com



Modcon | A GROUP OF ARCHITECTS
ENGINEERS & VALUERS

Modcon Creative Sketcher Pvt. Ltd.
A Complete Solution of Construction

(To be prepared separately for each Building /Wing of the Real Estate Project/Phases. In case of more than one building, label as Table- A1, A2, A3 etc.)

S.No.	Particulars	Amount (In Lakhs)
1	Total Estimated cost of the building/wing as on date of Building Permission from Competent Authority. (based on the original Estimated cost)	3850
2	Cost incurred as on Date (Based on the actual cost incurred as per records)	0
3	Value of Work done in Percentage (as Percentage of the estimated cost) (Row 2 /	0%
4	Balance Cost to be incurred (Based on Estimated Cost) (1-2)	3850
5	Cost incurred on Additional/ Extra Items not included in the Estimated Cost	0
6	Work done in percentage (as Percentage of Estimated Cost plus additional/Extra items ((Row 2 + Row 5) / (Row 1 + Row 5) *100)	0%

(Enclose separate sheets for the cost calculations for each unit/building or tower)

Table B

BUILDING NAME-COMMUNITY BUILDING

(To be prepared separately for each Building /Wing of the Real Estate Project/Phases. In case of more than one building, label as Table-A1, A2, A3 etc.)

S.No.	Particulars	Amount (In Lakhs)
1	Total Estimated cost of the building/wing as on date of Building Permission from Competent Authority. (based on the original Estimated cost)	210
2	Cost incurred as on Date (Based on the actual cost incurred as per records)	0
3	Value of Work done in Percentage (as Percentage of the estimated cost) (Row 2 / Row 1) *100)	0%
4	Balance Cost to be incurred (Based on Estimated Cost) (1-2)	210
5	Cost incurred on Additional/ Extra Items not included in the Estimated Cost (Annexure A)	0
6	Work done in percentage (as Percentage of Estimated Cost plus additional/Extra	0%

Regd. office: G-5, Kaveri Center, Sanjay Place, Agra, U.P. (282002)
Ph: +91 562-2522511, M:9927056311, Email: modconagra@gmail .com



Modcon | A GROUP OF ARCHITECTS
ENGINEERS & VALUERS

Modcon Creative Sketcher Pvt. Ltd.
A Complete Solution of Construction

items $((\text{Row 2} + \text{Row 5}) / (\text{Row 1} + \text{Row 5}) * 100)$

(Enclose separate sheets for the cost calculations for each unit/building or tower)

TABLE C

Internal & External Development works and common amenities

(To be prepared for the entire registered phase of the Real Estate Project)

S.No.	Particulars	Amounts (In Lakhs)
1	Total Estimated cost of the Internal and External Development Works including common amenities and facilities in the layout as on date of Permission from Competent Authority (based on the original Estimated Cost).	171
2	Cost incurred as on (based on the actual cost incurred as per records)	0
3	Work done in Percentage (as Percentage of the estimated cost) $(\text{Row 2} / \text{Row 1}) * 100$	0%
4	Balance Cost to be Incurred (Based on Estimated Cost) (1-2)	171
5	Cost incurred on Additional/ Extra Items not included in the Estimated Cost (Annexure A)	0
6	Work done in percentage (as Percentage of Estimated Cost plus additional/Extra items $((\text{Row 2} + \text{Row 5}) / (\text{Row 1} + \text{Row 5}))$	0%

(Enclose separate sheet for the cost calculations)

Yours Faithfully

Er. Daya Shanker Sharma

BE (Honors), MBA(Finance), M-Tech (Structure),
Chartered Engineer, Chartered Structure Engineer,
Govt. Approved Valuer CAT-I/02/2015-16, FIV (F-23555),
MIE (M-1464234), MICE (M-30060), MISE (LM-143), FIPHE (LF-718).

Signature of Engineer

Name **Daya Shankar Sharma**

Address **G-6, KAVERI SECTOR,
SANJAY PLACE, AGRA-282002.**

Aadhar No. **788907687586**

PAN No. **AGDPS2362Q**

Annexure A

List of Extra / Additional Items executed with Cost (which were not part of the original Estimate of Total Cost)

Regd. office: G-5, Kaveri Center, Sanjay Place, Agra, U.P. (282002)
Ph: +91 562-2522511, M:9927056311, Email: modconagra@gmail .com