

ENGINEER'S CERTIFICATE

(For The Purpose of Registration of Project and for withdrawal of Money from Designated Account)

Subject:

Certificate of Percentage of Completion of Development Work of the Project **Shri Radha City (RERA Reg. No. UPRERAPRJ10999)** for Construction of Shri Radha City Tower/Block/ Building(s) Satoha situated on Khasra no./Plot No. 761,762, demarcated by its boundaries (latitude 27 30 8 26 N and longitude 77 37 26 86 E of the end-points) of Village Satoha, Tehsil Competent Authority/Development Authority MVDA, District Mathura, PIN 281004, admeasuring 70267 sq. meter area, being developed by **SJP Global Limited having RERA Reg. No. UPRERAPRM13959**

I/We D.S. Chauhan have undertaken assignment as Project Engineer for Percentage of Completion of Development Work of the Project **Shri Radha City (RERA Reg. No. UPRERAPRJ10999)** for Construction of Shri Radha City Tower/Block/ Building(s) Satoha situated on Khasra no./Plot No. 761,762, demarcated by its boundaries (latitude 27 30 8 26 N and longitude 77 37 26 86 E of the end-points) of Village Satoha, Tehsil Competent Authority/Development Authority MVDA, District Mathura, PIN 281004, admeasuring 70267 sq. meter area, being developed by **SJP Global Limited having RERA Reg. No. UPRERAPRM13959**

This is to certify that I have undertaken assignment of certifying estimated cost and expenses incurred on actual on site construction for the Real Estate Project mentioned above.

1. Following technical professionals were consulted by me for verification /for certification of the cost:

- (i) M/s/Shri Amish Agashiwala as L.S. / Architect ;
- (ii) M/s Sanrachna Consultants as Structural Consultant
- (iii) M/s/Shri Amish Agashiwala as MEP Consultant
- (iv) M/s/Shri Abhishek Shrivastava as Site Supervisor

2. The project is still ongoing. We have estimated the cost of the completion of the civil, MEP and allied works, of the Building(s) of the project. Our estimated cost calculations are based on the drawings/plans made available to us for the project under reference by the Promoter, Developer and Consultants and the Schedule of items and quantity for the entire work as calculated by Quantity Surveyor appointed by the Promoter, and the fair assumption of the cost of material, labour and other inputs made by developer, and the site inspection carried out by us.

3. We estimate the Total Cost for completion of the project under reference as Rs. 1105.27 Lakhs (Total of S.No. 1 in Tables A and B) including cost of development of common facilities. The estimated Total Cost of project is with reference to the Civil, MEP and allied works required to be completed for obtaining occupation certificate/completion certificate for the building(s) from the concerned Competent Authority under whose jurisdiction the previously mentioned project is being implemented.

4. The estimated actual cost incurred till date 31st March, 2018 is calculated at Rs. 707.31 Lakhs (Total of S. No. 2 in Tables A and B). The amount of Estimated Cost Incurred is calculated based on amount of Total Estimated Cost.

5. The Balance cost of Completion of the Civil, MEP and Allied works of the Building(s) of the subject project to obtain Occupation Certificate/Completion Certificate from the Competent Authority is estimated at Rs. 307.96 Lakhs (Total of S.No. 4 in Tables A and B).

6. I certify that the Cost of Civil, MEP and allied work for the aforesaid Project as completed on the 31st March, 2018 is as given in Tables A and B below :

Table A

S.No.	Particulars	Amounts (Rs. in Lakhs)
1	Total Estimated cost of the building/wing as on date of Building Permission from Competent Authority. (based on the original Estimated cost)	Not Applicable
2	Cost incurred as on Date (Based on the actual cost incurred as per records)	
3	Value of Work done in Percentage (as Percentage of the estimated cost) (Row 2 / Row 1) *100	
4	Balance Cost to be incurred (Based on Estimated Cost) (1-2)	
5	Cost incurred on Additional/ Extra Items not included in the Estimated Cost	
6	Work done in percentage (as Percentage of Estimated Cost plus additional/Extra items ((Row 2 + Row 5) / (Row 1 + Row 5) *100)	

TABLE B

Internal & External Development works and common amenities

S.No.	Particulars	Amounts (Rs. in Lakhs)
1	Total Estimated cost of the Internal and External Development Works including common amenities and	1105.27
2	Cost incurred as on (based on the actual cost incurred as per records)	707.31
3	Work done in Percentage (as Percentage of the estimated cost) (Row 2 / Row 1) *100)	63.99%
4	Balance Cost to be Incurred (Based on Estimated Cost) (1-2)	397.96
5	Cost incurred on Additional/ Extra Items not included in the Estimated Cost	0
6	Work done in percentage (as Percentage of Estimated Cost plus additional/Extra items ((Row 2 + Row 5) / (Row 1 + Row 5) *100)	63.99%

Signature of Engineer

Name

Address

Aadhar No.

PAN No.

D.S. Chauhan

W2-153, Shri Nagar Delhi-34

742842630747

ADSPL1824F