

**Er. Rajani Gupta**

1007, 10<sup>th</sup> Floor, Ithum Tower B, A-40, Sector 62, Noida-201301 PH: 0120-4345552

## ENGINEER'S CERTIFICATE

Subject: Certificate of Percentage of Completion of Construction Work of **04(FOUR)** No of Building(s)/ **02 (TWO)** Block(s) of the **UNIHOME PHASE VI** of the Project **UPRERA PRJ11443** situated on the Khasra No/ Plot no **GH-01, Sector 117, Noida**

Demarcated by its boundaries (latitude and longitude of the end points) **28°34'52"** to the North **28°34'39"** to the South **77°23'59"** to the East **77°23'59"** to the West of village **Sector 117, Tehsil Gautam Budh Nagar**, Competent/ Development authority **Noida**, District **Gautam Budh Nagar**, PIN **201301**, admeasuring **15280** sq.mts, area being developed by **Unitech Ltd**

I **Rajani Gupta** have undertaken assignment as Project Engineer for certifying Percentage of Completion Work of the **04 (FOUR)** Building(s)/ **02 (TWO)** Block/ Tower (s) of **UNIHOME PHASE - VI** of the Project, situated on the Khasra No/ Plot no **GH 01, Sector 117 Noida**, of village **Sector 117**, tehsil **Gautam Budh Nagar**, competent/ development authority **Noida**, District **Gautam Budh Nagar**, PIN **201301** admeasuring **15280** sq.mts, area being developed by **Unitech Ltd**

This is to certify that I have undertaken assignment of certifying estimated cost and expenses incurred on actual on site construction for the Real Estate Project mentioned above.

1. Following technical professionals were consulted by me for verification /for certification of the cost:

- (i) **M/s/Shri/Smt.UNITECH LTD. as Architect**
- (ii) **M/s/Shri/Smt Unitech Ltd as Structural Consultant**
- (iii) **M/s/Shri/Smt UNITECH LTD. as MEP Consultant**
- (iv) **M/s/Shri/Smt Project Team ( Unitech Ltd) as Site Supervisor**

2. The project is still ongoing. We have estimated the cost of the completion of the civil, MEP and allied works, of the Building(s) of the project. Our estimated cost calculations are based on the drawings/plans made available to us for the project under reference by the Promoter, Developer and Consultants and the Schedule of items and quantity for the entire work as calculated by Quantity Surveyor appointed by the Promoter, and the fair assumption of the cost of material, labour and other inputs made by developer, and the site inspection carried out by us.

3. We estimate the Total Cost for completion of the project under reference as **Rs.133.69 crore** (Total of S.No. 1 in Tables A and B) including cost of development of common facilities. The estimated Total Cost of project is with reference to the Civil, MEP and allied works required to be completed for obtaining occupation certificate/completion certificate for the building(s) from the concerned Competent Authority under whose jurisdiction the previously mentioned project is being implemented.



4. The estimated actual cost incurred till date is calculated at **Rs.3.02 Crore**(Total of S. No. 2 in Tables A and B). The amount of Estimated Cost Incurred is calculated based on amount of Total Estimated Cost.


5. The Balance cost of Completion of the Civil, MEP and Allied works of the Building(s) of the subject project to obtain Occupation Certificate/Completion Certificate from the Competent Authority is estimated at **Rs. 130.67crore** (Total of S.No. 4 in Tables A and B).

6. I certify that the Cost of Civil, MEP and allied work for the aforesaid Project as completed on the 25.01.2019 date is as given in Tables A and B below :

**Table A**

**Building/Wing/Tower bearing Number Uni Homes or called Phase IV**

| S.No. | Particulars                                                                                                                                  |  |  | Amounts in (crore) |  |
|-------|----------------------------------------------------------------------------------------------------------------------------------------------|--|--|--------------------|--|
| 1     | Total Estimated cost of the building/wing as on date of Building Permission from Competent Authority. (based on the original Estimated cost) |  |  | 127.73             |  |
| 2     | Cost incurred as on Date (Based on the actual cost incurred as per records)                                                                  |  |  | 3.02               |  |
| 3     | Value of Work done in Percentage (as Percentage of the estimated cost ) (Row 2 / Row 1) *100)                                                |  |  | 2.36%              |  |
| 4     | Balance Cost to be incurred (Based on Estimated Cost) (1-2)                                                                                  |  |  | 124.71             |  |
| 5     | Cost incurred on Additional/ Extra Items not included in the Estimated Cost (Annexure A)                                                     |  |  | 0                  |  |
| 6     | Work done in percentage (as Percentage of Estimated Cost plus additional/Extra items ( ( Row 2 + Row 5) / ( Row 1 + Row 5) *100 )            |  |  | 2.36%              |  |
|       | (Enclose separate sheets for the cost calculations for each unit/building or tower)                                                          |  |  |                    |  |



**TABLE B**

Internal &amp; External Development works and common amenities

(To be prepared for the entire registered phase of the Real Estate Project)

| S.No. | Particulars                                                                                                                                                                                                           |  |  | Amounts<br>(crore) |  |
|-------|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|--|--|--------------------|--|
| 1     | Total Estimated cost of the Internal and External Development Works including common amenities and facilities in the layout as on date of Permission from Competent Authority (based on the original Estimated Cost). |  |  | 5.96               |  |
| 2     | Cost incurred as on (based on the actual cost incurred as per records)                                                                                                                                                |  |  | 0                  |  |
| 3     | Work done in Percentage (as Percentage of the estimated cost ) ( Row 2 / Row 1 ) *100 )                                                                                                                               |  |  | 0%                 |  |
| 4     | Balance Cost to be Incurred (Based on Estimated Cost) (1-2)                                                                                                                                                           |  |  | 5.96               |  |
| 5     | Cost incurred on Additional/ Extra Items not included in the Estimated Cost (Annexure A)                                                                                                                              |  |  | 0                  |  |
| 6     | Work done in percentage (as Percentage of Estimated Cost plus additional/Extra items ( Row 2 + Row 5 ) / (Row 1 + Row 5) *100 )                                                                                       |  |  | 0%                 |  |

Signature of Engineer

Name

Address

Aadhar No.

251307429219

PAN No.

AKOPG9214C

