

Form — 5			
CERTIFICATE			
(FOR THE PURPOSE OF WITHDRAWL OF MONEY FROM DESIGNATED ACCOUNT OF PROJECT)			
Information as on 31/05/2018			
Certification work Assigned vide letter No.09/18-19		Dated :-28/06/2018	
<b>Subject:</b> Certificate of amount incurred on APEX GOLF AVENUE Project for Construction of 5 No of Buildings(Tower A,B,C,D&E)and 6 Villas situated on Plot No.GH-03/SC-01 Sports City Adjoining Sector- Techzone-IV Greater Noida admeasuring 20000 sq. meter area, being developed by Floral Realcon Private Limited <i>having RERA Registration No . UPRERA PRJ8585 , Designated A/C No 000405112098 Bank Name ICICI BANK NARIMAN POINT MUMBAI IFSC CODE ICICI 0000004</i>			
		Rs.in lacs	Rs. In lacs
S.No.	Particulars	Total Cost Estimated	Amount incurred (actual out-flow) till now
1	2	3	4
1	<b>Land Cost</b> (a) Acquisition cost of land (purchase or through agreement with land owner) and legal costs on land transaction; (b) Amount payable to obtain development rights, additional FAR and any other incentive under Local Authority or State Government or any Statutory Authority, if any; (c) Acquisition cost of TDR (Transfer of Development Rights), if any; (d) Amounts payable to State Government or competent authority or any other statutory authority of the State or Central Government towards stamp duty, transfer charges, registration fees etc. (if not included in para (a) above); (e) Interest (Other than Penal Interest , Penalties etc) paid to FI , Scheduled Banks , NBFC and "Unsecured Loan at State Bank of India - Marginal cost of Fund based lending Rate (SBI -MCLR)" on money borrowed for purchase of land and also to ,Competent Authority.	1343.20  0.00  0.00 153.11  2428.86	1343.20  0.00  0.00 153.11  1778.86
	<b>SUB TOTAL LAND COST (in Rs.)</b>	ٻيوي لائى	3275.17

S.No.	Particulars	Total Cost Estimated	Amount incurred (actual out-flow) till now
1	2	3	4
2	<b>Project Clearance Fees</b> (a) Fees paid to RERA (b) Fees paid to Local Authority (c) Consultant/Architect Fees (directly attributable to project) (d) Any other (specify)	3.00 25.00 200.00 0.00	1.07 14.49 93.64 0.00
	<b>SUB TOTAL FEES PAID (in Rs.)</b>	ٻيو	109.2
3A	<b>Cost of Development And construction</b> (a) Cost of services (water, electricity to construction site) , Site Overheads; (b) Depreciation cost of machinery and equipment purchased, or hired and maintenance costs, consumables etc., (so long as these costs are directly incurred in the construction of the concerned project); (c) Cost of material actually purchased; (d) Cost of <b><i>Salary and Wages</i></b> (excluding cost of salaries of employees of the company not directly attached to project);	10700.00 0.00  4500.00 70.00	8676.54 0.00  491.51 42.72
	<b>Sub Total of Construction Cost (in Rs.) (sum of (a) to (d) of Row 3a )</b>	ٺه ٻيويو	9210.77
3B	<b>Cost of construction incurred (As Certified by Project Engineer)</b>	ٺه ٺه ٺه ٻيو	10800
3C	<b>Total Construction Cost (Lower of 3A and 3B.)</b>	ٺه ٻيويو	9210.77
3D	<b>Interest (Other than Penal Interest and Penalties etc.) paid to Financial Institution , Scheduled Banks , NBFC and Unsecured Loan at "SBI-MCLR" on money borrowed for construction)</b>	1600	973.86
3	<b>TOTAL DEVELOPMENT AND CONSTRUCTION COST (Row 3C +3D)</b>	ٺه نه ٻيويو	10184.63
4	<b>TOTAL COST OF PROJECT (Row 1+ Row 2+ Row 3)</b>	21023.17	13569
5	Percentage completion of Construction Work completed (as per Project Engineer, Architect’s Certificate)	67.47	
6	Percentage completion of Total project (Proportionate cost incurred on the project to the total estimated cost) ( Col.4 of row 4 / Col.3 of row 4 )%	64.54%	
7	Total amount received from allottees till date since Inception of the Project (in Rs.)	16564.11	
8	70% Amount to be deposited in Designated Account <b>(0.7*Row 7)</b>	11594.877	
9	Cummulative Amount that can be withdrawn from Designated a/c, i.e. <b>(Total Estimated Cost * Proportionate Cost Incurred on the Project)</b> <b>(Column 3 of Row 4 * row 6 )</b>	13568.35	
10	Amount actually withdrawn till date since inception of the project ( This shall include 70% of the amounts already realised till date but not deposited in the designated Account )	13172	
11	Balance available in Designated A/c.	140.39	
12	Amount that can be withdrawn from the designated Bank A/C under this certificate <b>(Row 9 – Row 10)</b>	396.35	

This certificate is being issued on specific request of **M/s Floral Realcon Private Limited** for UP RERA compliance. The certification is based on the information and records produced before us/me and is true to the best of our/my knowledge and belief.

Place: NEW DELHI  
Date: 06/07/2018

FOR S.K. KHANNA AND ASSOCIATES  
CHARTERED ACCOUNTANTS  
  
SURESH KUMAR KHANNA  
F.C.A.  
M. NO 086576