



सेवोत्तम प्रमाणित

उ०प्र० आवास एवं विकास परिषद

कार्यालय अधिशासी अभियन्ता,

निर्माण खण्ड, रुहेलखण्ड-०४

द्वितीय तल, कामर्शियल काम्पलेक्स, शिवाजी चौक राजेन्द्र नगर बरेली।

E-mail ID : bareillycd@gmail.com , cu.bareilly@gmail.com

FORM-R

ENGINEER'S CERTIFICATE

(For The Purpose of Registration of Project and for withdrawal of Money from Designated Account)

Subject: Certificate of Percentage of Completion of Construction Work of 300 Nos residential plots in phase IInd at Civil Lines Yojna No-2, Part-2, Badaun residential Plots of the Project [UPRERA Registration Number] partially situated on the Khasra No 567 to 569, 572 to 577, 578/1, 578/2, 579 to 604, 605/1, 605/2, 606, 608 to 615, 623, 624, 625, 843 to 856, 863, 867 to 876, 878, 879/1, 879/2, 880 to 883, 885, 886, 887/1, 887/2, 887/3, 888 to 892, 896 to 900, 876/1218, 880/1226 Demarcated by its boundaries (latitude and longitude of the end points) 28.0281307 - 79.138096 to the North 28.0225721 - 79.1458603 to the South 28.0242641 - 79.1474127 to the East 28.0306795 - 79.1394236 to the West of village nagla sarkee Tehsil & Distt. Badaun Competent/ Development authority UP Housing & Development Board District Badaun PIN 243601 admeasuring 42711.00 sq.mts. area being developed by UP Housing & Development Board

I/We Naveen Kumar Verma have undertaken assignment as Executive Engineer for certifying Percentage of Completion Work of the 300 residential plots of the Project particularly, partially situated on the Khasra No567 to 569, 572 to 577, 578/1, 578/2, 579 to 604, 605/1, 605/2, 606, 608 to 615, 623, 624, 625, 843 to 856, 863, 867 to 876, 878, 879/1, 879/2, 880 to 883, 885, 886, 887/1, 887/2, 887/3, 888 to 892, 896 to 900, 876/1218, 880/1226 of village nagla sarkee Tehsil & Distt. Badaun Competent/ Development authority UP Housing & Development Board District Badaun PIN 243601 admeasuring 42711.00 sq.mts. area being developed by UP Housing & Development Board

This is to certify that I have undertaken assignment of certifying estimated cost and expenses incurred on actual on site construction for the Real Estate Project mentioned above.

1. Following technical professionals were consulted by me for verification /for certification of the cost:

- Shri Pramod Kumar as Superintending Engineer, Up Housing & Development Board, Baudh Vihar, Moradabad
- Shri Sanjeev Kashyap as Architect, Up Housing & Development Board, Neel Giri Complex, Indra Ingar Lucknow
- Shri Satyendra Kumar, Dy Director, UP Housing & Development Board, Ghaziabad

2. The project is still ongoing. We have estimated the cost of the completion of the civil, MEP and allied works, of the 300 nos. residential plots of the project. Our estimated cost calculations are based on the drawings/plans made available to us for the project under reference by the Promoter, Developer and Consultants and the Schedule of items and quantity for the entire work as calculated by Quantity Surveyor appointed by the Promoter, and the fair assumption of the cost of material, labour and other inputs made by developer, and the site inspection carried out by us.

3. We estimate the Total Cost for completion of the project under reference as Rs. 1068.00 Lakh (Total of S.No. 1 in Tables A and B) including cost of development of common facilities. The estimated Total Cost of project is with reference to the Civil, MEP and allied works required to be completed for obtaining occupation certificate/completion certificate for the building(s) from the concerned Competent Authority under whose jurisdiction the previously mentioned project is being implemented.

4. The estimated actual cost incurred till date 15.04.2021 is calculated at Rs. 160.00 Lakh (Total of S. No. 2 in Tables A and B). The amount of Estimated Cost Incurred is calculated based on amount of Total Estimated Cost.

5. The Balance cost of Completion of the Civil, MEP and Allied works of the Building(s) of the subject project to obtain Occupation Certificate/Completion Certificate from the Competent Authority is estimated at Rs. 888.00 Lakh (Total of S.No. 4 in Tables A and B).

6. I certify that the Cost of Civil, MEP and allied work for the aforesaid Project as to be completed in the 36 months is as given in Tables A and B below :

Table A

Building/Wing/Tower bearing Number 300 Nos. Residential Plots

(To be prepared separately for each Building /Wing of the Real Estate Project/Phases. In case of more than one building, label as Table-A1, A2, A3 etc.)

S.No.	Particulars	Amounts
1	Total Estimated cost of the building/wing as on date of Building Permission from Competent Authority. (based on the original Estimated cost)	Rs 0.00
2	Cost incurred as on Date (Based on the actual cost incurred as per records)	Rs 0.00
3	Value of Work done in Percentage (as Percentage of the estimated cost) (Row 2 / Row 1) *100)	0.00%
4	Balance Cost to be incurred (Based on Estimated Cost) (1-2)	Rs 0.00
5	Cost incurred on Additional/ Extra Items not included in the Estimated Cost (Annexure A)	Rs 0.00
6	Work done in percentage (as Percentage of Estimated Cost plus additional/Extra items ((Row 2 + Row 5) / (Row 1 + Row 5) *100)	0.00%
(Enclose separate sheets for the cost calculations for each unit/building or tower)		

TABLE B

Internal & External Development works and common amenities

(To be prepared for the entire registered phase of the Real Estate Project)

S.No.	Particulars	Amounts in Lakhs
1	Total Estimated cost of the Internal and External Development Works including common amenities and facilities in the layout as on date of Permission from Competent Authority (based on the original Estimated Cost).	Rs 1048.00
2	Cost incurred as on (based on the actual cost incurred as per records)	Rs 160.00
3	Work done in Percentage (as Percentage of the estimated cost) (Row 2 / Row 1) *100)	17.80%
4	Balance Cost to be Incurred (Based on Estimated Cost) (1-2)	Rs 888.00
5	Cost incurred on Additional/ Extra Items not included in the Estimated Cost (Annexure A)	Rs 0.00
6	Work done in percentage (as Percentage of Estimated Cost plus additional/Extra items ((Row 2 + Row 5) / (Row 1 + Row 5) *100)	17.80%
(Enclose separate sheet for the cost calculations)		

Signature of Engineer

Name

Naveen Kumar Verma, Executive Engineer, UPHDB

Address

IInd floor, Comercial Complex, Shivaji Chowk, Rajendra Nagar, Bareilly