

ANNEXURE					
Construtions Activity Schedules of Tower - A, B & C with respect to relevent construction cost					
Total construction of Tower @ 6020 Lakhs					
S. NO.	ACTIVITY	Stage Percentage	Relevant cost of construction in lakhs	Starting date	Completion date
1	Land levelling & construction of the site office & sales office	0.5%	30.1	01-02-2020	31-03-2020
2	Excavation of tower & non tower area	1.0%	60.2	15-02-2020	30-04-2020
3	PCC of the foundation of the tower & non tower area	1.5%	90.3	01-03-2020	31-07-2020
4	The foundations of block & structure work of the basement	6%	361.2	15-05-2020	31-12-2020
5	Super structures of all the blocks	37%	2227.4	01-06-2020	31-03-2021
6	Brick Work in Super Structure	4%	240.8	01-08-2020	15-06-2021
7	Fixing of the railings, wooden door window frame etc.	5%	301	01-09-2020	30-06-2021
8	The internal and External plaster	9%	541.8	15-12-2020	15-12-2021
9	Fixing of floor tiles work and wall tile works in flats & common area	6%	361.2	01-01-2021	31-12-2021
10	Wooden door shutters & aluminum door window shutters	6%	361.2	01-04-2021	31-03-2022
11	Internal electrical & Plumbing work	8%	481.6	01-10-2020	31-12-2021
12	Internal Fininshing with paint, polish	2%	120.4	01-04-2021	28-02-2022
13	Installations of electrical MCB and CP fitting and china wares	2%	120.4	01-06-2022	30-06-2023
14	Installation of lift, fire fighting system and security systems	2%	120.4	01-10-2021	30-09-2022
15	Execution of the external electrical work form ESS to electrical shaft in the block	3%	180.6	01-10-2021	30-09-2022
16	External Development work including roads, sewer drainage pipe line, STP & rain water harvesing work	5%	301	01-10-2021	30-09-2022
17	Boundary wall guard hut and landscaping work	2%	120.4	01-12-2021	30-09-2022
18	Occupancy & possession			01-10-2022	30-06-2023