



Cost Engineering | Structure Design | Building Health Assessment | Interiors

**Creative Consultants & Engineers**

(An ISO 9001:2008 Certified Company)



FORM-R

**ENGINEER'S CERTIFICATE**

(For The Purpose of Registration of Project and for withdrawal of Money from Designated Account)

**Subject:** Certificate of Percentage of Completion of Construction Work of **Gulshan Bellina** No. of Building(s)/13 Block(s) of the PH-I & II Phase of the Project [UPRERA Registration Number -UPRERAPRJ6332] situated on the **Khasra No/ Plot no GH02A, Sector-16, Greater Noida** West Demarcated by its boundaries (latitude and longitude of the end points) 28 36' 30" N to the North to the South to the East 72 27' 0"E to the West of village Tehsil Gautam Budh Nagar Competent/ Development authority Greater Noida District Gautam Budh Nagar PIN Code 201308 admeasuring 28374.22 sq.mts. area being developed by [Promotor's Name -**Gulshan Homz Private Limited**]

I/We **Amit Chaudhary C/o M/s Creative Consultants & Engineers** have undertaken assignment as Architect/Licensed Surveyor of certifying Percentage of Completion Work of the **Gulshan Bellina** Building(s)/13 Block/ Tower (s) of PH-I & II Phase of the Project, situated on the **Khasra No/ Plot no GH02A, Sector-16, Greater Noida** West of village/ tehsil **Gautam Budh Nagar** competent/ development authority Greater Noida District Gautam Budh Nagar PIN Code 201308 admeasuring 28374.22 sq.mts. area being developed by [Promotor's Name - **Gulshan Homz Private Limited**]

This is to certify that I have undertaken assignment of certifying estimated cost and expenses incurred on actual on site construction for the Real Estate Project mentioned above.

1. Following technical professionals were consulted by me for verification /for certification of the cost:

- (i) **M/s/Shri/Smt Deepak Mehata & Associates as Architect**
- (ii) **M/s/Shri/Smt Engineering Creations Consulting Engineers as Structural Consultant**
- (iii) **M/s/Shri/Smt Consumate Engineering Services (P) Ltd as MEP Consultant**
- (iv) **M/s/Shri/Smt A.S Rawat as Site Supervisor**


2. The project is still ongoing. We have estimated the cost of the completion of the civil, MEP and allied works, of the Building(s) of the project. Our estimated cost calculations are based on the drawings/plans made available to us for the project under reference by the Promoter, Developer and Consultants and the Schedule of items and quantity for the entire work as calculated by Quantity Surveyor appointed by the Promoter, and the fair assumption of the cost of material, labour and other inputs made by developer, and the site inspection carried out by us.

3. We estimate the Total Cost for completion of the project under reference as **Rs.266.00 Crores** (As per Architect Rev Certificate) (Total of S.No. 1 in Tables A and B) including cost of development of common facilities. The estimated Total Cost of project is with reference to the Civil, MEP and allied works required to be completed for obtaining occupation certificate/completion certificate for the building(s) from the concerned Competent Authority under whose jurisdiction the previously mentioned project is being implemented.

4. The estimated actual cost incurred till **31-03-2018, 40.37%** is calculated at **Rs.107.40** Crore (Total of S. No. 2 in Tables A and B). The amount of Estimated Cost Incurred is calculated based on amount of Total Estimated Cost.

5. The Balance cost of Completion of the Civil, MEP and Allied works of the Building(s) of the subject project to obtain Occupation Certificate/Completion Certificate from the Competent Authority is estimated at **Rs. 158.60 Crore** (Total of S.No. 4 in Tables A and B).

6. I certify that the Cost of Civil, MEP and allied work for the aforesaid Project as completed on the 31-03-2018 date is as given in Tables A and B below :

  
**Er. AMIT CHAUDHARY**  
B.Tech Hons (Civil Engg.)  
M.Tech Hons (SM & FE)  
Chartered Engineer  
(Reg. No.-AM-092821-9)

**Corporate Office**

**A: 105, Lower Ground Floor, New Arya Nagar, Meerut Road, Ghaziabad-201003, U.P., India**


**P: +91.120.2831067, +91.120.4115332 | E: cce.engg@gmail.com | W: www.creative-consultants.co.in**

**Table A**

**Building/Wing/or called Tower A, B, C, D, E, F, G, H, J, K, L, M, N Commercial and Community**

(To be prepared separately for each Building /Wing of the Real Estate Project/Phases. In case of more than one building, label as Table-A1, A2, A3 etc.)

S.No.	Particulars	Amount( In Rs)
1	Total Estimated cost of the building/wing as on date of Building Permission from Competent Authority. (based on the original Estimated cost)	2,358,000,000.00
2	Cost incurred as on Date (Based on the actual cost incurred as per records)	1,032,000,000.00
3	Value of Work done in Percentage (as Percentage of the estimated cost ) (2*100/1)	43.77%
4	Balance Cost to be incurred (Based on Estimated Cost) (1-2)	1,326,000,000.00
5	Cost incurred on Additional/ Extra Items not included in the Estimated Cost (Annexure A)	0
6	Work done in percentage (as Percentage of Estimated Cost plus additional/Extra items (100*(2+5)/(1+5))	43.77%
(Enclose separate sheets for the cost calculations for each unit/building or tower)		

  
**Er. AMIT CHAUDHARY**  
 B.Tech Hons (Civil Engg.)  
 M.Tech Hons (SM & FE)  
 Chartered Engineer  
 (Reg. No.-AM-092821-9)

**TABLE B**  
Internal & External Development works and common amenities  
(To be prepared for the entire registered phase of the Real Estate Project)

S.No.	Particulars	Amounts ( In Rs)
1	Total Estimated cost of the Internal and External Development Works including common amenities and facilities in the layout as on date of Permission from Competent Authority (based on the original Estimated Cost).	302,000,000.00
2	Cost incurred as on (based on the actual cost incurred as per records)	42,000,000.00
3	Work done in Percentage (as Percentage of the estimated cost ) (2*100/1)	13.91%
4	Balance Cost to be Incurred (Based on Estimated Cost) (1-2)	260,000,000.00
5	Cost incurred on Additional/ Extra Items not included in the Estimated Cost (Annexure A)	0
6	Work done in percentage (as Percentage of Estimated Cost plus additional/Extra items (2+5)*100)/(1+5)	13.91%
(Enclose separate sheet for the cost calculations)		

  
**Er. AMIT CHAUDHARY**  
B.Tech Hons (Civil Engg.)  
M.Tech Hons (SM & FE)  
Chartered Engineer  
(Reg. No.-AM-092821-9)

**Signature of Engineer**

Name **Amit Chaudhary**  
Address Creative Consultants & Engineers , 105, LGF, New Arya Nagar, Meerut Road  
Aadhar No. 615912128174  
PAN No. AEEPC7101G  
(License No: AM-092821-9 of Authority: Institution of Engineers, India)

**Annexure A**

List of Extra / Additional Items executed with Cost

Nil