

ENGINEER'S CERTIFICATE

(For The Purpose of Registration of Project and for withdrawal of Money from Designated Account)

Subject:

Certificate of Percentage of Completion of Construction Work of 1 No. of Building(s)/ Block(s) of the 2ND Phase of the Project RISHITA SERENITY situated on the Khasra No/ Plot no POCKET 6, SECTOR C Sushant Golf City, Lucknow demarcated by its boundaries (latitude and longitude of the end points) 26°77'99" N ; 26°78'00" N 26°77'95" N ; 26°77'94" N 81°00'75" E ; 81°00'77" E 81°00'80" E ; 81°00'77" E of village N/A Tehsil SAROJINI NAGAR Competent/ Development authority Lucknow Development Authority District LUCKNOW PIN 226030 admeasuring 5320 sq.mts. area being developed by M/S RISHITA DEVELOPERS PVT. LTD.

I/We Ravi Gupta have undertaken assignment as Engineer of certifying Percentage of Construction Work of 1 No. of Building(s)/ Block(s) of the 2ND Phase of the Project RISHITA SERENITY situated on the Khasra No/ Plot no POCKET 6, SECTOR C, Sushant Golf City demarcated by its boundaries (latitude and longitude of the end points) 26°77'99" N ; 26°78'00" N 26°77'95" N ; 26°77'94" N 81°00'75" E ; 81°00'77" E 81°00'80" E ; 81°00'77" E of village N/A Tehsil SAROJINI NAGAR Competent/ Development authority Lucknow Development Authority District LUCKNOW PIN 226030 admeasuring 5320 sq.mts. area being developed by M/S RISHITA DEVELOPERS PVT. LTD.

This is to certify that I have undertaken assignment of certifying estimated cost and expenses incurred on actual on site construction for the Real Estate Project mentioned above.

1. Following technical professionals were consulted by me for verification /for certification of the cost:

- (i) M/s/Shri AMBEREEN SYED as L.S. / Architect ;
- (ii) M/s/Shri MAQSUD E NAZAR as Structural Consultant
- (iii) M/s/Shri ANAND SWAROOP HAVELLIA as MEP Consultant
- (iv) M/s/Shri AKHILESH PRATAP SINGH as Site Supervisor

2. We have estimated the cost of the completion of the civil, MEP and allied works, of the Building(s) of the project. Our estimated cost calculations are based on the drawings/plans made available to us for the project under reference by the Promoter, Developer and Consultants and the Schedule of items and quantity for the entire work as calculated by Quantity Surveyor appointed by the Promoter, and the fair assumption of the cost of material, labour and other inputs made by developer, and the site inspection carried out by us.

3. We estimate the Total Cost for completion of the project under reference as Rs. 57,60,20,000/- (Total of S.No. 1 in Tables A and B) including cost of development of common facilities. The estimated Total Cost of project is with reference to the Civil, MEP and allied works required to be completed for obtaining occupation certificate/completion certificate for the building(s) from the concerned Competent Authority under whose jurisdiction the previously mentioned project is being implemented.

4. The estimated actual cost incurred till date 31.12.2024 is calculated at Rs. NIL (Total of S. No. 2 in Tables A and B). The amount of Estimated Cost Incurred is calculated based on amount of Total Estimated Cost.

5. The Balance cost of Completion of the Civil, MEP and Allied works of the Building(s) of the subject project to obtain Occupation Certificate/Completion Certificate from the Competent Authority is estimated at Rs. 57,60,20,000/- (Total of S.No. 4 in Tables A and B).

6. I certify that the Cost of Civil, MEP and allied work for the aforesaid Project as completed on the 31.12.2024 date is as given in Tables A and B below :

Table A		
(Tower - A5)		
Building/Wing/Tower bearing Number		
S.No.	Particulars	Amounts
1	Total Estimated cost of the building/wing as on date of Building Permission from Competent Authority. (based on the original Estimated cost)	37,40,20,000
2	Cost incurred as on Date (Based on the actual cost incurred as per records)	0
3	Value of Work done in Percentage (as Percentage of the estimated cost) (Row 2 / Row 1) *100)	0%
4	Balance Cost to be incurred (Based on Estimated Cost) (1-2)	37,40,20,000
5	Cost incurred on Additional/ Extra Items not included in the Estimated Cost	0
6	Work done in percentage (as Percentage of Estimated Cost plus additional/Extra items ((Row 2 + Row 5) / (Row 1 + Row 5) *100)	0%

TABLE B		
Internal & External Development works and common amenities		
S.No.	Particulars	Amounts
1	Total Estimated cost of the Internal and External Development Works including common amenities and facilities in the layout as on date of Permission from Competent Authority (based on the original Estimated Cost).	20,20,00,000
2	Cost incurred as on (based on the actual cost incurred as per records)	0
3	Work done in Percentage (as Percentage of the estimated cost) (Row 2 / Row 1) *100)	0%
4	Balance Cost to be Incurred (Based on Estimated Cost) (1-2)	20,20,00,000
5	Cost incurred on Additional/ Extra Items not included in the Estimated Cost (Annexure A)	0
6	Work done in percentage (as Percentage of Estimated Cost plus additional/Extra items ((Row 2 + Row 5) / (Row 1 + Row 5) *100)	0%

Signature of Engineer:

Name: Ravi Gupta

Address: PLOT NO. 8, Mouriya chakki madiyaon, Jankipuram vistaar , Lucknow

Aadhar No.: 6560 6910 2711

PAN No.: AOXP0667E