

4019-778 / 4-61 / 14 14.7.2020

FORM-R

ENGINEER'S CERTIFICATE

Telephone No.-0522-2312029

OFFICE OF THE EXECUTIVE ENGINEER
CONSTRUCTION DIVISION - 07
U.P. AVAS EVAM VIKAS PARISHAD
OFFICE COMPLEX BHOOTNATH, INDIRA NAGAR, LUCKNOW

Subject: Certificate of Percentage of Completion of Construction Work of Plot development of Separated Account Building/ Tower/ Yojna/ LTO

SD. 83390 Phase of the Project [UPRERA Registration Number] situated on the Khasra No/ Plot no _____

Demarcated by its boundaries (latitude and longitude of the end points) 26.760002 to the North _____ to the South 20.907970 to the East _____ to the West of village _____ Tehsil _____

Development authority _____ District Lucknow PIN 226002 admeasuring 49100 sq.mts. area being developed by [Promotor's Name] U P Avas Evam Vikas Parishad Lucknow

I/We _____ have undertaken assignment as Project Engineer for certifying Percentage of Completion Work of the Building(s)/ _____ Block/ Tower (s) of _____ Phase of the Project, situated on the Khasra No/ Plot no _____

of village _____ of _____ tehsil _____ competent/ development authority _____ District _____ PIN _____ admeasuring _____ sq.mts. area being developed by [Promotor's Name]

This is to certify that I have undertaken assignment of certifying estimated cost and expenses incurred on actual on site construction for the Real Estate Project mentioned above.

1. Following technical professionals were consulted by me for verification /for certification of the cost:
- (i) M/s/Shri/Smt Alek Kumar Verma as Architect
 - (ii) M/s/Shri/Smt A.K. Mishra as Structural Consultant
 - (iii) M/s/Shri/Smt Alek Kumar Agarwal as MEP Consultant
 - (iv) M/s/Shri/Smt J.S. Dewedi as Site Supervisor

Executive Engineer
Construction Division-7
U.P. Avs Evam Vikas Parishad
Indira Nagar, Lucknow

2. The project is still ongoing. We have estimated the cost of the completion of the civil, MEP and allied works, of the Building(s) of the project. Our estimated cost calculations are based on the drawings/plans made available to us for the project under reference by the Promoter, Developer and Consultants and the Schedule of items and quantity for the entire work as calculated by Quantity Surveyor appointed by the Promoter, and the fair assumption of the cost of material, labour and other inputs made by developer; and the site inspection carried out by us.
3. We estimate the Total Cost for completion of the project under reference as Rs. 7470.50 Lacs (Total of S.No. 1 in Tables A and B) including cost of development of common facilities. The estimated Total Cost of project is with reference to the Civil, MEP and allied works required to be completed for obtaining occupation certificate/completion certificate for the building(s) from the concerned Competent Authority under whose jurisdiction the previously mentioned project is being implemented.
4. The estimated actual cost incurred till date _____ is calculated at Rs. 2252.50 Lacs (Total of S. No. 2 in Tables A and B). The amount of Estimated Cost Incurred is calculated based on amount of Total Estimated Cost.
5. The Balance cost of Completion of the Civil, MEP and Allied works of the Building(s) of the subject project to obtain Occupation Certificate/Completion Certificate from the Competent Authority is estimated at Rs. 5217.50 (Total of S.No. 4 in Tables A and B).
6. I certify that the Cost of Civil, MEP and allied work for the aforesaid Project as completed on the _____ date is as given in Tables A and B below :

Table A

Building/Wing/Tower bearing Number _____ or called _____
 (To be prepared separately for each Building /Wing of the Real Estate Project/Phases. In case of more than one building, label as Table-A1, A2, A3 etc.)

S.No.	Particulars	Amounts
1	Total Estimated cost of the building/wing as on date of Building Permission from Competent Authority. (based on the original Estimated cost)	Rs 7470.50 Lacs
2	Cost incurred as on Date (Based on the actual cost incurred as per records) <u>Land Acquisition.</u>	Rs 2252.50 Lacs
3	Value of Work done in Percentage (as Percentage of the estimated cost) (Row 2 / Row 1) *100)	% 30.15
4	Balance Cost to be incurred (Based on Estimated Cost) (1-2)	Rs 5217.50 Lacs
5	Cost incurred on Additional/ Extra Items not included in the Estimated Cost (Annexure A)	Rs NIL
6	Work done in percentage (as Percentage of Estimated Cost plus additional/Extra items ((Row 2 + Row 5) / (Row 1 + Row 5) *100)	% 30.15

(Enclose separate sheets for the cost calculations for each unit/building or tower)



Executive Engineer
 Construction Division-7
 U.P. Anand, Gurgaon Vikas Parishad
 Gurgaon, Haryana

TABLE B
Internal & External Development works and common amenities
(To be prepared for the entire registered phase of the Real Estate Project)

S.No.	Particulars	Amounts
1	Total Estimated cost of the Internal and External Development Works including common amenities and facilities in the layout as on date of Permission from Competent Authority (based on the original Estimated Cost).	Rs 5217.50 Lacs
2	Cost incurred as on (based on the actual cost incurred as per records)	Rs —
3	Work done in Percentage (as Percentage of the estimated cost) (Row 2 / Row 1) * 100)	% Nil
4	Balance Cost to be Incurred (Based on Estimated Cost) (1-2)	Rs 5217.50 Lacs
5	Cost incurred on Additional/ Extra items not included in the Estimated Cost (Annexure A)	Rs —
6	Work done in percentage (as Percentage of Estimated Cost plus additional/Extra items (Row 2 + Row 5) / (Row 1 + Row 5) * 100)	% Nil

(Enclose separate sheet for the cost calculations)

Signature of Engineer
 Name **Pawan Kumar Singh**
 Address **Executive Engineer**
Construction Division-7
U.P. Avasth Vikas Parishad
Indira Nagar, Lucknow
 Aadhar No.
 PAN No.

Annexure A

List of Extra / Additional Items executed with Cost
 (which were not part of the original Estimate of Total Cost)