

CONSTRUCTION PLAN

Project Nirvana Homes
Date 23-12-23
Date Of Commencement 01-01-24
Date of Handover 31-12-27

S.No.	Description of work			
	Plot No.- 15 to 24			
1	Excavation	01-Jan-24	To	15-Jan-24
2	Foundation Casting	16-Jan-24	To	10-Feb-24
3	Plinth Level casting	11-Feb-24	To	10-Mar-24
4	Ground Floor Casting	11-Mar-24	To	31-Mar-24
5	First Floor Casting	20-Mar-24	To	01-Apr-24
6	Second Floor Casting	01-May-24	To	01-May-24
7	Flooring Ground Floor	21-Jul-24	To	10-Aug-24
8	Flooring First & Second Flo	11-Aug-24	To	31-Aug-24
9	Electrical Work	12-Jun-24	To	10-Jul-24
		01-Nov-24	To	10-Nov-24
10	Plumbing	01-Jun-24	To	10-Jun-24
		01-Jul-24	To	12-Jul-24
		01-Nov-24	To	14-Nov-24
11	Water Proofing	01-Sep-24	To	14-Sep-24
12	Painting	16-Sep-24	To	15-Oct-24
13	Elevation work	16-Oct-24	To	31-Oct-24
14	Boundary Walls	01-Nov-24	To	13-Nov-24
15	Finishing	14-Nov-24	To	30-Nov-24

S.No.	Description of work			
	Plot No.- 53 to 63			
1	Excavation	01-Jul-24	To	12-Jul-24
2	Foundation Casting	13-Jul-24	To	13-Aug-24
3	Plinth Level casting	01-Aug-24	To	10-Aug-24
4	Ground Floor Casting	11-Aug-24	To	31-Aug-24
5	First Floor Casting	01-Sep-24	To	30-Oct-24
6	Second Floor Casting	01-Nov-24	To	30-Nov-24
7	Flooring Ground Floor	15-Nov-24	To	20-Dec-24
8	Flooring First & Second Dlc	01-Dec-24	To	29-Dec-24
9	Electrical Work	22-Oct-24	To	12-Nov-24

		01-Mar-24	To	15-Mar-24
10	Plumbing	01-Oct-24	To	11-Oct-24
		01-Nov-24	To	10-Nov-24
		05-Nov-24	To	15-Nov-24
11	Water Proofing	01-Jan-25	To	20-Jan-25
12	Painting	21-Jan-25	To	07-Feb-25
13	Elevation work	08-Feb-25	To	28-Feb-25
14	Boundary Walls	01-Mar-25	To	16-Mar-25
15	Finishing	17-Mar-25	To	31-Mar-25

S.No.	Description of work			
	Plot No.- 35 to 52			
1	Excavation	01-Jan-25	To	09-Jan-25
2	Foundation Casting	10-Jan-25	To	10-Feb-25
3	Plinth Level casting	11-Feb-25	To	10-Mar-25
4	Ground Floor Casting	01-Mar-25	To	31-Mar-25
5	First Floor Casting	15-Mar-25	To	30-Apr-25
6	Second Floor Casting	01-May-25	To	31-May-25
7	Flooring Ground Floor	01-Jun-25	To	30-Jun-25
8	Flooring First & Second Flo	01-Jul-25	To	31-06-2025
9	Electrical Work	10-Jun-25	To	25-Jun-25
		20-Sep-25	To	30-Sep-25
10	Plumbing	01-May-25	To	14-May-25
		21-Jun-25	To	30-Jun-25
		15-Sep-25	To	30-Sep-25
11	Water Proofing	15-Jul-25	To	28-Jul-25
12	Painting	29-Jul-25	To	31-Aug-25
13	Elevation work	01-Sep-25	To	28-Feb-25
14	Boundary Walls	15-Sep-25	To	30-Sep-25
15	Finishing	01-Oct-25	To	20-Oct-25

S.No.	Description of work			
	Plot No.- 35 to 52			
1	Excavation	01-Oct-25	To	16-Oct-25
2	Foundation Casting	17-Oct-25	To	10-Nov-25
3	Plinth Level casting	11-Nov-25	To	10-Dec-25

4	Ground Floor Casting	11-Dec-25	To	31-Dec-25
5	First Floor Casting	20-Dec-25	To	30-Jan-26
6	Second Floor Casting	05-Nov-25	To	29-Nov-25
7	Flooring Ground Floor	25-Jan-26	To	15-Feb-26
8	Flooring First & Second Flo	10-Feb-26	To	28-Feb-26
9	Electrical Work	15-Dec-25	To	10-Jan-26
		07-Jul-26	To	19-Jul-26
10	Plumbing	02-Dec-25	To	14-Dec-25
		04-Jan-26	To	20-Jan-26
		01-Jul-26	To	14-Jul-26
11	Water Proofing	03-Mar-26	To	17-Mar-26
12	Painting	18-Mar-26	To	10-Apr-26
13	Elevation work	11-Apr-26	To	30-Apr-26
14	Boundary Walls	01-Jul-26	To	30-Jul-26
15	Finishing	10-Aug-26	To	25-Aug-26

S.No.	Description of work			
	Plot No.- 24 to 34			
1	Excavation	21-Sep-26	To	30-Sep-26
2	Foundation Casting	14-Dec-26	To	10-Jan-27
3	Plinth Level casting	11-Jan-27	To	31-Jan-27
4	Ground Floor Casting	01-Feb-27	To	28-Feb-27
5	First Floor Casting	01-Mar-27	To	10-Apr-27
6	Second Floor Casting	15-Apr-27	To	25-May-27
7	Flooring Ground Floor	03-Jun-27	To	15-Jul-27
8	Flooring First & Second Flo	20-Jul-27	To	24-Aug-27
9	Electrical Work	01-Sep-26	To	25-Sep-27
		02-Oct-27	To	14-Oct-27
10	Plumbing	10-Oct-27	To	17-Oct-27
		01-Nov-27	To	14-Nov-27
		23-Nov-27	To	30-Nov-27
11	Water Proofing	25-Aug-27	To	05-Sep-27
12	Painting	12-Nov-27	To	30-Nov-27
13	Elevation work	01-Dec-27	To	15-Dec-27
14	Boundary Walls	10-Dec-26	To	25-Dec-27
15	Finishing	15-Dec-27	To	30-Dec-27