

**ARCHITECT'S CERTIFICATE**

(To be submitted at the time of Registration of Ongoing Project and for withdrawal of Money from Designated Account)

No...New hwc/001

Date: 24.08.2020

Subject: Certificate of Percentage of Completion of Plotted Development Work of New Project for construction work of Plotted Development work of 387 no. of Plots of the complete Phase of the Project New Highway CITY[UPRERA Registration Number NA] IIT Narmau, Kalyanpur, KANPUR CITY at situated on the Khasra No/ Plot nos. /Arazi No..-45,46,47,57,72,74,76 D to 79,320,321,505,506,523,524,534 to 538,514, 516 to 518,484,483,485 and 487 demarcated by boundries Latitude 26.4499°N, Longitude to the North 80.3319°to the East, Latitude 26.4499°N, Longitude to the North 80.3319°to the East, in NARMAU BANGAR and NARMAU KACHHAR and Development authority -Kanpur Development Authority -Kanpur,admeasuring 80163.48 sq.mts. area being developed by [Promotor's Name-BAPL Infrabuild Pvt. Ltd.)

I/We_Vikas Kumar Goel_have undertaken assignment as Architect Certificate of Percentage of Completion of Construction Work of Plotted Development work of 387 no. of Plots of the complete Phase of the Project New Highway CITY[UPRERA Registration Number NA] IIT Narmau, Kalyanpur, KANPUR CITY at situated on the Khasra No/ Plot nos. /Arazi No..-45,46,47,57,72,74,76 D to 79,320,321,505,506,523,524,534 to 538,514, 516 to 518,484,483,485 and 487 demarcated by boundries Latitude 26°31'28"N, Longitude to the North 80°14'29"to the East in NARMAU BANGAR and NARMAU KACHHAR and Development authority -Kanpur Development Authority -Kanpur,admeasuring 80163.48 sq.mts. area being developed by [Promotor's Name-BAPL Infrabuild Pvt. Ltd.)


1. Following technical professionals are appointed by owner / Promotor :-

- | | | |
|-------|------------------------|--------------------------|
| (i) | Mr. Akash Shukla | as L.S. / Architect ; |
| (ii) | Mr. Akash Shukla | as Structural Consultant |
| (ii) | Mr. Akash Shukla | as MEP Consultant |
| (iii) | Mr. Dharmender Trivedi | as Site Supervisor |

Based on Site Inspection, with respect to Plotted Development work of the aforesaid Real Estate Project, I certify that as on the date of this certificate, the Percentage of Work done for each of the Plotted Development work/ Buildings of the Real Estate Project as registered vide number NA under UPRERA is as per table A herein below. The percentage of the work executed with respect to each of the activity of the entire phase is detailed in the Table B.

Table A

Sr. No.	Task/Activity	Percentage Work Done
1	Excavation	NA
2	Nil number of Basement(s) and Plinth	NA
3	Nil Podium proposed	NA
4	Stilt Floor not proposed	NA
5	Slabs casting of Super Structure of 443 no. Plots	NA
6	Internal walls, Internal Plaster, Flooring within Flats/Premises, Doors and Windows in each of the Flats/Premises	NA
7	Sanitary Fittings within the Flat/Premises, Electrical Fittings within the Flat/premises	NA
8	Staircases, Lift Wells(not proposed) and Lobbies at each Floor level connecting Staircases and Lifts, Overhead and Underground Water Tanks	NA



9	The external plumbing and external plaster, Elevation, completion of terraces with waterproofing of the Building /Block/Tower	NA
10	Installation of lifts (not proposed), water pumps (not proposed), Fire Fighting Fittings and Equipments as per CFO NOC, Electrical fittings to Common Areas(staircase), electro-mechanical equipments, Compliance to conditions of environment/CRZ NOC, Finishing to entrance lobby/s, plinth protection, paving of areas appurtenant to Building /Block/Tower, Compound Wall and all other requirements as may be required to obtain Occupation/Completion Certificate	NA

Table B
Internal & External Development Works in Respect of the Entire Registered Phase

S No	Common Areas and Facilities, Amenities	Proposed (Yes/No)	Details	Percentage of Work done
1	Internal Roads & Footpaths	yes	Under progress	30%
2	Water Supply	yes	Yet to start	0
3	Sewerage (chamber, lines, Septic Tank, STP)	yes	Yet to start	5%
4	Storm Water Drains	yes	Yet to start	0
5	Landscaping & Tree Planting	yes	Yet to start	0
6	Street Lighting	yes	Yet to start	0
7	Community Building	No	N A	N A
8	shops	yes	Yet to start	0
9	Treatment and disposal of sewage and sullage water	yes	Yet to start	0
10	Solid Waste management & Disposal	yes	Yet to start	0
11	Water conservation, Rain water harvesting	yes	Yet to start	0
12	Energy management	No	N A	N A
13	Fire protection and fire safety requirements	No	N A	N A
14	Electrical meter room, sub-station, receiving station	yes	Yet to start	0
15	Other (Option to Add more)	yes	compound wall construction on sides is under progress	40%

name of consultants has been provided by promoter

Thanking you



VIKAS KUMAR GOEL (L.S./Architect)
(Council of Architecture CA/94/17889)