

Sunil Kumar Jain

Chartered Engineer, MIE
B. Tech (Civil) IIT Delhi
148, FF, Rishabh Vihar
Delhi-110092

Form-'R'

ENGINEERS CERTIFICATE

(For The Purpose of Registration of Project and for withdrawal of Money from Designated Account)

Date:-29/07/2018

Subject:-Certificate of Percentage of Completion of Construction Work of one no. Towers namely "D10" of the Project "Flora Casa" [UPRERA Registration Number UPRERAPRJ5407] situated on the Plot no.GH-1, integrated township Sushant Aquapolis, opposite Crossing republic, Dundahera, Ghaziabad, UP-201016 demarcated by its boundaries latitude 28°629385 and longitude 77°443678 Competent / Development authority Ghaziabad Development Authority, District Ghaziabad, admeasuring 2,902 sq.mts. plot area being developed by Promoter's: M/s Adwik Homes Pvt. Ltd.

I Sunil Kumar Jain have undertaken assignment of certifying Percentage of Completion Work of one no. Towers namely "Flora Casa", situated on the Plot no.GH-1, integrated township Sushant Aquapolis, Dundahera, Ghaziabad, UP-201016, competent/ development authority Ghaziabad Development Authority, District Ghaziabad, admeasuring 2,902 sq.mts. plot area being developed by Promotor's M/s Adwik Homes Pvt. Ltd.

1. Following technical professionals are appointed by Owner/ Promoter:-
 - a. M/s Rudrabhishek Enterprises Pvt. Ltd. as L.S./ Architect;
 - b. M/s. C E Con Engg. as Structural Consultant;
 - c. M/s. Rudrabhishek Enterprises Pvt. Ltd.as MEP Consultant;
 - d. Shri Sant Lal as Site Supervisor.
2. The project is still ongoing. We have estimated the cost of the completion of the Civil, MEP and allied works, of the Building(s) of the project. Our estimated cost calculations are based on the drawings/plans made available to us for the project under reference by the Promoter, Developer and the fair assumption of the cost of material, labour and other inputs made by developer, and the site inspection carried out by us.
3. We estimate the Total Cost for completion of the project under reference as Rs. 4,145/- lacs only including cost of development of common facilities. The estimated Total Cost of project is with reference to the Civil, MEP and allied works required to be completed for obtaining occupation certificate/completion certificate for the building(s) from the concerned Competent Authority under whose jurisdiction the previously mentioned project is being implemented.


Sunil Kumar Jain

Email: sunjai198@gmail.com;

☎ 7678552891-1698013164897

1

4. The estimated actual cost incurred till 30/06/18 is calculated at Rs. 158/- lacs only [Total of S. No. 2 in Tables A and B]. The amount of Estimated Cost incurred is calculated based on amount of Total Estimated Cost.
5. The Balance cost of Completion of the Civil, MEP and Allied works of the Building(s) of the subject project to obtain Occupation Certificate/Completion Certificate from the Competent Authority is estimated at Rs.3,987/-lacs only.
6. I certify that the Cost of Civil, MEP and allied work for the aforesaid Project as completed till date is as given in Tables A and B below :

Table "A"

(For tower "Flora Casa" UPRERAPRJ5407)


S.No.	Particulars	Amount (In Lacs)
1	Total initial estimated cost of the building/wing (Based on original estimate)	Rs.3,316/-
2	Cost incurred as on date 30/06/18 (Based on actual cost incurred as per record)	Rs. 158/-
3	Work done in percentage (As percentage of original estimated cost)	4.8 %
4	Balance Cost to be Incurred (Based on the estimated cost)	Rs. 3,158/-
5	Cost Incurred on additional/ extra items (Not included in estimated cost)	0
6	Work done in percentage [as percentage of estimated cost plus additional or extra items (s.no. 2+ s.no. 5)/ (s.no. 1+s.no. 5)*100]	4.8 %

Table-"B"

Internal & External Development works and common amenities for entire project

S.No.	Particulars	Amount (In Lacs)
1	Total estimated cost of internal and external development works including common amenities and facilities (Based on original estimate)	Rs. 829/-
2	Cost incurred as on date 30/06/18 (Based on actual cost incurred as per record)	0
3	Work done in percentage (As percentage of original estimated cost)	0 %
4	Balance Cost to be Incurred (Based on the estimated cost)	Rs. 829/-
5	Cost Incurred on additional/ extra items (Not included in estimated cost)	0
6	Work done in percentage [as percentage of estimated cost plus additional or extra items (s. no. 2+ s. no. 5)/ (s. no. 1+s.no. 5)*100]	0 %

2


Sunil Kumar Jain
 MIE, M-1598001