

MEGA DREAM HOMES (PHASE-3)
PROGRAMME OF EXTERNAL DEVELOPMENT
PERIOD : 16/04/2016 TO 15/04/2021

Sl.No.	Period	Description of Work	Percentage of completion
1 .	April 16 to June 16	External sewer & strom watersupply work	-
		External Road Work	-
		External Electricity Work	-
2 .	July 16 to Sept 16	External sewer & strom watersupply work	-
		External Road Work	5%
		External Electricity Work	-
3 .	Oct 16 to Dec 16	External sewer & strom watersupply work	-
		External Road Work	10%
		External Electricity Work	-
4 .	Jan 17 to March 17	External sewer & strom watersupply work	-
		External Road Work	15%
		External Electricity Work	-
5 .	April 17 to June 17	External sewer & strom watersupply work	-
		External Road Work	15%
		External Electricity Work	-
6 .	July 17 to Sept 17	External sewer & strom watersupply work	-
		External Road Work	20%
		External Electricity Work	-
7 .	Oct 17 to Dec 17	External sewer & strom watersupply work	5%
		External Road Work	20%
		External Electricity Work	20%
8 .	Jan 18 to March 18	External sewer & strom watersupply work	30%
		External Road Work	40%
		External Electricity Work	50%
9 .	April 18 to June 18	External sewer & strom watersupply work	60%
		External Road Work	60%
		External Electricity Work	70%
10 .	July 18 to Sept 18	External sewer & strom watersupply work	80%
		External Road Work	75%
		External Electricity Work	85%
11 .	Oct 18 to Dec 18	External sewer & strom watersupply work	95%
		External Road Work	90%
		External Electricity Work	95%
12 .	Jan 19 to March 19	External sewer & strom watersupply work	97%
		External Road Work	95%
		External Electricity Work	100%
13 .	April 19 to June 19	External sewer & strom watersupply work	99%
		External Road Work	100%
		External Electricity Work	100%
14 .	July 19 to Sept 19	External sewer & strom watersupply work	100%
		External Road Work	100%
		External Electricity Work	100%
15 .	Oct 19 to Dec 19	External sewer & strom watersupply work	100%
		External Road Work	100%
		External Electricity Work	100%

16 .	Jan 20 to March 20	External sewer & strom watersupply work	100%
		External Road Work	100%
		External Electricity Work	100%
17 .	April 20 to June 20	External sewer & strom watersupply work	100%
		External Road Work	100%
		External Electricity Work	100%
18 .	July 20 to Sept 20	External sewer & strom watersupply work	100%
		External Road Work	100%
		External Electricity Work	100%
19 .	Oct 20 to Dec 20	External sewer & strom watersupply work	100%
		External Road Work	100%
		External Electricity Work	100%
20 .	Jan 21 to April 21	External sewer & strom watersupply work	100%
		External Road Work	100%
		External Electricity Work	100%

MEGA DREAM HOMES (PHASE-3)
PROGRAMME OF INTERNAL DEVELOPMENT
PERIOD : 16/04/2016 TO 15/04/2021

Sl.No.	Period	Description of Work	Percentage of completion
1 .	April 16 to June 16	LAYOUT	35%
		FOUNDATION WORK	30%
		RCC STRUCTURE	-
		BRICK WORK & PLASTER	-
		FINISHING WORK	-
		WATER SUPPLY & SEWER WORK	-
2 .	July 16 to Sept 16	LAYOUT	55%
		FOUNDATION WORK	50%
		RCC STRUCTURE	-
		BRICK WORK & PLASTER	-
		FINISHING WORK	-
		WATER SUPPLY & SEWER WORK	-
3 .	Oct 16 to Dec 16	LAYOUT	80%
		FOUNDATION WORK	75%
		RCC STRUCTURE	5%
		BRICK WORK & PLASTER	-
		FINISHING WORK	-
		WATER SUPPLY & SEWER WORK	-
4 .	Jan 17 to March 17	LAYOUT	100%
		FOUNDATION WORK	90%
		RCC STRUCTURE	25%
		BRICK WORK & PLASTER	10%
		FINISHING WORK	-
		WATER SUPPLY & SEWER WORK	5%
5 .	April 17 to June 17	LAYOUT	100%
		FOUNDATION WORK	100%
		RCC STRUCTURE	50%
		BRICK WORK & PLASTER	25%
		FINISHING WORK	100%
		WATER SUPPLY & SEWER WORK	15%
6 .	July 17 to Sept 17	LAYOUT	100%
		FOUNDATION WORK	100%
		RCC STRUCTURE	70%
		BRICK WORK & PLASTER	45%
		FINISHING WORK	100%
		WATER SUPPLY & SEWER WORK	35%
7 .	Oct 17 to Dec 17	LAYOUT	100%
		FOUNDATION WORK	100%
		RCC STRUCTURE	80%
		BRICK WORK & PLASTER	60%
		FINISHING WORK	-
		WATER SUPPLY & SEWER WORK	50%
8 .	Jan 18 to March 18	LAYOUT	100%
		FOUNDATION WORK	100%
		RCC STRUCTURE	95%
		BRICK WORK & PLASTER	80%
		FINISHING WORK	5%
		WATER SUPPLY & SEWER WORK	65%

9 .	April 18 to June 18	LAYOUT	100%
		FOUNDATION WORK	100%
		RCC STRUCTURE	100%
		BRICK WORK & PLASTER	85%
		FINISHING WORK	10%
		WATER SUPPLY & SEWER WORK	75%
10 .	July 18 to Sept 18	LAYOUT	100%
		FOUNDATION WORK	100%
		RCC STRUCTURE	100%
		BRICK WORK & PLASTER	90%
		FINISHING WORK	30%
		WATER SUPPLY & SEWER WORK	70%
11 .	Oct 18 to Dec 18	LAYOUT	100%
		FOUNDATION WORK	100%
		RCC STRUCTURE	100%
		BRICK WORK & PLASTER	100%
		FINISHING WORK	60%
		WATER SUPPLY & SEWER WORK	90%
12 .	Jan 19 to March 19	LAYOUT	100%
		FOUNDATION WORK	100%
		RCC STRUCTURE	100%
		BRICK WORK & PLASTER	100%
		FINISHING WORK	80%
		WATER SUPPLY & SEWER WORK	95%
13 .	April 19 to June 19	LAYOUT	100%
		FOUNDATION WORK	100%
		RCC STRUCTURE	100%
		BRICK WORK & PLASTER	100%
		FINISHING WORK	90%
		WATER SUPPLY & SEWER WORK	100%
14 .	July 19 to Sept 19	LAYOUT	100%
		FOUNDATION WORK	100%
		RCC STRUCTURE	100%
		BRICK WORK & PLASTER	100%
		FINISHING WORK	95%
		WATER SUPPLY & SEWER WORK	100%
15 .	Oct 19 to Dec 19	LAYOUT	100%
		FOUNDATION WORK	100%
		RCC STRUCTURE	100%
		BRICK WORK & PLASTER	100%
		FINISHING WORK	100%
		WATER SUPPLY & SEWER WORK	100%
16 .	Jan 20 to March 20	LAYOUT	100%
		FOUNDATION WORK	100%
		RCC STRUCTURE	100%
		BRICK WORK & PLASTER	100%
		FINISHING WORK	100%
		WATER SUPPLY & SEWER WORK	100%
17 .	April 20 to June 20	LAYOUT	100%
		FOUNDATION WORK	100%
		RCC STRUCTURE	100%
		BRICK WORK & PLASTER	100%
		FINISHING WORK	100%
		WATER SUPPLY & SEWER WORK	100%

18 .	July 20 to Sept 20	LAYOUT	100%
		FOUNDATION WORK	100%
		RCC STRUCTURE	100%
		BRICK WORK & PLASTER	100%
		FINISHING WORK	100%
		WATER SUPPLY & SEWER WORK	100%
19 .	Oct 20 to Dec 20	LAYOUT	100%
		FOUNDATION WORK	100%
		RCC STRUCTURE	100%
		BRICK WORK & PLASTER	100%
		FINISHING WORK	100%
		WATER SUPPLY & SEWER WORK	100%
20 .	Jan 21 to April 21	LAYOUT	100%
		FOUNDATION WORK	100%
		RCC STRUCTURE	100%
		BRICK WORK & PLASTER	100%
		FINISHING WORK	100%
		WATER SUPPLY & SEWER WORK	100%