

ENGINEER'S CERTIFICATE

FORM-R

Subject:

(For The Purpose of Registration of Project and for withdrawal of Money from Designated Account)
 Certificate of Percentage of Completion of Construction Work of VASUNDHARA ENCLAVE , No. of Building(s)/ 3 Block(s)
 Sl. No. 1 TO 3 of the III rd Phase of the Project [UPRERAPRJ8653] situated on the Khasra No/ Plot no 231m, 232m, 237m, 238, 239m, 251m, 254m, 256, 257m, 258m, 259m, 260, 261m, 262, 263, 265, 266, 267, 274m, 275m,
 Demarcated by its boundaries (latitude and longitude of the end points) 26.731460, 83.386537 to the North 26.729060, 83.387610 to the South, 26.730485, 83.388389 to the East 26.731215, 83.386184 to the West of village Gopalpur, tehsil-Sadar, Competent/ Development authority Gorakhpur Development Authority, District-Gorakhpur, PIN-273016, admeasuring 2301.0 sq.mts. area being developed by [Gorakhpur Development Authority]

I SANJAY KUMAR SINGH have undertaken assignment as Project Engineer for certifying Percentage of Completion Work of the VASUNDHARA ENCLAVE , No. of Building(s)/ 3 Block(s) Sl. No. 1 TO 3 of the III rd Phase of the Project [UPRERAPRJ8653] situated on the Khasra No/ Plot no 231m, 232m, 237m, 238, 239m, 251m, 254m, 256, 257m, 258m, 259m, 260, 261m, 262, 263, 265, 266, 267, 274m, 275m,
 Demarcated by its boundaries (latitude and longitude of the end points) 26.731460, 83.386537 to the North 26.729060, 83.387610 to the South, 26.730485, 83.388389 to the East 26.731215, 83.386184 to the West of village Gopalpur, tehsil-Sadar, Competent/ Development authority Gorakhpur Development Authority, District-Gorakhpur, PIN-273016, admeasuring 2301.0 sq.mts. area being developed by [Gorakhpur Development Authority]
This is to certify that I have undertaken assignment of certifying estimated cost and expenses incurred on actual on site construction for the Real Estate Project mentioned above.

1. Following technical professionals were consulted by me for verification /for certification of the cost:

- (i) M/S Rajiva & Associates as Architect
- (ii) M/NEERAJ & ASSOCIATES, AYODHYA DAS COMPOUND , BANK ROAD, VIJAY CHOWK, GORAKHPUR, as Structural Consultant
- (iii) -----, and GDA departmental MEP Consultant
- (iv) MR Pankaj Pandey as Site Supervisor

2. The project is physically complete. We have estimated the cost of the completion of the civil, MEP and allied works, of the Building(s) of the project. Our estimated cost calculations are based on the drawings/plans made available to us for the project under reference by the Promoter, Developer and Consultants and the Schedule of items and quantity for the entire work as calculated by Quantity Surveyor appointed by the Promoter, and the fair assumption of the cost of material, labour and other inputs made by developer, and the site inspection carried out by us.

For
5-7-16
S.E.



अधिकारी का रूप
गोरखपुर विकास प्राधिकरण
गोरखपुर



मुख्य अभियन्ता
गोरखपुर विकास प्राधिकरण
गोरखपुर

- Table A

S.No.	Particulars	Amounts IN LAKHS
1	Total Estimated cost of the building/wing as on date of Building Permission from Competent Authority. (based on the original Estimated cost)	Rs 596.00
2	Cost incurred as on Date (Based on the actual cost incurred as per records)	Rs 571.89
3	Value of Work done in Percentage (as Percentage of the estimated cost) (Row 2 / Row 1) *100)	95.95%
4	Balance Cost to be incurred (Based on Estimated Cost) (1-2)	Rs 24.11
5	Cost incurred on Additional/ Extra Items not included in the Estimated Cost (Annexure A)	Rs 0.00
6	Work done in percentage (as Percentage of Estimated Cost plus additional/Extra items ((Row 2 + Row 5) (Enclose separate sheets for the cost calculations for each unit/building or tower)	95.95%

TABLE B

Internal & External Development works and common amenities

(To be prepared for the entire registered phase of the Real Estate Project)

Date _____
 Page _____
 Topic _____
 Chapter _____
 Section _____
 Date _____
 Page _____
 Topic _____
 Chapter _____
 Section _____





S.No.	Particulars	Amounts
1	Total Estimated cost of the Internal and External Development Works including common amenities and	Rs 74.08
2	Cost incurred as on (based on the actual cost incurred as per records)	Rs 56.75
3	Work done in Percentage (as Percentage of the estimated cost) (Row 2 / Row 1) * 100)	76.61%
4	Balance Cost to be Incurred (Based on Estimated Cost) (1-2)	Rs 17.33
5	Cost incurred on Additional/ Extra Items not included in the Estimated Cost (Annexure A)	Rs 0.00
6	Work done in percentage (as Percentage of Estimated Cost plus additional/Extra items (Row 2 + Row 5) /	76.61%

(Enclose separate sheet for the cost calculations)

Name SANJAY KUMAR SINGH
Address CHIEF ENGINEER, GDA GORAKHPUR
Aadhar No.
PAN No.

Annexure A

List of Extra / Additional Items executed with Cost





 श्री. संजय कुमार सिंह
 मुख्य अभियन्ता
 गोरखपुर विकास प्राधिकरण
 गोरखपुर