

Ravi Yadavs

FORM-R

ENGINEER'S CERTIFICATE

Date: 30-07-18

(For The Purpose of Registration of Project and for withdrawal of Money from Designated Account)

Subject: Certificate of Percentage of Completion of Construction Work of INTELLICITY No. of Building(s)/ 2 Block(s) of the 1 Phase of the Project [UPRERAPR11473] situated on the Khasra No/ Plot no - 10, Techzone - IV Demarcated by its boundaries (latitude and longitude of the end points) 28.35'33"N, 77.26'25"E to the North 28.35'19"N, 77.26'17"E to the South 28.35'26"N, 77.26'30"E to the East 28.35'25"N, 77.26'12"E to the West of village/Sector TECHZONE-IV, Tehsil/Place Greater Noida West Competent/ Development authority Greater Noida Industrial Development Authority District Gautam Budh Nagar PIN 201301 admeasuring 100030.13 sq.mts. area being developed by Intellcity Business Park Private Limited.

I/We RAVI KUMAR have undertaken assignment as Architect/Licensed Surveyor of certifying Percentage of Completion Work of the INTELLICITY Building(s)/ 2 Block/ Tower (s) of 1 Phase of the Project, situated on the Khasra No/ Plot No- 10, Techzone-IV of village//Sector Techzone-4 tehsil/Place Greater Noida West competent/ development authority Greater Noida Industrial Development Authority District Gautam Budh Nagar PIN 201301 admeasuring 100030.13 sq.mts. area being developed Intellcity Business Park Private Limited.

This is to certify that I have undertaken assignment of certifying estimated cost and expenses incurred on actual on site construction for the Real Estate Project mentioned above.

1. Following technical professionals are appointed by owner / Promoter :- INTELLICITY BUSINESS PARK PRIVATE LIMITED

- M/s/Shri/Smt VISHAL SHARMA as Architect ;
- M/s/Shri/Smt GULAM SARWARAS as Structural Consultant
- M/s/Shri/Smt PRAMOD KUMAR (Plumbing & Fire) as Dharampal Arora(Electrical) MEP Consultant
- M/s/Shri/Smt LALIT KUMAR as Site Supervisor

2. The project is still ongoing. We have estimated the cost of the completion of the civil, MEP and allied works, of the Building(s) of the project. Our estimated cost calculations are based on the drawings/plans made available to us for the project under reference by the Promoter, Developer and Consultants and the Schedule of items and quantity for the entire work as calculated by Quantity Surveyor appointed by the Promoter, and the fair assumption of the cost of material, labour and other inputs made by developer, and the site inspection carried out by us.

3. We estimate the Total Cost for completion of the project under reference as Rs. 74 Crore (Total of S.No. 1 in Tables A and B) including cost of development of common facilities. The estimated Total Cost of project is with reference to the Civil, MEP and allied works required to be completed for obtaining occupation certificate/ completion certificate for the building(s) from the concerned Competent Authority under whose jurisdiction the previously mentioned project is being implemented.

4. The estimated actual cost incurred till date 30.07.2018 is calculated at Rs.20 Crore (Total of S. No. 2 in Tables A and B). The amount of Estimated Cost incurred is calculated based on amount of Total Estimated Cost.

5. The Balance cost of Completion of the Civil, MEP and Allied works of the Building(s) of the subject project to obtain Occupation Certificate/Completion Certificate from the Competent Authority is estimated at Rs. 54 Crore (Total of S.No. 4 in Tables A and B).

6. I certify that the Cost of Civil, MEP and allied work for the aforesaid Project as completed on the 30.07.2018 date is as given in Tables A and B below :

Table A

Building/Wing/Tower bearing Number VILLA/THINKPAD or called VILLA/THINKPAD

(To be prepared separately for each Building /Wing of the Real Estate Project/Phases. In case of more than one building, label as Table-A1, A2, A3 etc.)

S.No.	Particulars	Amounts
1	Total Estimated cost of the building/wing as on date of Building Permission from Competent Authority. (based on the original Estimated cost)	<u>Rs. 74 Crore</u>
2	Cost incurred as on Date (Based on the actual cost incurred as per records)	<u>Rs. 20 Crore</u>
3	Value of Work done in Percentage (as Percentage of the estimated cost) (Row 2 / Row 1) *100	<u>27%</u>
4	Balance Cost to be incurred (Based on Estimated Cost) (1-2)	<u>Rs. 54 Crore</u>
5	Cost incurred on Additional/ Extra Items not included in the Estimated Cost (Annexure A)	<u>Rs. NIL Crore</u>
6	Work done in percentage (as Percentage of Estimated Cost plus additional/Extra items ((Row 2 + Row 5) / (Row 1 + Row 5) *100)	<u>27%</u>

(Enclose separate sheets for the cost calculations for each unit/building or tower)

TABLE B

Internal & External Development works and common amenities

(To be prepared for the entire registered phase of the Real Estate Project)

S.No.	Particulars	Amounts
1	Total Estimated cost of the Internal and External Development Works including common amenities and facilities in the layout as on date of Permission from Competent Authority (based on the original Estimated Cost).	<u>Rs. 85 Crore</u>
2	Cost incurred as on (based on the actual cost incurred as per records)	<u>Rs. 20 Crore</u>
3	Work done in Percentage (as Percentage of the estimated cost) (Row 2 / Row 1) *100	<u>24%</u>
4	Balance Cost to be Incurred (Based on Estimated Cost) (1-2)	<u>Rs. 65 Crore</u>
5	Cost incurred on Additional/ Extra Items not included in the Estimated Cost (Annexure A)	<u>Rs. NIL</u>
6	Work done in percentage (as Percentage of Estimated Cost plus additional/Extra items ((Row 2 + Row 5) / (Row 1 + Row 5) *100)	<u>24%</u>

(Enclose separate sheet for the cost calculations)

Signature of Engineer

Ravi Yadavs
30/07/2018

Name Ravi Yadav
Address S/O Ganeshi Yadav, H. No-470, Uttam Nagar, Delhi Road, Rewari Haryana-12340
Aadhar No. 574090382345
PAN No. ASCPY4168D

Ravi Yadavs S/o Ganeshi Yadav, House No-470, Uttam Nagar, Delhi Road, Rewari, Haryana-123401