

UDIN - 20412427AAAABD4622

Form — REG 03

CHARTERED ACCOUNTANT'S CERTIFICATE

(FOR THE PURPOSE OF WITHDRAWAL OF MONEY FROM DESIGNATED ACCOUNT OF PROJECT)

Information as on : 30.06.2020

Dated :- 27.07.2020

Certification No.-RNGC/RERA/UP/DPK/265

Subject: Certificate of amount incurred on project "Signature Tower" for Construction of 4 (Four) Tower/Block/Building(s) situated on Khasra no. 456, 477 demarcated by its boundaries : 25°23'20.0"N, :78°33'00.4"E, :25°23'22.1"N, : 78°33'02.7"E (latitude and longitude of the end-points) to the North, to the South, to the East to the West of Village - , Tehsil-Jhansi, Jhansi Development Authority, District Jhansi , PIN - , admeasuring 9954 sq. meter, being developed by Bhagwati Signature having RERA Registration No. UPRERAPRJ9545, Designated A/C No. - 693020110000192, Bank Name:- Bank of India, Main Branch, Jhansi

Rs. in Lakhs

S.No.	Particulars	Total Cost Estimated	Amount incurred
1	2	3	4
1	Land Cost (a) Acquisition cost of land (purchase or through agreement with land owner) and legal costs on land transaction; (b) Amount payable to obtain development rights, additional FAR and any other incentive under Local Authority or State Government or any Statutory Authority, if any; (c) Acquisition cost of TDR (Transfer of Development Rights), if any; (d) Amounts payable to State Government or competent authority or any other statutory authority of the State or Central Government towards stamp duty, transfer charges, registration fees etc. (if not included in para (a) above); (e) Interest (Other than Penal Interest , Penalties etc) paid to FI , Scheduled Banks , NBFC and "Unsecured Loan at State Bank of India - Marginal cost of Fund based lending Rate (SBI -MCLR)" on money borrowed for purchase of land and also to ,Competent Authority.	43.68	43.68
	SUB TOTAL LAND COST (in Rs.)	43.68	43.68

S.No.	Particulars	Total Cost Estimated	Amount incurred
1	2	3	4
2	Project Clearance Fees (a) Fees paid to RERA (b) Fees paid to Local Authority (c) Consultant/ Architect Fees (directly attributable to project) (d) Any other (specify)	206.32	38.40
	SUB TOTAL FEES PAID (in Rs.)	206.32	38.40
3A	Cost of Development And construction (a) Cost of services (water, electricity to construction site) , Site Overheads; (b) Depreciation cost of machinery and equipment purchased, or hired and maintenance costs, consumables etc., (so long as these costs are directly incurred in the construction of the concerned project); (c) Cost of material actually purchased; (d) Cost of Salary and Wages (excluding cost of salaries of employees of the company not directly attached to project);	3200.00	1598.53
	Sub Total of Construction Cost (in Rs.) (sum of (a) to (d) of Row 3a)	3200.00	1598.53
3B	Cost of construction incurred (As Certified by Project Engineer)	3200.00	1600.00
3C	Total Construction Cost (Lower of 3A and 3B.)	3200.00	1598.53
3D	Interest (Other than Penal Interest and Penalties etc.) paid to Financial Institution, Scheduled Banks, NBFC and Unsecured Loan at "SBI-MCLR" on money borrowed for construction)	0.00	0.00
3	TOTAL DEVELOPMENT AND CONSTRUCTION COST (Row 3C +3D)	3200.00	1598.53
4	TOTAL COST OF PROJECT (Row 1+ Row 2+ Row 3)	3450.00	1680.61

GST NO.-08AAOFR4354A1ZB
UAM No.- RJ17D0141788



5	Percentage completion of Construction Work completed (as per Project Engineer, Architect's Certificate)	50.00%
6	Percentage completion of Total project (Proportionate cost incurred on the project to the total estimated cost) (Col.4 of row 4 / Col.3 of row 4)%	48.71%
7	Total amount received from allottees till date since Inception of the Project (excluding GST)	1897.91
8	70% Amount to be deposited in Designated Account (0.7*Row 7)	1328.54
9	Cummulative Amount that can be withdrawn from Designated a/c, i.e. (Total Estimated Cost * Proportionate Cost Incurred on the Project) (Column 3 of Row 4 * row 6)	1680.61
10	Amount actually withdrawn till date since inception of the project (This shall include 70% of the amounts already realised till date but not deposited in the designated Account)	1328.48
11	Balance available in Designated A/c.	0.06
12	Amount that can be withdrawn from the designated Bank A/C under this certificate (Row 9 - Row 10)	352.13

This certificate is being issued on specific request of M/s Bhagwati Signature for UP RERA compliance. The certification is based on

the information and records produced before us/me and is true to the best of our/my knowledge and belief.

Note: As stated by the promoter, out of 6 (six) towers only 4 (four) are being constructed and promoter is in process to de-register the remaining 2 (two) towers from RERA. The Estimated cost of the project has been taken as Rs. 34.50 Crore as against Rs. 52.65 Crores submitted at the time of registration of the project. For the purpose of calculating the withdrawal limit, revised estimated cost as provided by the promoter has been taken into account. The promoter has undertaken all responsibilities in this regard.

Date: - 27.07.2020

Place: Jaipur

For Ramanand Goyal & Company
FRN. 002384C

CA Punit Gupta
(Partner)

Membership No: 412427



GST NO.-08AAOFR4354A1Z8
UAM No.- RJ17DD141788