

| Quarter No-1   | Green View-II Sahakari Awas Samiti Limited                   |   |                               |   |
|--|--|---|-------------------------------|---|
| S No.  | Work Description   | 2013- March/April 10th or before  | 2013- April 11/May10          | 2013- May 11 / June10th                     |
| 1  | Land Cost Payment to GNIDA- Planning                         | Executed  |                               |   |
| 2  | Land possession from GNIDA , Temp Boundary wall              | Executed  |                               |   |
| 3  | Phase-1 & 2 Map Approval from GNIDA                          | Executed  |                               |   |
| 4  | Approval of drawings from - Structural Engr                  | Executed  |                               |   |
| 5  | Approval of drawings from -FIRE                              | Executed  |                               |   |
| 6  | Approval from Aviation                                       | Executed  |                               |   |
| 7  | Approval from Pollution department                           | Executed  |                               |   |
| 8  | Approval from mining for excavation                          | Executed  |                               |   |
| 9  | Soil testing   | Executed  |                               |   |
| 10   | Approval from Vastu  | Executed  |                               |   |
| 11   | Award of work order to contractor                            | Executed  |                               | ====11th March 2013<br>-----11th March 2013 |
| 12   | Start of Construction work                                   | Executed  |                               | =====                                       |
| 13   | Site work mobilization                                       | Executed  |                               | '=====                                      |
| 14   | T-1 -Excavation  | Executed  |                               | '=====                                      |
| 15   | T-2 -Excavation  |   |                               | Not Considered<br>Not done                  |
| 16   | T-3 -Excavation  | Executed  |                               | '=====                                      |
| 17   | T-4 -Excavation  | Executed  |                               | '=====                                      |
| 18   | Remarks-( =====Planning),( -----Executed)                    | Map was approved in phases for T1, T3 and T4 considering 1.5 FAR, T-2 - FAR 1.25 Approved later on and not considered in planning |                               |   |
|  | Project Value Approximately- in Lakhs                        | 16200   |                               |   |
|  | Total workdone in Project in lakhs- Approximately            | Starting point  | Previous+ Quarter-1- in Lakhs | Total workdone- Lakhs                       |
| i  | Land / FAR etc Cost - in Lakhs                               | 337   | 757                           | 1094  |
| ii   | Approval, Architect, PMS, Liasion, Admin, CA etc. - in Lakhs | 130   | 24                            | 154   |
| iii  | Construction - in Lakhs                                      | 54  | 0                             | 54  |
| IV   | Total expenses- in Lakhs                                     | 521   | 781                           | 1302  |
| V  | Balance work   |   |                               | 14898                                       |
| Note- Farmers compensations or any other Government liabilities imposed on the Society will be additional cost of the Project. |  |   |                               |   |
|  | Promoters Sign   |   | PMS Sign                      | Contractor Sign                             |

| Quarter No-2 |  | Green View-II Sahakari Awas Samiti Limited  |                             |                       |
|--------------|--|---|-----------------------------|-----------------------|
| S No.        | Work Description   | 2013, June 11/ July 10  | 2013- July 11/ Aug 10       | 2013- Aug 11/ Sep 10  |
| 1            | <b>T-1 , T3, T4 &amp; Proportionate basement, Services</b>   |   |                             |                       |
|              | Executed   |   |                             |                       |
| a            | Excavation, RCC Structural work, water proffing, Steel   |   |                             |                       |
|              | Executed   |   |                             |                       |
| b            | Brick work   |   |                             |                       |
|              | Executed   |   |                             |                       |
| c            | Internal Electrical work   |   |                             |                       |
|              | Executed   |   |                             |                       |
| d            | Internal and external planster   |   |                             |                       |
|              | Executed   |   |                             |                       |
| e            | Internal and external plumbing, sanitary   |   |                             |                       |
|              | Executed   |   |                             |                       |
| f            | Internal and exeternal finishing   |   |                             |                       |
|              | Executed   |   |                             |                       |
| g            | Exeternal services and Development   |   |                             |                       |
|              | Executed   |   |                             |                       |
| h            | Electrical substation  |   |                             |                       |
|              | Executed   |   |                             |                       |
| i            | Lift & Solar   |   |                             |                       |
|              | Executed   |   |                             |                       |
| j            | Misc if any  |   |                             |                       |
|              | Executed   |   |                             |                       |
|              |  |   |                             |                       |
| 2            | <b>T2-&amp; Proportionate basement, Services</b>   |   |                             |                       |
|              | Executed   |   |                             |                       |
| a            | Excavation, RCC Structural work, water proffing, Steel   |   |                             |                       |
|              | Executed   |   |                             |                       |
| b            | Brick work   |   |                             |                       |
|              | Executed   |   |                             |                       |
| c            | Internal Electrical work   |   |                             |                       |
|              | Executed   |   |                             |                       |
| d            | Internal and external planster   |   |                             |                       |
|              | Executed   |   |                             |                       |
| e            | Internal and external plumbing, sanitary   |   |                             |                       |
|              | Executed   |   |                             |                       |
| f            | Internal and exeternal finishing   |   |                             |                       |
|              | Executed   |   |                             |                       |
| g            | Exeternal services and Development   |   |                             |                       |
|              | Executed   |   |                             |                       |
| h            | Electrical substation  |   |                             |                       |
|              | Executed   |   |                             |                       |
| i            | Lift & Solar   |   |                             |                       |
|              | Executed   |   |                             |                       |
| j            | Misc if any  |   |                             |                       |
|              | Executed   |   |                             |                       |
|              |  |   |                             |                       |
|              | Remarks- (=====Planning),( -----Executed)  | Map was approved in phases for T1, T3 and T4 considering 1.5 FAR, T-2 - FAR 1.25 Approved later on and not considered in planning |                             |                       |
|              | Project Value Approximately- in Lakhs  | 16200   |                             |                       |
|              | Total workdone in Project in lakhs- Approximately  | Previous quarters- in Lakhs   | Current Quarter-1- in Lakhs | Total workdone- Lakhs |
| i            | Land / FAR Cost - in Lakhs   | 1094  | 0                           | 1094                  |
| ii           | Approval, Architect, PMS, Liasion, Admin, CA etc. - in Lakhs   | 154   | 14                          | 168                   |
| iii          | Construction - in Lakhs  | 54  | 0                           | 54                    |
| iv           | Total expanses- in Lakhs   | 1302  | 14                          | 1316                  |
| v            | Balance work   |   |                             | 14884                 |
|              | Note- Farmers compensations or any other Government liabilities imposed on the Society will be additional cost of the Project. |   |                             |                       |
|              | Promoters Sign   |   | PMS Sign                    | Contractor Sign       |

| Quarter No-3   |  | Green View-II Sahakari Awas Samiti Limited  |                             |                       |
|--|--|---|-----------------------------|-----------------------|
| S No.  | Work Description   | 2013, Sep 11/ Oct 10  | 2013-Oct 11/Nov 10          | 2013- Nov 11/ Dec 10  |
| 1  | <b>T-1, T3, T4 &amp; Proportionate basement, Services</b>    | 11.03% Construction work Executed   |                             |                       |
|  | Executed   |   |                             |                       |
| a  | Excavation, RCC Structural work, water proffing, Steel       |   |                             |                       |
|  | Executed   |   |                             |                       |
| b  | Brick work   |   |                             |                       |
|  | Executed   |   |                             |                       |
| c  | Internal Electrical work                                     |   |                             |                       |
|  | Executed   |   |                             |                       |
| d  | Internal and external planster                               |   |                             |                       |
|  | Executed   |   |                             |                       |
| e  | Internal and external plumbing, sanitary                     |   |                             |                       |
|  | Executed   |   |                             |                       |
| f  | Internal and exeternal finishing                             |   |                             |                       |
|  | Executed   |   |                             |                       |
| g  | Exeternal services and Development                           |   |                             |                       |
|  | Executed   |   |                             |                       |
| h  | Electrical substation  |   |                             |                       |
|  | Executed   |   |                             |                       |
| i  | Lift & Solar   |   |                             |                       |
|  | Executed   |   |                             |                       |
| j  | Misc if any  |   |                             |                       |
|  | Executed   |   |                             |                       |
| 2  | <b>T2-&amp; Proportionate basement, Services</b>             | Not Considered in this Phase  |                             |                       |
|  | Executed   |   |                             |                       |
| a  | Excavation, RCC Structural work, water proffing, Steel       |   |                             |                       |
|  | Executed   |   |                             |                       |
| b  | Brick work   |   |                             |                       |
|  | Executed   |   |                             |                       |
| c  | Internal Electrical work                                     |   |                             |                       |
|  | Executed   |   |                             |                       |
| d  | Internal and external planster                               |   |                             |                       |
|  | Executed   |   |                             |                       |
| e  | Internal and external plumbing, sanitary                     |   |                             |                       |
|  | Executed   |   |                             |                       |
| f  | Internal and exeternal finishing                             |   |                             |                       |
|  | Executed   |   |                             |                       |
| g  | Exeternal services and Development                           |   |                             |                       |
|  | Executed   |   |                             |                       |
| h  | Electrical substation  |   |                             |                       |
|  | Executed   |   |                             |                       |
| i  | Lift & Solar   |   |                             |                       |
|  | Executed   |   |                             |                       |
| j  | Misc if any  |   |                             |                       |
|  | Executed   |   |                             |                       |
| Remarks- ( =====Planning),( -----Executed)   |  | Map was approved in phases for T1, T3 and T4 considering 1.5 FAR, T-2 - FAR 1.25 Approved later on and not considered in planning |                             |                       |
| Project Value Approximately- in Lakhs  |  | 16200   |                             |                       |
| Total workdone in Project in lakhs- Approximately  |  | Previous quarters- in Lakhs   | Current Quarter-1- in Lakhs | Total workdone- Lakhs |
| i  | Land / FAR Cost - in Lakhs                                   | 1094  | 0                           | 1094                  |
| ii   | Approval, Architect, PMS, Liasion, Admin, CA etc. - in Lakhs | 168   | 16                          | 184                   |
| iii  | Construction - in Lakhs                                      | 54  | 1446                        | 1500                  |
| iv   | Total expenses- in Lakhs                                     | 1316  | 1462                        | 2778                  |
| v  | Balance work   |   |                             | 13422                 |
| Note- Farmers compensations or any other Government liabilities imposed on the Society will be additional cost of the Project. |  |   |                             |                       |
| Promoters Sign   |  | PMS Sign  |                             | Contractor Sign       |

| Quarter No-4 | Green View-II Sahakari Awas Samiti Limited   |   |                             |                        |
|--------------|--|---|-----------------------------|------------------------|
| S No.        | Work Description   | 2013/14, Dec 11/ Jan 10   | 2014-Jan 11/ Feb 10         | 2014- 11Feb / March 10 |
| 1            | <b>T-1 , T3, T4 &amp; Proportionate basement, Services</b>   | 11.03% Previous quarter + 6.33% current quarter = 17.36% Cumulative-Construction work Executed                                    |                             |                        |
|              | Executed   |   |                             |                        |
| a            | Excavation, RCC Structural work, water proffing, Steel   |   |                             |                        |
|              | Executed   |   |                             |                        |
| b            | Brick work   |   |                             |                        |
|              | Executed   |   |                             |                        |
| c            | Internal Electrical work   |   |                             |                        |
|              | Executed   |   |                             |                        |
| d            | Internal and external planster   |   |                             |                        |
|              | Executed   |   |                             |                        |
| e            | Internal and external plumbing, sanitary   |   |                             |                        |
|              | Executed   |   |                             |                        |
| f            | Internal and exeternal finishing   |   |                             |                        |
|              | Executed   |   |                             |                        |
| g            | Exeternal services and Development   |   |                             |                        |
|              | Executed   |   |                             |                        |
| h            | Electrical substation  |   |                             |                        |
|              | Executed   |   |                             |                        |
| i            | Lift & Solar   |   |                             |                        |
|              | Executed   |   |                             |                        |
| j            | Misc if any  |   |                             |                        |
|              | Executed   |   |                             |                        |
| 2            | <b>T2-&amp; Proportionate basement, Services</b>   | Not Considered in this Phase  |                             |                        |
|              | Executed   |   |                             |                        |
| a            | Excavation, RCC Structural work, water proffing, Steel   |   |                             |                        |
|              | Executed   |   |                             |                        |
| b            | Brick work   |   |                             |                        |
|              | Executed   |   |                             |                        |
| c            | Internal Electrical work   |   |                             |                        |
|              | Executed   |   |                             |                        |
| d            | Internal and external planster   |   |                             |                        |
|              | Executed   |   |                             |                        |
| e            | Internal and external plumbing, sanitary   |   |                             |                        |
|              | Executed   |   |                             |                        |
| f            | Internal and exeternal finishing   |   |                             |                        |
|              | Executed   |   |                             |                        |
| g            | Exeternal services and Development   |   |                             |                        |
|              | Executed   |   |                             |                        |
| h            | Electrical substation  |   |                             |                        |
|              | Executed   |   |                             |                        |
| i            | Lift & Solar   |   |                             |                        |
|              | Executed   |   |                             |                        |
| j            | Misc if any  |   |                             |                        |
|              | Executed   |   |                             |                        |
|              | Remarks- (=====Planning),( -----Executed)  | Map was approved in phases for T1, T3 and T4 considering 1.5 FAR, T-2 - FAR 1.25 Approved later on and not considered in planning |                             |                        |
|              | Project Value Approximately- in Lakhs  | 16200   |                             |                        |
|              | Total workdone in Project in lakhs- Approximately  | Previous quarters- in Lakhs   | Current Quarter-1- in Lakhs | Total workdone- Lakhs  |
| i            | Land / FAR Cost - in Lakhs   | 1094  | 0                           | 1094                   |
| ii           | Approval, Architect, PMS, Liasion, Admin, CA etc. - in Lakhs   | 184   | 24                          | 208                    |
| iii          | Construction - in Lakhs  | 1500  | 861                         | 2361                   |
| IV           | Total expanses- in Lakhs   | 2778  | 885                         | 3663                   |
| V            | Balance work   |   |                             | 12537                  |
|              | Note- Farmers compensations or any other Government liabilities imposed on the Society will be additional cost of the Project. |   |                             |                        |
|              | Promoters Sign   |   | PMS Sign                    | Contractor Sign        |

| Quarter No-5   |  | Green View-II Sahakari Awas Samiti Limited  |                             |                       |
|--|--|---|-----------------------------|-----------------------|
| S No.  | Work Description   | 2014, March 11/ April 10  | 2014- April 11/ May 10      | 2014- May 11/ June10  |
| 1  | <b>T-1 , T3, T4 &amp; Proportionate basement, Services</b>   | 17.36% Up To previous quarter + 5.28% current quarter = 22.64% Cumulative-Construction work Executed                              |                             |                       |
|  | Executed   |   |                             |                       |
| a  | Excavation, RCC Structural work, water proffing, Steel       |   |                             |                       |
|  | Executed   |   |                             |                       |
| b  | Brick work   |   |                             |                       |
|  | Executed   |   |                             |                       |
| c  | Internal Electrical work                                     |   |                             |                       |
|  | Executed   |   |                             |                       |
| d  | Internal and external planster                               |   |                             |                       |
|  | Executed   |   |                             |                       |
| e  | Internal and external plumbing, sanitary                     |   |                             |                       |
|  | Executed   |   |                             |                       |
| f  | Internal and exeternal finishing                             |   |                             |                       |
|  | Executed   |   |                             |                       |
| g  | Exeternal services and Development                           |   |                             |                       |
|  | Executed   |   |                             |                       |
| h  | Electrical substation  |   |                             |                       |
|  | Executed   |   |                             |                       |
| i  | Lift & Solar   |   |                             |                       |
|  | Executed   |   |                             |                       |
| j  | Misc if any  |   |                             |                       |
|  | Executed   |   |                             |                       |
| 2  | <b>T2-&amp; Proportionate basement, Services</b>             | Not Considered in this Phase  |                             |                       |
|  | Executed   |   |                             |                       |
| a  | Excavation, RCC Structural work, water proffing, Steel       |   |                             |                       |
|  | Executed   |   |                             |                       |
| b  | Brick work   |   |                             |                       |
|  | Executed   |   |                             |                       |
| c  | Internal Electrical work                                     |   |                             |                       |
|  | Executed   |   |                             |                       |
| d  | Internal and external planster                               |   |                             |                       |
|  | Executed   |   |                             |                       |
| e  | Internal and external plumbing, sanitary                     |   |                             |                       |
|  | Executed   |   |                             |                       |
| f  | Internal and exeternal finishing                             |   |                             |                       |
|  | Executed   |   |                             |                       |
| g  | Exeternal services and Development                           |   |                             |                       |
|  | Executed   |   |                             |                       |
| h  | Electrical substation  |   |                             |                       |
|  | Executed   |   |                             |                       |
| i  | Lift & Solar   |   |                             |                       |
|  | Executed   |   |                             |                       |
| j  | Misc if any  |   |                             |                       |
|  | Executed   |   |                             |                       |
| Remarks- (=====Planning),(-----Executed)   |  | Map was approved in phases for T1, T3 and T4 considering 1.5 FAR, T-2 - FAR 1.25 Approved later on and not considered in planning |                             |                       |
| Project Value Approximately- in Lakhs  |  | 16200   |                             |                       |
| Total workdone in Project in lakhs- Approximately  |  | Previous quarters- in Lakhs   | Current Quarter-1- in Lakhs | Total workdone- Lakhs |
| i  | Land / FAR Cost - in Lakhs                                   | 1094  | 0                           | 1094                  |
| ii   | Approval, Architect, PMS, Liasion, Admin, CA etc. - in Lakhs | 208   | 47                          | 255                   |
| iii  | Construction - in Lakhs                                      | 2361  | 718                         | 3079                  |
| IV   | Total expanses- in Lakhs                                     | 3663  | 765                         | 4428                  |
| V  | Balance work   |   |                             | 11772                 |
| Note- Farmers compensations or any other Government liabilities imposed on the Society will be additional cost of the Project. |  |   |                             |                       |
| Promoters Sign   |  | PMS Sign  |                             | Contractor Sign       |

| Quarter No-6   |  | Green View-II Sahakari Awas Samiti Limited  |                             |                       |
|--|--|---|-----------------------------|-----------------------|
| S No.  | Work Description   | 2014, June 11/ July 10  | 2014-July 11/ Aug 10        | 2014- Aug 11/ Sep 10  |
| 1  | <b>T-1 , T3, T4 &amp; Proportionate basement, Services</b>   | 22.64% Up To previous quarter + 2.52% current quarter = 25.16% Cumulative-Construction work Executed                              |                             |                       |
|  | Executed   |   |                             |                       |
| a  | Excavation, RCC Structural work, water proffing, Steel       |   |                             |                       |
|  | Executed   |   |                             |                       |
| b  | Brick work   |   |                             |                       |
|  | Executed   |   |                             |                       |
| c  | Internal Electrical work                                     |   |                             |                       |
|  | Executed   |   |                             |                       |
| d  | Internal and external planster                               |   |                             |                       |
|  | Executed   |   |                             |                       |
| e  | Internal and external plumbing, sanitary                     |   |                             |                       |
|  | Executed   |   |                             |                       |
| f  | Internal and exeternal finishing                             |   |                             |                       |
|  | Executed   |   |                             |                       |
| g  | Exeternal services and Development                           |   |                             |                       |
|  | Executed   |   |                             |                       |
| h  | Electrical substation  |   |                             |                       |
|  | Executed   |   |                             |                       |
| i  | Lift & Solar   |   |                             |                       |
|  | Executed   |   |                             |                       |
| j  | Misc if any  |   |                             |                       |
|  | Executed   |   |                             |                       |
| 2  | <b>T2-&amp; Proportionate basement, Services</b>             | Not Considered in this Phase  |                             |                       |
|  | Executed   |   |                             |                       |
| a  | Excavation, RCC Structural work, water proffing, Steel       |   |                             |                       |
|  | Executed   |   |                             |                       |
| b  | Brick work   |   |                             |                       |
|  | Executed   |   |                             |                       |
| c  | Internal Electrical work                                     |   |                             |                       |
|  | Executed   |   |                             |                       |
| d  | Internal and external planster                               |   |                             |                       |
|  | Executed   |   |                             |                       |
| e  | Internal and external plumbing, sanitary                     |   |                             |                       |
|  | Executed   |   |                             |                       |
| f  | Internal and exeternal finishing                             |   |                             |                       |
|  | Executed   |   |                             |                       |
| g  | Exeternal services and Development                           |   |                             |                       |
|  | Executed   |   |                             |                       |
| h  | Electrical substation  |   |                             |                       |
|  | Executed   |   |                             |                       |
| i  | Lift & Solar   |   |                             |                       |
|  | Executed   |   |                             |                       |
| j  | Misc if any  |   |                             |                       |
|  | Executed   |   |                             |                       |
| Remarks- (=====Planning),(-----Executed)   |  | Map was approved in phases for T1, T3 and T4 considering 1.5 FAR, T-2 - FAR 1.25 Approved later on and not considered in planning |                             |                       |
| Project Value Approximately- in Lakhs  |  | 16200   |                             |                       |
| Total workdone in Project in lakhs- Approximately  |  | Previous quarters- in Lakhs   | Current Quarter-1- in Lakhs | Total workdone- Lakhs |
| i  | Land / FAR Cost - in Lakhs                                   | 1094  | 0                           | 1094                  |
| ii   | Approval, Architect, PMS, Liasion, Admin, CA etc. - in Lakhs | 255   | 44                          | 299                   |
| iii  | Construction - in Lakhs                                      | 3079  | 343                         | 3422                  |
| IV   | Total expanses- in Lakhs                                     | 4428  | 387                         | 4815                  |
| V  | Balance work   |   |                             | 11385                 |
| Note- Farmers compensations or any other Government liabilities imposed on the Society will be additional cost of the Project. |  |   |                             |                       |
| Promoters Sign   |  | PMS Sign  |                             | Contractor Sign       |

| Quarter No-7   |  | Green View-II Sahakari Awas Samiti Limited  |                             |                       |
|--|--|---|-----------------------------|-----------------------|
| S No.  | Work Description   | 2014, Sep 11/ Oct 10  | 2014-Oct 11/ Nov 10         | 2014- Nov 11/ Dec 10  |
| 1  | <b>T-1 , T3, T4 &amp; Proportionate basement, Services</b>   | 25.16% Up To previous quarter + 3.61% current quarter = 28.77% Cumulative-Construction work Executed                              |                             |                       |
|  | Executed   |   |                             |                       |
| a  | Excavation, RCC Structural work, water proffing, Steel       |   |                             |                       |
|  | Executed   |   |                             |                       |
| b  | Brick work   |   |                             |                       |
|  | Executed   |   |                             |                       |
| c  | Internal Electrical work                                     |   |                             |                       |
|  | Executed   |   |                             |                       |
| d  | Internal and external planster                               |   |                             |                       |
|  | Executed   |   |                             |                       |
| e  | Internal and external plumbing, sanitary                     |   |                             |                       |
|  | Executed   |   |                             |                       |
| f  | Internal and exeternal finishing                             |   |                             |                       |
|  | Executed   |   |                             |                       |
| g  | Exeternal services and Development                           |   |                             |                       |
|  | Executed   |   |                             |                       |
| h  | Electrical substation  |   |                             |                       |
|  | Executed   |   |                             |                       |
| i  | Lift & Solar   |   |                             |                       |
|  | Executed   |   |                             |                       |
| j  | Misc if any  |   |                             |                       |
|  | Executed   |   |                             |                       |
| 2  | <b>T2-&amp; Proportionate basement, Services</b>             | Not Considered in this Phase  |                             |                       |
|  | Executed   |   |                             |                       |
| a  | Excavation, RCC Structural work, water proffing, Steel       |   |                             |                       |
|  | Executed   |   |                             |                       |
| b  | Brick work   |   |                             |                       |
|  | Executed   |   |                             |                       |
| c  | Internal Electrical work                                     |   |                             |                       |
|  | Executed   |   |                             |                       |
| d  | Internal and external planster                               |   |                             |                       |
|  | Executed   |   |                             |                       |
| e  | Internal and external plumbing, sanitary                     |   |                             |                       |
|  | Executed   |   |                             |                       |
| f  | Internal and exeternal finishing                             |   |                             |                       |
|  | Executed   |   |                             |                       |
| g  | Exeternal services and Development                           |   |                             |                       |
|  | Executed   |   |                             |                       |
| h  | Electrical substation  |   |                             |                       |
|  | Executed   |   |                             |                       |
| i  | Lift & Solar   |   |                             |                       |
|  | Executed   |   |                             |                       |
| j  | Misc if any  |   |                             |                       |
|  | Executed   |   |                             |                       |
| Remarks- (=====Planning),(-----Executed)   |  | Map was approved in phases for T1, T3 and T4 considering 1.5 FAR, T-2 - FAR 1.25 Approved later on and not considered in planning |                             |                       |
| Project Value Approximately- in Lakhs  |  | 16200   |                             |                       |
| Total workdone in Project in lakhs- Approximately  |  | Previous quarters- in Lakhs   | Current Quarter-1- in Lakhs | Total workdone- Lakhs |
| i  | Land / FAR Cost - in Lakhs                                   | 1094  | 0                           | 1094                  |
| ii   | Approval, Architect, PMS, Liasion, Admin, CA etc. - in Lakhs | 299   | 45                          | 344                   |
| iii  | Construction - in Lakhs                                      | 3422  | 491                         | 3913                  |
| IV   | Total expanses- in Lakhs                                     | 4815  | 536                         | 5351                  |
| V  | Balance work   |   |                             | 10849                 |
| Note- Farmers compensations or any other Government liabilities imposed on the Society will be additional cost of the Project. |  |   |                             |                       |
| Promoters Sign   |  | PMS Sign  |                             | Contractor Sign       |

| Quarter No-8   |  | Green View-II Sahakari Awas Samiti Limited  |                             |                        |
|--|--|---|-----------------------------|------------------------|
| S No.  | Work Description   | 2014/15, Dec 11/ Jan 10   | 2015- Jan 11/ Feb 10        | 2015- Feb 11/ March 10 |
| 1  | <b>T-1 , T3, T4 &amp; Proportionate basement, Services</b>   | 28.77% Up To previous quarter + 0% current quarter = 28.77% Cumulative-Construction work Executed. Fund was not available.        |                             |                        |
|  | Executed   |   |                             |                        |
| a  | Excavation, RCC Structural work, water proffing, Steel       |   |                             |                        |
|  | Executed   |   |                             |                        |
| b  | Brick work   |   |                             |                        |
|  | Executed   |   |                             |                        |
| c  | Internal Electrical work                                     |   |                             |                        |
|  | Executed   |   |                             |                        |
| d  | Internal and external planster                               |   |                             |                        |
|  | Executed   |   |                             |                        |
| e  | Internal and external plumbing, sanitary                     |   |                             |                        |
|  | Executed   |   |                             |                        |
| f  | Internal and exeternal finishing                             |   |                             |                        |
|  | Executed   |   |                             |                        |
| g  | Exeternal services and Development                           |   |                             |                        |
|  | Executed   |   |                             |                        |
| h  | Electrical substation  |   |                             |                        |
|  | Executed   |   |                             |                        |
| i  | Lift & Solar   |   |                             |                        |
|  | Executed   |   |                             |                        |
| j  | Misc if any  |   |                             |                        |
|  | Executed   |   |                             |                        |
| 2  | <b>T2-&amp; Proportionate basement, Services</b>             | Not Considered in this Phase  |                             |                        |
|  | Executed   |   |                             |                        |
| a  | Excavation, RCC Structural work, water proffing, Steel       |   |                             |                        |
|  | Executed   |   |                             |                        |
| b  | Brick work   |   |                             |                        |
|  | Executed   |   |                             |                        |
| c  | Internal Electrical work                                     |   |                             |                        |
|  | Executed   |   |                             |                        |
| d  | Internal and external planster                               |   |                             |                        |
|  | Executed   |   |                             |                        |
| e  | Internal and external plumbing, sanitary                     |   |                             |                        |
|  | Executed   |   |                             |                        |
| f  | Internal and exeternal finishing                             |   |                             |                        |
|  | Executed   |   |                             |                        |
| g  | Exeternal services and Development                           |   |                             |                        |
|  | Executed   |   |                             |                        |
| h  | Electrical substation  |   |                             |                        |
|  | Executed   |   |                             |                        |
| i  | Lift & Solar   |   |                             |                        |
|  | Executed   |   |                             |                        |
| j  | Misc if any  |   |                             |                        |
|  | Executed   |   |                             |                        |
| Remarks- (=====Planning),(-----Executed)   |  | Map was approved in phases for T1, T3 and T4 considering 1.5 FAR, T-2 - FAR 1.25 Approved later on and not considered in planning |                             |                        |
| Project Value Approximately- in Lakhs  |  | 16200   |                             |                        |
| Total workdone in Project in lakhs- Approximately  |  | Previous quarters- in Lakhs   | Current Quarter-1- in Lakhs | Total workdone- Lakhs  |
| i  | Land / FAR Cost - in Lakhs                                   | 1094  | 0                           | 1094                   |
| ii   | Approval, Architect, PMS, Liasion, Admin, CA etc. - in Lakhs | 344   | 14                          | 358                    |
| iii  | Construction - in Lakhs                                      | 3913  | 0                           | 3913                   |
| IV   | Total expanses- in Lakhs                                     | 5351  | 14                          | 5365                   |
| V  | Balance work   |   |                             | 10835                  |
| Note- Farmers compensations or any other Government liabilities imposed on the Society will be additional cost of the Project. |  |   |                             |                        |
| Promoters Sign   |  | PMS Sign  |                             | Contractor Sign        |

| Quarter No-9   |  | Green View-II Sahakari Awas Samiti Limited  |                             |                       |
|--|--|---|-----------------------------|-----------------------|
| S No.  | Work Description   | 2015, March 11/ April 10  | 2015-April 11/ May 10       | 2015- May 11/ June 10 |
| 1  | <b>T-1 , T3, T4 &amp; Proportionate basement, Services</b>   | 28.77% Up To previous quarter +3.44% current quarter = 32.21% Cumulative-Construction work Executed.                              |                             |                       |
|  | Executed   |   |                             |                       |
| a  | Excavation, RCC Structural work, water proffing, Steel       |   |                             |                       |
|  | Executed   |   |                             |                       |
| b  | Brick work   |   |                             |                       |
|  | Executed   |   |                             |                       |
| c  | Internal Electrical work                                     |   |                             |                       |
|  | Executed   |   |                             |                       |
| d  | Internal and external planster                               |   |                             |                       |
|  | Executed   |   |                             |                       |
| e  | Internal and external plumbing, sanitary                     |   |                             |                       |
|  | Executed   |   |                             |                       |
| f  | Internal and exeternal finishing                             |   |                             |                       |
|  | Executed   |   |                             |                       |
| g  | Exeternal services and Development                           |   |                             |                       |
|  | Executed   |   |                             |                       |
| h  | Electrical substation  |   |                             |                       |
|  | Executed   |   |                             |                       |
| i  | Lift & Solar   |   |                             |                       |
|  | Executed   |   |                             |                       |
| j  | Misc if any  |   |                             |                       |
|  | Executed   |   |                             |                       |
| 2  | <b>T2-&amp; Proportionate basement, Services</b>             | Not Considered in this Phase  |                             |                       |
|  | Executed   |   |                             |                       |
| a  | Excavation, RCC Structural work, water proffing, Steel       |   |                             |                       |
|  | Executed   |   |                             |                       |
| b  | Brick work   |   |                             |                       |
|  | Executed   |   |                             |                       |
| c  | Internal Electrical work                                     |   |                             |                       |
|  | Executed   |   |                             |                       |
| d  | Internal and external planster                               |   |                             |                       |
|  | Executed   |   |                             |                       |
| e  | Internal and external plumbing, sanitary                     |   |                             |                       |
|  | Executed   |   |                             |                       |
| f  | Internal and exeternal finishing                             |   |                             |                       |
|  | Executed   |   |                             |                       |
| g  | Exeternal services and Development                           |   |                             |                       |
|  | Executed   |   |                             |                       |
| h  | Electrical substation  |   |                             |                       |
|  | Executed   |   |                             |                       |
| i  | Lift & Solar   |   |                             |                       |
|  | Executed   |   |                             |                       |
| j  | Misc if any  |   |                             |                       |
|  | Executed   |   |                             |                       |
| Remarks- (=====Planning),(-----Executed)   |  | Map was approved in phases for T1, T3 and T4 considering 1.5 FAR, T-2 - FAR 1.25 Approved later on and not considered in planning |                             |                       |
| Project Value Approximately- in Lakhs  |  | 16200   |                             |                       |
| Total workdone in Project in lakhs- Approximately  |  | Previous quarters- in Lakhs   | Current Quarter-1- in Lakhs | Total workdone- Lakhs |
| i  | Land / FAR Cost - in Lakhs                                   | 1094  | 0                           | 1094                  |
| ii   | Approval, Architect, PMS, Liasion, Admin, CA etc. - in Lakhs | 358   | 39                          | 397                   |
| iii  | Construction - in Lakhs                                      | 3913  | 468                         | 4381                  |
| IV   | Total expanses- in Lakhs                                     | 5365  | 507                         | 5872                  |
| V  | Balance work   |   |                             | 10328                 |
| Note- Farmers compensations or any other Government liabilities imposed on the Society will be additional cost of the Project. |  |   |                             |                       |
| Promoters Sign   |  | PMS Sign  |                             | Contractor Sign       |

| Quarter No-10  |  | Green View-II Sahakari Awas Samiti Limited  |                             |                       |
|--|--|---|-----------------------------|-----------------------|
| S No.  | Work Description   | 2015, June 11/ July 10  | 2015-July 11/ Aug 10        | 2015- Aug 11/ Sep 10  |
| 1  | <b>T-1 , T3, T4 &amp; Proportionate basement, Services</b>   | 32.21% Up To previous quarter +0% current quarter = 32.21% Cumulative-Construction work Executed. Fund was not available.         |                             |                       |
|  | Executed   |   |                             |                       |
| a  | Excavation, RCC Structural work, water proffing, Steel       |   |                             |                       |
|  | Executed   |   |                             |                       |
| b  | Brick work   |   |                             |                       |
|  | Executed   |   |                             |                       |
| c  | Internal Electrical work                                     |   |                             |                       |
|  | Executed   |   |                             |                       |
| d  | Internal and external planster                               |   |                             |                       |
|  | Executed   |   |                             |                       |
| e  | Internal and external plumbing, sanitary                     |   |                             |                       |
|  | Executed   |   |                             |                       |
| f  | Internal and exeternal finishing                             |   |                             |                       |
|  | Executed   |   |                             |                       |
| g  | Exeternal services and Development                           |   |                             |                       |
|  | Executed   |   |                             |                       |
| h  | Electrical substation  |   |                             |                       |
|  | Executed   |   |                             |                       |
| i  | Lift & Solar   |   |                             |                       |
|  | Executed   |   |                             |                       |
| j  | Misc if any  |   |                             |                       |
|  | Executed   |   |                             |                       |
| 2  | <b>T2-&amp; Proportionate basement, Services</b>             | Not Considered in this Phase  |                             |                       |
|  | Executed   |   |                             |                       |
| a  | Excavation, RCC Structural work, water proffing, Steel       |   |                             |                       |
|  | Executed   |   |                             |                       |
| b  | Brick work   |   |                             |                       |
|  | Executed   |   |                             |                       |
| c  | Internal Electrical work                                     |   |                             |                       |
|  | Executed   |   |                             |                       |
| d  | Internal and external planster                               |   |                             |                       |
|  | Executed   |   |                             |                       |
| e  | Internal and external plumbing, sanitary                     |   |                             |                       |
|  | Executed   |   |                             |                       |
| f  | Internal and exeternal finishing                             |   |                             |                       |
|  | Executed   |   |                             |                       |
| g  | Exeternal services and Development                           |   |                             |                       |
|  | Executed   |   |                             |                       |
| h  | Electrical substation  |   |                             |                       |
|  | Executed   |   |                             |                       |
| i  | Lift & Solar   |   |                             |                       |
|  | Executed   |   |                             |                       |
| j  | Misc if any  |   |                             |                       |
|  | Executed   |   |                             |                       |
| Remarks- (=====Planning),(-----Executed)   |  | Map was approved in phases for T1, T3 and T4 considering 1.5 FAR, T-2 - FAR 1.25 Approved later on and not considered in planning |                             |                       |
| Project Value Approximately- in Lakhs  |  | 16200   |                             |                       |
| Total workdone in Project in lakhs- Approximately  |  | Previous quarters- in Lakhs   | Current Quarter-1- in Lakhs | Total workdone- Lakhs |
| i  | Land / FAR Cost - in Lakhs                                   | 1094  | 0                           | 1094                  |
| ii   | Approval, Architect, PMS, Liasion, Admin, CA etc. - in Lakhs | 397   | 12                          | 409                   |
| iii  | Construction - in Lakhs                                      | 4381  | 0                           | 4381                  |
| iv   | Total expanses- in Lakhs                                     | 5872  | 12                          | 5884                  |
| v  | Balance work   |   |                             | 10316                 |
| Note- Farmers compensations or any other Government liabilities imposed on the Society will be additional cost of the Project. |  |   |                             |                       |
| Promoters Sign   |  | PMS Sign  |                             | Contractor Sign       |

| Quarter No-11  |  | Green View-II Sahakari Awas Samiti Limited   |                             |                       |
|--|--|--|-----------------------------|-----------------------|
| S No.  | Work Description   | 2015, Sep 11/ Oct 10   | 2015-Oct 11/Nov10           | 2015- Nov 11/ Dec 10  |
| 1  | <b>T-1 , T3, T4 &amp; Proportionate basement, Services</b>   | 32.21% Up To previous quarter +1.57% current quarter = 33.78% Cumulative-Construction work Executed. |                             |                       |
|  | Executed   |  |                             |                       |
| a  | Excavation, RCC Structural work, water proffing, Steel       |  |                             |                       |
|  | Executed   |  |                             |                       |
| b  | Brick work   |  |                             |                       |
|  | Executed   |  |                             |                       |
| c  | Internal Electrical work                                     |  |                             |                       |
|  | Executed   |  |                             |                       |
| d  | Internal and external planster                               |  |                             |                       |
|  | Executed   |  |                             |                       |
| e  | Internal and external plumbing, sanitary                     |  |                             |                       |
|  | Executed   |  |                             |                       |
| f  | Internal and exeternal finishing                             |  |                             |                       |
|  | Executed   |  |                             |                       |
| g  | Exeternal services and Development                           |  |                             |                       |
|  | Executed   |  |                             |                       |
| h  | Electrical substation  |  |                             |                       |
|  | Executed   |  |                             |                       |
| i  | Lift & Solar   |  |                             |                       |
|  | Executed   |  |                             |                       |
| j  | Misc if any  |  |                             |                       |
|  | Executed   |  |                             |                       |
| 2  | <b>T2-&amp; Proportionate basement, Services</b>             | 0.64% current quarter = 0.64% Cumulative-Construction work Executed.                                 |                             |                       |
|  | Executed   |  |                             |                       |
| a  | Excavation, RCC Structural work, water proffing, Steel       |  |                             |                       |
|  | Executed   |  |                             |                       |
| b  | Brick work   |  |                             |                       |
|  | Executed   |  |                             |                       |
| c  | Internal Electrical work                                     |  |                             |                       |
|  | Executed   |  |                             |                       |
| d  | Internal and external planster                               |  |                             |                       |
|  | Executed   |  |                             |                       |
| e  | Internal and external plumbing, sanitary                     |  |                             |                       |
|  | Executed   |  |                             |                       |
| f  | Internal and exeternal finishing                             |  |                             |                       |
|  | Executed   |  |                             |                       |
| g  | Exeternal services and Development                           |  |                             |                       |
|  | Executed   |  |                             |                       |
| h  | Electrical substation  |  |                             |                       |
|  | Executed   |  |                             |                       |
| i  | Lift & Solar   |  |                             |                       |
|  | Executed   |  |                             |                       |
| j  | Misc if any  |  |                             |                       |
|  | Executed   |  |                             |                       |
| Remarks-(=====Planning),(-----Executed)  |  | Map was approved in phases for T1, T3 and T4 considering 1.5 FAR, T-2 - FAR 1.25 Approved later on . |                             |                       |
| Project Value Approximately- in Lakhs  |  | 16200  |                             |                       |
| Total workdone in Project in lakhs- Approximately  |  | Previous quarters- in Lakhs  | Current Quarter-1- in Lakhs | Total workdone- Lakhs |
| i  | Land / FAR Cost - in Lakhs                                   | 1094   | 0                           | 1094                  |
| ii   | Approval, Architect, PMS, Liasion, Admin, CA etc. - in Lakhs | 409  | 37                          | 446                   |
| iii  | Construction - in Lakhs                                      | 4381   | 300                         | 4681                  |
| IV   | Total expanses- in Lakhs                                     | 5884   | 337                         | 6221                  |
| V  | Balance work   |  |                             | 9979                  |
| Note- Farmers compensations or any other Government liabilities imposed on the Society will be additional cost of the Project. |  |  |                             |                       |
| Promoters Sign   |  | PMS Sign   |                             | Contractor Sign       |

| Quarter No-12 | Green View-II Sahakari Awas Samiti Limited   |  |                             |                        |
|---------------|--|--|-----------------------------|------------------------|
| S No.         | Work Description   | 2015/16, Dec 11/ Jan 10  | 2016-Jan 11/ Feb 10         | 2016- Feb 11/ March 10 |
| 1             | <b>T-1 , T3, T4 &amp; Proportionate basement, Services</b>   | 33.78% Up To previous quarter +0% current quarter = 33.78% Cumulative-Construction work Executed. Fund was not available |                             |                        |
|               | Executed   |  |                             |                        |
| a             | Excavation, RCC Structural work, water proffing, Steel   |  |                             |                        |
|               | Executed   |  |                             |                        |
| b             | Brick work   |  |                             |                        |
|               | Executed   |  |                             |                        |
| c             | Internal Electrical work   |  |                             |                        |
|               | Executed   |  |                             |                        |
| d             | Internal and external planster   |  |                             |                        |
|               | Executed   |  |                             |                        |
| e             | Internal and external plumbing, sanitary   |  |                             |                        |
|               | Executed   |  |                             |                        |
| f             | Internal and exeternal finishing   |  |                             |                        |
|               | Executed   |  |                             |                        |
| g             | Exeternal services and Development   |  |                             |                        |
|               | Executed   |  |                             |                        |
| h             | Electrical substation  |  |                             |                        |
|               | Executed   |  |                             |                        |
| i             | Lift & Solar   |  |                             |                        |
|               | Executed   |  |                             |                        |
| j             | Misc if any  |  |                             |                        |
|               | Executed   |  |                             |                        |
| 2             | <b>T2-&amp; Proportionate basement, Services</b>   | 0.64% Up To Previous current quarter+ 0% Current Quarter = 0.64% Cumulative-Construction work Executed.                  |                             |                        |
|               | Executed   |  |                             |                        |
| a             | Excavation, RCC Structural work, water proffing, Steel   |  |                             |                        |
|               | Executed   |  |                             |                        |
| b             | Brick work   |  |                             |                        |
|               | Executed   |  |                             |                        |
| c             | Internal Electrical work   |  |                             |                        |
|               | Executed   |  |                             |                        |
| d             | Internal and external planster   |  |                             |                        |
|               | Executed   |  |                             |                        |
| e             | Internal and external plumbing, sanitary   |  |                             |                        |
|               | Executed   |  |                             |                        |
| f             | Internal and exeternal finishing   |  |                             |                        |
|               | Executed   |  |                             |                        |
| g             | Exeternal services and Development   |  |                             |                        |
|               | Executed   |  |                             |                        |
| h             | Electrical substation  |  |                             |                        |
|               | Executed   |  |                             |                        |
| i             | Lift & Solar   |  |                             |                        |
|               | Executed   |  |                             |                        |
| j             | Misc if any  |  |                             |                        |
|               | Executed   |  |                             |                        |
|               | Remarks- (=====Planning),(-----Executed)   | Map was approved in phases for T1, T3 and T4 considering 1.5 FAR, T-2 - FAR 1.25 Approved later on .                     |                             |                        |
|               | Project Value Approximately- in Lakhs  | 16200  |                             |                        |
|               | Total workdone in Project in lakhs- Approximately  | Previous quarters- in Lakhs  | Current Quarter-1- in Lakhs | Total workdone- Lakhs  |
| i             | Land / FAR Cost - in Lakhs   | 1094   | 0                           | 1094                   |
| ii            | Approval, Architect, PMS, Liasion, Admin, CA etc. - in Lakhs   | 446  | 9                           | 455                    |
| iii           | Construction - in Lakhs  | 4681   | 0                           | 4681                   |
| IV            | Total expanses- in Lakhs   | 6221   | 9                           | 6230                   |
| V             | Balance work   |  |                             | 9970                   |
|               | Note- Farmers compensations or any other Government liabilities imposed on the Society will be additional cost of the Project. |  |                             |                        |
|               | Promoters Sign   |  | PMS Sign                    | Contractor Sign        |

| Quarter No-13  |  | Green View-II Sahakari Awas Samiti Limited   |                             |                       |
|--|--|--|-----------------------------|-----------------------|
| S No.  | Work Description   | 2016, March 11/ April 10   | 2016- April 11/ May 10      | 2016- May 11/ June 10 |
| 1  | <b>T-1 , T3, T4 &amp; Proportionate basement, Services</b>   | 33.78% Up To previous quarter +0.71% current quarter = 34.49% Cumulative-Construction work Executed. Fund was not available  |                             |                       |
|  | Executed   |  |                             |                       |
| a  | Excavation, RCC Structural work, water proffing, Steel       |  |                             |                       |
|  | Executed   |  |                             |                       |
| b  | Brick work   |  |                             |                       |
|  | Executed   |  |                             |                       |
| c  | Internal Electrical work                                     |  |                             |                       |
|  | Executed   |  |                             |                       |
| d  | Internal and external planster                               |  |                             |                       |
|  | Executed   |  |                             |                       |
| e  | Internal and external plumbing, sanitary                     |  |                             |                       |
|  | Executed   |  |                             |                       |
| f  | Internal and exeternal finishing                             |  |                             |                       |
|  | Executed   |  |                             |                       |
| g  | Exeternal services and Development                           |  |                             |                       |
|  | Executed   |  |                             |                       |
| h  | Electrical substation  |  |                             |                       |
|  | Executed   |  |                             |                       |
| i  | Lift & Solar   |  |                             |                       |
|  | Executed   |  |                             |                       |
| j  | Misc if any  |  |                             |                       |
|  | Executed   |  |                             |                       |
| 2  | <b>T2-&amp; Proportionate basement, Services</b>             | 0.64% Up To Previous current quarter+ 0.34% Current Quarter = 0.98% Cumulative-Construction work Executed. Planningn stopped due to map approval pending.Planning was stopped due to map approval. |                             |                       |
|  | Executed   |  |                             |                       |
| a  | Excavation, RCC Structural work, water proffing, Steel       |  |                             |                       |
|  | Executed   |  |                             |                       |
| b  | Brick work   |  |                             |                       |
|  | Executed   |  |                             |                       |
| c  | Internal Electrical work                                     |  |                             |                       |
|  | Executed   |  |                             |                       |
| d  | Internal and external planster                               |  |                             |                       |
|  | Executed   |  |                             |                       |
| e  | Internal and external plumbing, sanitary                     |  |                             |                       |
|  | Executed   |  |                             |                       |
| f  | Internal and exeternal finishing                             |  |                             |                       |
|  | Executed   |  |                             |                       |
| g  | Exeternal services and Development                           |  |                             |                       |
|  | Executed   |  |                             |                       |
| h  | Electrical substation  |  |                             |                       |
|  | Executed   |  |                             |                       |
| i  | Lift & Solar   |  |                             |                       |
|  | Executed   |  |                             |                       |
| j  | Misc if any  |  |                             |                       |
|  | Executed   |  |                             |                       |
| Remarks-(=====Planning),(-----Executed)  |  | Map was approved in phases for T1, T3 and T4 considering 1.5 FAR, T-2 - FAR 1.25 Approved later on .   |                             |                       |
| Project Value Approximately- in Lakhs  |  | 16200  |                             |                       |
| Total workdone in Project in lakhs- Approximately  |  | Previous quarters- in Lakhs  | Current Quarter-1- in Lakhs | Total workdone- Lakhs |
| i  | Land / FAR Cost - in Lakhs                                   | 1094   | 0                           | 1094                  |
| ii   | Approval, Architect, PMS, Liasion, Admin, CA etc. - in Lakhs | 455  | 14                          | 469                   |
| iii  | Construction - in Lakhs                                      | 4681   | 142                         | 4823                  |
| IV   | Total expanses- in Lakhs                                     | 6230   | 156                         | 6386                  |
| V  | Balance work   |  |                             | 9814                  |
| Note- Farmers compensations or any other Government liabilities imposed on the Society will be additional cost of the Project. |  |  |                             |                       |
| Promoters Sign   |  |  | PMS Sign                    | Contractor Sign       |

| Quarter No-14  |  | Green View-II Sahakari Awas Samiti Limited  |                             |                       |
|--|--|---|-----------------------------|-----------------------|
| S No.  | Work Description   | 2016, June 11/ July 10  | 2016-July 11/ Aug 10        | 2016- Aug 11/ Sep 10  |
| 1  | <b>T-1 , T3, T4 &amp; Proportionate basement, Services</b>   | 34.49% Up To previous quarter +0.73% current quarter = 35.21% Cumulative-Construction work Executed. Fund was not available   |                             |                       |
|  | Executed   |   |                             |                       |
| a  | Excavation, RCC Structural work, water proffing, Steel       |   |                             |                       |
|  | Executed   |   |                             |                       |
| b  | Brick work   |   |                             |                       |
|  | Executed   |   |                             |                       |
| c  | Internal Electrical work                                     |   |                             |                       |
|  | Executed   |   |                             |                       |
| d  | Internal and external planster                               |   |                             |                       |
|  | Executed   |   |                             |                       |
| e  | Internal and external plumbing, sanitary                     |   |                             |                       |
|  | Executed   |   |                             |                       |
| f  | Internal and exeternal finishing                             |   |                             |                       |
|  | Executed   |   |                             |                       |
| g  | Exeternal services and Development                           |   |                             |                       |
|  | Executed   |   |                             |                       |
| h  | Electrical substation  |   |                             |                       |
|  | Executed   |   |                             |                       |
| i  | Lift & Solar   |   |                             |                       |
|  | Executed   |   |                             |                       |
| j  | Misc if any  |   |                             |                       |
|  | Executed   |   |                             |                       |
| 2  | <b>T2-&amp; Proportionate basement, Services</b>             | 0.98% Up To Previous current quarter+ 0.00% Current Quarter = 0.98% Cumulative-Construction work Executed. Planning stopped due to map approval pending.Planning was stopped due to map approval. |                             |                       |
|  | Executed   |   |                             |                       |
| a  | Excavation, RCC Structural work, water proffing, Steel       |   |                             |                       |
|  | Executed   |   |                             |                       |
| b  | Brick work   |   |                             |                       |
|  | Executed   |   |                             |                       |
| c  | Internal Electrical work                                     |   |                             |                       |
|  | Executed   |   |                             |                       |
| d  | Internal and external planster                               |   |                             |                       |
|  | Executed   |   |                             |                       |
| e  | Internal and external plumbing, sanitary                     |   |                             |                       |
|  | Executed   |   |                             |                       |
| f  | Internal and exeternal finishing                             |   |                             |                       |
|  | Executed   |   |                             |                       |
| g  | Exeternal services and Development                           |   |                             |                       |
|  | Executed   |   |                             |                       |
| h  | Electrical substation  |   |                             |                       |
|  | Executed   |   |                             |                       |
| i  | Lift & Solar   |   |                             |                       |
|  | Executed   |   |                             |                       |
| j  | Misc if any  |   |                             |                       |
|  | Executed   |   |                             |                       |
| Remarks-(=====Planning),(-----Executed)  |  | Map was approved in phases for T1, T3 and T4 considering 1.5 FAR, T-2 - FAR 1.25 Approved later on .  |                             |                       |
| Project Value Approximately- in Lakhs  |  | 16200   |                             |                       |
| Total workdone in Project in lakhs- Approximately  |  | Previous quarters- in Lakhs   | Current Quarter-1- in Lakhs | Total workdone- Lakhs |
| i  | Land / FAR Cost - in Lakhs                                   | 1094  | 0                           | 1094                  |
| ii   | Approval, Architect, PMS, Liasion, Admin, CA etc. - in Lakhs | 469   | 34                          | 503                   |
| iii  | Construction - in Lakhs                                      | 4823  | 99                          | 4922                  |
| IV   | Total expanses- in Lakhs                                     | 6386  | 133                         | 6519                  |
| V  | Balance work   |   |                             | 9681                  |
| Note- Farmers compensations or any other Government liabilities imposed on the Society will be additional cost of the Project. |  |   |                             |                       |
| Promoters Sign   |  | PMS Sign  |                             | Contractor Sign       |

| Quarter No-15  |  | Green View-II Sahakari Awas Samiti Limited  |                             |                       |
|--|--|---|-----------------------------|-----------------------|
| S No.  | Work Description   | 2016, Sep 11/ Oct 10  | 2016-Oct 11/Nov 10          | 2016- Nov 11/ Dec10   |
| 1  | <b>T-1 , T3, T4 &amp; Proportionate basement, Services</b>   | 35.21% Up To previous quarter +0.00% current quarter = 35.21% Cumulative-Construction work Executed. Fund was not available   |                             |                       |
|  | Executed   |   |                             |                       |
| a  | Excavation, RCC Structural work, water proffing, Steel       |   |                             |                       |
|  | Executed   |   |                             |                       |
| b  | Brick work   |   |                             |                       |
|  | Executed   |   |                             |                       |
| c  | Internal Electrical work                                     |   |                             |                       |
|  | Executed   |   |                             |                       |
| d  | Internal and external planster                               |   |                             |                       |
|  | Executed   |   |                             |                       |
| e  | Internal and external plumbing, sanitary                     |   |                             |                       |
|  | Executed   |   |                             |                       |
| f  | Internal and exeternal finishing                             |   |                             |                       |
|  | Executed   |   |                             |                       |
| g  | Exeternal services and Development                           |   |                             |                       |
|  | Executed   |   |                             |                       |
| h  | Electrical substation  |   |                             |                       |
|  | Executed   |   |                             |                       |
| i  | Lift & Solar   |   |                             |                       |
|  | Executed   |   |                             |                       |
| j  | Misc if any  |   |                             |                       |
|  | Executed   |   |                             |                       |
| 2  | <b>T2-&amp; Proportionate basement, Services</b>             | 0.98% Up To Previous current quarter+ 0.00% Current Quarter = 0.98% Cumulative-Construction work Executed. Planning stopped due to map approval pending.Planning was stopped due to map approval. |                             |                       |
|  | Executed   |   |                             |                       |
| a  | Excavation, RCC Structural work, water proffing, Steel       |   |                             |                       |
|  | Executed   |   |                             |                       |
| b  | Brick work   |   |                             |                       |
|  | Executed   |   |                             |                       |
| c  | Internal Electrical work                                     |   |                             |                       |
|  | Executed   |   |                             |                       |
| d  | Internal and external planster                               |   |                             |                       |
|  | Executed   |   |                             |                       |
| e  | Internal and external plumbing, sanitary                     |   |                             |                       |
|  | Executed   |   |                             |                       |
| f  | Internal and exeternal finishing                             |   |                             |                       |
|  | Executed   |   |                             |                       |
| g  | Exeternal services and Development                           |   |                             |                       |
|  | Executed   |   |                             |                       |
| h  | Electrical substation  |   |                             |                       |
|  | Executed   |   |                             |                       |
| i  | Lift & Solar   |   |                             |                       |
|  | Executed   |   |                             |                       |
| j  | Misc if any  |   |                             |                       |
|  | Executed   |   |                             |                       |
| Remarks-(=====Planning),(-----Executed)  |  | Map was approved in phases for T1, T3 and T4 considering 1.5 FAR, T-2 - FAR 1.25 Approved later on .  |                             |                       |
| Project Value Approximately- in Lakhs  |  | 16200   |                             |                       |
| Total workdone in Project in lakhs- Approximately  |  | Previous quarters- in Lakhs   | Current Quarter-1- in Lakhs | Total workdone- Lakhs |
| i  | Land / FAR Cost - in Lakhs                                   | 1094  | 0                           | 1094                  |
| ii   | Approval, Architect, PMS, Liasion, Admin, CA etc. - in Lakhs | 503   | 4                           | 507                   |
| iii  | Construction - in Lakhs                                      | 4922  | 0                           | 4922                  |
| IV   | Total expanses- in Lakhs                                     | 6519  | 4                           | 6523                  |
| V  | Balance work   |   |                             | 9677                  |
| Note- Farmers compensations or any other Government liabilities imposed on the Society will be additional cost of the Project. |  |   |                             |                       |
| Promoters Sign   |  | PMS Sign  |                             | Contractor Sign       |

| Quarter No-16  |  | Green View-II Sahakari Awas Samiti Limited  |                             |                        |
|--|--|---|-----------------------------|------------------------|
| S No.  | Work Description   | 2016/17, Dec 11/ Jan 10   | 2017- Jan 11/ Feb 10        | 2017- Feb 11/ March 10 |
| 1  | <b>T-1 , T3, T4 &amp; Proportionate basement, Services</b>   | 35.21% Up To previous quarter +1.83% current quarter = 37.04% Cumulative-Construction work Executed. Fund was not available.                      |                             |                        |
|  | Executed   |   |                             |                        |
| a  | Excavation, RCC Structural work, water proffing, Steel       |   |                             |                        |
|  | Executed   |   |                             |                        |
| b  | Brick work   |   |                             |                        |
|  | Executed   |   |                             |                        |
| c  | Internal Electrical work                                     |   |                             |                        |
|  | Executed   |   |                             |                        |
| d  | Internal and external planster                               |   |                             |                        |
|  | Executed   |   |                             |                        |
| e  | Internal and external plumbing, sanitary                     |   |                             |                        |
|  | Executed   |   |                             |                        |
| f  | Internal and exeternal finishing                             |   |                             |                        |
|  | Executed   |   |                             |                        |
| g  | Exeternal services and Development                           |   |                             |                        |
|  | Executed   |   |                             |                        |
| h  | Electrical substation  |   |                             |                        |
|  | Executed   |   |                             |                        |
| i  | Lift & Solar   |   |                             |                        |
|  | Executed   |   |                             |                        |
| j  | Misc if any  |   |                             |                        |
|  | Executed   |   |                             |                        |
| 2  | <b>T2-&amp; Proportionate basement, Services</b>             | 0.98% Up To Previous current quarter+ 0.23% Current Quarter = 1.21% Cumulative-Construction work Executed. Planning was slow due to map approval. |                             |                        |
|  | Executed   |   |                             |                        |
| a  | Excavation, RCC Structural work, water proffing, Steel       |   |                             |                        |
|  | Executed   |   |                             |                        |
| b  | Brick work   |   |                             |                        |
|  | Executed   |   |                             |                        |
| c  | Internal Electrical work                                     |   |                             |                        |
|  | Executed   |   |                             |                        |
| d  | Internal and external planster                               |   |                             |                        |
|  | Executed   |   |                             |                        |
| e  | Internal and external plumbing, sanitary                     |   |                             |                        |
|  | Executed   |   |                             |                        |
| f  | Internal and exeternal finishing                             |   |                             |                        |
|  | Executed   |   |                             |                        |
| g  | Exeternal services and Development                           |   |                             |                        |
|  | Executed   |   |                             |                        |
| h  | Electrical substation  |   |                             |                        |
|  | Executed   |   |                             |                        |
| i  | Lift & Solar   |   |                             |                        |
|  | Executed   |   |                             |                        |
| j  | Misc if any  |   |                             |                        |
|  | Executed   |   |                             |                        |
| Remarks- (=====Planning),(-----Executed)   |  | Map was approved in phases for T1, T3 and T4 considering 1.5 FAR, T-2 - FAR 1.25 Approved later on .  |                             |                        |
| Project Value Approximately- in Lakhs  |  | 16200   |                             |                        |
| Total workdone in Project in lakhs- Approximately  |  | Previous quarters- in Lakhs   | Current Quarter-1- in Lakhs | Total workdone- Lakhs  |
| i  | Land / FAR Cost - in Lakhs                                   | 1094  | 0                           | 1094                   |
| ii   | Approval, Architect, PMS, Liasion, Admin, CA etc. - in Lakhs | 507   | 10                          | 517                    |
| iii  | Construction - in Lakhs                                      | 4922  | 280                         | 5202                   |
| IV   | Total expanses- in Lakhs                                     | 6523  | 290                         | 6813                   |
| V  | Balance work   |   |                             | 9387                   |
| Note- Farmers compensations or any other Government liabilities imposed on the Society will be additional cost of the Project. |  |   |                             |                        |
| Promoters Sign   |  | PMS Sign  |                             | Contractor Sign        |

| Quarter No-17 | Green View-II Sahakari Awas Samiti Limited   |  |                             |                       |
|---------------|--|--|-----------------------------|-----------------------|
| S No.         | Work Description   | 2017, March 11/ April 10   | 2017-April 11/ May 10       | 2017- May 11/ June 10 |
| 1             | <b>T-1 , T3, T4 &amp; Proportionate basement, Services</b>   | 37.04% Up To previous quarter +2.40% current quarter = 39.45% Cumulative-Construction work Executed. Fund was not available.                             |                             |                       |
|               | Executed   |  |                             |                       |
| a             | Excavation, RCC Structural work, water proffing, Steel   |  |                             |                       |
|               | Executed   |  |                             |                       |
| b             | Brick work   |  |                             |                       |
|               | Executed   |  |                             |                       |
| c             | Internal Electrical work   |  |                             |                       |
|               | Executed   |  |                             |                       |
| d             | Internal and external planster   |  |                             |                       |
|               | Executed   |  |                             |                       |
| e             | Internal and external plumbing, sanitary   |  |                             |                       |
|               | Executed   |  |                             |                       |
| f             | Internal and exeternal finishing   |  |                             |                       |
|               | Executed   |  |                             |                       |
| g             | Exeternal services and Development   |  |                             |                       |
|               | Executed   |  |                             |                       |
| h             | Electrical substation  |  |                             |                       |
|               | Executed   |  |                             |                       |
| i             | Lift & Solar   |  |                             |                       |
|               | Executed   |  |                             |                       |
| j             | Misc if any  |  |                             |                       |
|               | Executed   |  |                             |                       |
| 2             | <b>T2-&amp; Proportionate basement, Services</b>   | 1.21% Up To Previous current quarter+ 0.00% Current Quarter = 1.28% Cumulative-Construction work Executed. Planning stopped due to map approval pending. |                             |                       |
|               | Executed   |  |                             |                       |
| a             | Excavation, RCC Structural work, water proffing, Steel   |  |                             |                       |
|               | Executed   |  |                             |                       |
| b             | Brick work   |  |                             |                       |
|               | Executed   |  |                             |                       |
| c             | Internal Electrical work   |  |                             |                       |
|               | Executed   |  |                             |                       |
| d             | Internal and external planster   |  |                             |                       |
|               | Executed   |  |                             |                       |
| e             | Internal and external plumbing, sanitary   |  |                             |                       |
|               | Executed   |  |                             |                       |
| f             | Internal and exeternal finishing   |  |                             |                       |
|               | Executed   |  |                             |                       |
| g             | Exeternal services and Development   |  |                             |                       |
|               | Executed   |  |                             |                       |
| h             | Electrical substation  |  |                             |                       |
|               | Executed   |  |                             |                       |
| i             | Lift & Solar   |  |                             |                       |
|               | Executed   |  |                             |                       |
| j             | Misc if any  |  |                             |                       |
|               | Executed   |  |                             |                       |
|               | Remarks-(=====Planning),(-----Executed)  | Map was approved in phases for T1, T3 and T4 considering 1.5 FAR, T-2 - FAR 1.25 Approved later on .   |                             |                       |
|               | Project Value Approximately- in Lakhs  | 16200  |                             |                       |
|               | Total workdone in Project in lakhs- Approximately  | Previous quarters- in Lakhs  | Current Quarter-1- in Lakhs | Total workdone- Lakhs |
| i             | Land / FAR Cost - in Lakhs   | 1094   | 0                           | 1094                  |
| ii            | Approval, Architect, PMS, Liasion, Admin, CA etc. - in Lakhs   | 517  | 17                          | 534                   |
| iii           | Construction - in Lakhs  | 5202   | 327                         | 5529                  |
| IV            | Total expanses- in Lakhs   | 6813   | 344                         | 7157                  |
| V             | Balance work   |  |                             | 9043                  |
|               | Note- Farmers compensations or any other Government liabilities imposed on the Society will be additional cost of the Project. |  |                             |                       |
|               | Promoters Sign   |  | PMS Sign                    | Contractor Sign       |

| Quarter No-18  |  | PROJECTED COST/Work-----Green View-II Sahakari Awas Samiti Limited  |                             |                       |
|--|--|---|-----------------------------|-----------------------|
| S No.  | Work Description   | 2017, June 11/ July 10  | 2017-July 11/ Aug 10        | 2017- Aug 11/ Sep 10  |
| 1  | <b>T-1 , T3, T4 &amp; Proportionate basement, Services</b>   | 39.45% Up To previous quarter +2.15% current quarter = 41.60% Cumulative-Construction work Execution Plan   |                             |                       |
|  | Executed   |   |                             |                       |
| a  | Excavation, RCC Structural work, water proffing, Steel       |   |                             |                       |
|  | Executed   |   |                             |                       |
| b  | Brick work   |   |                             |                       |
|  | Executed   |   |                             |                       |
| c  | Internal Electrical work                                     |   |                             |                       |
|  | Executed   |   |                             |                       |
| d  | Internal and external planster                               |   |                             |                       |
|  | Executed   |   |                             |                       |
| e  | Internal and external plumbing, sanitary                     |   |                             |                       |
|  | Executed   |   |                             |                       |
| f  | Internal and exeternal finishing                             |   |                             |                       |
|  | Executed   |   |                             |                       |
| g  | Exeternal services and Development                           |   |                             |                       |
|  | Executed   |   |                             |                       |
| h  | Electrical substation  |   |                             |                       |
|  | Executed   |   |                             |                       |
| i  | Lift & Solar   |   |                             |                       |
|  | Executed   |   |                             |                       |
| j  | Misc if any  |   |                             |                       |
|  | Executed   |   |                             |                       |
| 2  | <b>T2-&amp; Proportionate basement, Services</b>             | 1.21% Up To Previous current quarter+ 0.00% Current Quarter = 1.28% Cumulative-Construction work Executed. Planningn stopped due to map approval pending. |                             |                       |
|  | Executed   |   |                             |                       |
| a  | Excavation, RCC Structural work, water proffing, Steel       |   |                             |                       |
|  | Executed   |   |                             |                       |
| b  | Brick work   |   |                             |                       |
|  | Executed   |   |                             |                       |
| c  | Internal Electrical work                                     |   |                             |                       |
|  | Executed   |   |                             |                       |
| d  | Internal and external planster                               |   |                             |                       |
|  | Executed   |   |                             |                       |
| e  | Internal and external plumbing, sanitary                     |   |                             |                       |
|  | Executed   |   |                             |                       |
| f  | Internal and exeternal finishing                             |   |                             |                       |
|  | Executed   |   |                             |                       |
| g  | Exeternal services and Development                           |   |                             |                       |
|  | Executed   |   |                             |                       |
| h  | Electrical substation  |   |                             |                       |
|  | Executed   |   |                             |                       |
| i  | Lift & Solar   |   |                             |                       |
|  | Executed   |   |                             |                       |
| j  | Misc if any  |   |                             |                       |
|  | Executed   |   |                             |                       |
| Remarks- (=====Planning),(-----Executed)   |  | Map was approved only for T1, T3 and T4 considering 1.5 FAR, So T-2 was not considered in excution  |                             |                       |
| Project Value Approximately- in Lakhs  |  | 16200   |                             |                       |
| Total workdone in Project in lakhs- Approximately  |  | Previous quarters- in Lakhs   | Current Quarter-1- in Lakhs | Total workdone- Lakhs |
| i  | Land / FAR Cost - in Lakhs                                   | 1094  | 0                           | 1094                  |
| ii   | Approval, Architect, PMS, Liasion, Admin, CA etc. - in Lakhs | 534   | 50                          | 584                   |
| iii  | Construction - in Lakhs                                      | 5529  | 292                         | 5821                  |
| IV   | Total expanses- in Lakhs                                     | 7157  | 342                         | 7499                  |
| V  | Balance work   |   |                             | 8701                  |
| Note- Farmers compensations or any other Government liabilities imposed on the Society will be additional cost of the Project. |  |   |                             |                       |
| The above schedule is subject to availability of funds from all members timely.  |  |   |                             |                       |
| Promoters Sign   |  |   | PMS Sign                    | Contractor Sign       |
|  |  |   |                             |                       |

| Quarter No-19  |  | PROJECTED COST/Work-----Green View-II Sahakari Awas Samiti Limited   |                             |                       |
|--|--|--|-----------------------------|-----------------------|
| S No.  | Work Description   | 2017, Sep 11/ Oct 10   | 2017- Oct 11/ Nov 10        | 2017- Nov 11/ Dec 10  |
| 1  | <b>T-1 , T3, T4 &amp; Proportionate basement, Services</b>   | 41.60% Up To previous quarter +9.56% current quarter = 51.15% Cumulative-Construction work Execution Plan  |                             |                       |
|  | Executed   |  |                             |                       |
| a  | Excavation, RCC Structural work, water proffing, Steel       |  |                             |                       |
|  | Executed   |  |                             |                       |
| b  | Brick work   |  |                             |                       |
|  | Executed   |  |                             |                       |
| c  | Internal Electrical work                                     |  |                             |                       |
|  | Executed   |  |                             |                       |
| d  | Internal and external planster                               |  |                             |                       |
|  | Executed   |  |                             |                       |
| e  | Internal and external plumbing, sanitary                     |  |                             |                       |
|  | Executed   |  |                             |                       |
| f  | Internal and exeternal finishing                             |  |                             |                       |
|  | Executed   |  |                             |                       |
| g  | Exeternal services and Development                           |  |                             |                       |
|  | Executed   |  |                             |                       |
| h  | Electrical substation  |  |                             |                       |
|  | Executed   |  |                             |                       |
| i  | Lift & Solar   |  |                             |                       |
|  | Executed   |  |                             |                       |
| j  | Misc if any  |  |                             |                       |
|  | Executed   |  |                             |                       |
| 2  | <b>T2-&amp; Proportionate basement, Services</b>             | 1.21% Up To Previous current quarter+ 0.73% Current Quarter = 1.94% Cumulative-Construction work Execution |                             |                       |
|  | Executed   |  |                             |                       |
| a  | Excavation, RCC Structural work, water proffing, Steel       |  |                             |                       |
|  | Executed   |  |                             |                       |
| b  | Brick work   |  |                             |                       |
|  | Executed   |  |                             |                       |
| c  | Internal Electrical work                                     |  |                             |                       |
|  | Executed   |  |                             |                       |
| d  | Internal and external planster                               |  |                             |                       |
|  | Executed   |  |                             |                       |
| e  | Internal and external plumbing, sanitary                     |  |                             |                       |
|  | Executed   |  |                             |                       |
| f  | Internal and exeternal finishing                             |  |                             |                       |
|  | Executed   |  |                             |                       |
| g  | Exeternal services and Development                           |  |                             |                       |
|  | Executed   |  |                             |                       |
| h  | Electrical substation  |  |                             |                       |
|  | Executed   |  |                             |                       |
| i  | Lift & Solar   |  |                             |                       |
|  | Executed   |  |                             |                       |
| j  | Misc if any  |  |                             |                       |
|  | Executed   |  |                             |                       |
| Remarks- (=====Planning),(-----Executed)   |  |  |                             |                       |
| Project Value Approximately- in Lakhs  |  | 16200  |                             |                       |
| Total workdone in Project in lakhs- Approximately  |  | Previous quarters- in Lakhs  | Current Quarter-1- in Lakhs | Total workdone- Lakhs |
| i  | Land / FAR Cost - in Lakhs                                   | 1094   | 0                           | 1094                  |
| ii   | Approval, Architect, PMS, Liasion, Admin, CA etc. - in Lakhs | 584  | 100                         | 684                   |
| iii  | Construction - in Lakhs                                      | 5821   | 1400                        | 7221                  |
| IV   | Total expanses- in Lakhs                                     | 7499   | 1500                        | 8999                  |
| V  | Balance work   |  |                             | 7201                  |
| Note- Farmers compensations or any other Government liabilities imposed on the Society will be additional cost of the Project. |  |  |                             |                       |
| The above schedule is subject to availability of funds from all members timely.  |  |  |                             |                       |
| Promoters Sign   |  |  | PMS Sign                    | Contractor Sign       |
|  |  |  |                             |                       |

| Quarter No-20  |  | PROJECTED COST/Work-----Green View-II Sahakari Awas Samiti Limited   |                             |                        |
|--|--|--|-----------------------------|------------------------|
| S No.  | Work Description   | 2017/18, Dec11/ Jan 10   | 2018- Jan 11/ Feb 10        | 2018- Feb 11/ March 10 |
| 1  | <b>T-1 , T3, T4 &amp; Proportionate basement, Services</b>   | 51.15% Up To previous quarter +9.56% current quarter = 60.71% Cumulative-Construction work Execution Plan.       |                             |                        |
|  | Executed   |  |                             |                        |
| a  | Excavation, RCC Structural work, water proffing, Steel       |  |                             |                        |
|  | Executed   |  |                             |                        |
| b  | Brick work   |  |                             |                        |
|  | Executed   |  |                             |                        |
| c  | Internal Electrical work                                     |  |                             |                        |
|  | Executed   |  |                             |                        |
| d  | Internal and external planster                               |  |                             |                        |
|  | Executed   |  |                             |                        |
| e  | Internal and external plumbing, sanitary                     |  |                             |                        |
|  | Executed   |  |                             |                        |
| f  | Internal and exeternal finishing                             |  |                             |                        |
|  | Executed   |  |                             |                        |
| g  | Exeternal services and Development                           |  |                             |                        |
|  | Executed   |  |                             |                        |
| h  | Electrical substation  |  |                             |                        |
|  | Executed   |  |                             |                        |
| i  | Lift & Solar   |  |                             |                        |
|  | Executed   |  |                             |                        |
| j  | Misc if any  |  |                             |                        |
|  | Executed   |  |                             |                        |
| 2  | <b>T2-&amp; Proportionate basement, Services</b>             | 1.94% Up To Previous current quarter+ 2.21% Current Quarter = 4.15% Cumulative-Construction work Execution plan. |                             |                        |
|  | Executed   |  |                             |                        |
| a  | Excavation, RCC Structural work, water proffing, Steel       |  |                             |                        |
|  | Executed   |  |                             |                        |
| b  | Brick work   |  |                             |                        |
|  | Executed   |  |                             |                        |
| c  | Internal Electrical work                                     |  |                             |                        |
|  | Executed   |  |                             |                        |
| d  | Internal and external planster                               |  |                             |                        |
|  | Executed   |  |                             |                        |
| e  | Internal and external plumbing, sanitary                     |  |                             |                        |
|  | Executed   |  |                             |                        |
| f  | Internal and exeternal finishing                             |  |                             |                        |
|  | Executed   |  |                             |                        |
| g  | Exeternal services and Development                           |  |                             |                        |
|  | Executed   |  |                             |                        |
| h  | Electrical substation  |  |                             |                        |
|  | Executed   |  |                             |                        |
| i  | Lift & Solar   |  |                             |                        |
|  | Executed   |  |                             |                        |
| j  | Misc if any  |  |                             |                        |
|  | Executed   |  |                             |                        |
| Remarks- (=====Planning),(-----Executed)   |  |  |                             |                        |
| Project Value Approximately- in Lakhs  |  | 16200  |                             |                        |
| Total workdone in Project in lakhs- Approximately  |  | Previous quarters- in Lakhs  | Current Quarter-1- in Lakhs | Total workdone- Lakhs  |
| i  | Land / FAR Cost - in Lakhs                                   | 1094   | 0                           | 1094                   |
| ii   | Approval, Architect, PMS, Liasion, Admin, CA etc. - in Lakhs | 684  | 250                         | 934                    |
| iii  | Construction - in Lakhs                                      | 7221   | 1600                        | 8821                   |
| IV   | Total expanses- in Lakhs                                     | 8999   | 1850                        | 10849                  |
| V  | Balance work   |  |                             | 5351                   |
| Note- Farmers compensations or any other Government liabilities imposed on the Society will be additional cost of the Project. |  |  |                             |                        |
| The above schedule is subject to availability of funds from all members timely.  |  |  |                             |                        |
| Promoters Sign   |  |  | PMS Sign                    | Contractor Sign        |
|  |  |  |                             |                        |

| Quarter No-21  |  | PROJECTED COST/Work-----Green View-II Sahakari Awas Samiti Limited   |                             |                       |
|--|--|--|-----------------------------|-----------------------|
| S No.  | Work Description   | 2018, March 11/ April 10   | 2018-April 11/ May10        | 2018- May 11/ June 10 |
| 1  | <b>T-1 , T3, T4 &amp; Proportionate basement, Services</b>   | 60.71% Up To previous quarter +9.59% current quarter = 70.30% Cumulative-Construction work Execution plan including completion from GNIDA. |                             |                       |
|  | Executed   |  |                             |                       |
| a  | Excavation, RCC Structural work, water proffing, Steel       |  |                             |                       |
|  | Executed   |  |                             |                       |
| b  | Brick work   |  |                             |                       |
|  | Executed   |  |                             |                       |
| c  | Internal Electrical work                                     |  |                             |                       |
|  | Executed   |  |                             |                       |
| d  | Internal and external planster                               |  |                             |                       |
|  | Executed   |  |                             |                       |
| e  | Internal and external plumbing, sanitary                     |  |                             |                       |
|  | Executed   |  |                             |                       |
| f  | Internal and exeternal finishing                             |  |                             |                       |
|  | Executed   |  |                             |                       |
| g  | Exeternal services and Development                           |  |                             |                       |
|  | Executed   |  |                             |                       |
| h  | Electrical substation  |  |                             |                       |
|  | Executed   |  |                             |                       |
| i  | Lift & Solar   |  |                             |                       |
|  | Executed   |  |                             |                       |
| j  | Misc if any  |  |                             |                       |
|  | Executed   |  |                             |                       |
| 2  | <b>T2-&amp; Proportionate basement, Services</b>             | 4.15% Up To Previous current quarter+ 2.94% Current Quarter = 7.09% Cumulative-Construction work Execution Plan.                           |                             |                       |
|  | Executed   |  |                             |                       |
| a  | Excavation, RCC Structural work, water proffing, Steel       |  |                             |                       |
|  | Executed   |  |                             |                       |
| b  | Brick work   |  |                             |                       |
|  | Executed   |  |                             |                       |
| c  | Internal Electrical work                                     |  |                             |                       |
|  | Executed   |  |                             |                       |
| d  | Internal and external planster                               |  |                             |                       |
|  | Executed   |  |                             |                       |
| e  | Internal and external plumbing, sanitary                     |  |                             |                       |
|  | Executed   |  |                             |                       |
| f  | Internal and exeternal finishing                             |  |                             |                       |
|  | Executed   |  |                             |                       |
| g  | Exeternal services and Development                           |  |                             |                       |
|  | Executed   |  |                             |                       |
| h  | Electrical substation  |  |                             |                       |
|  | Executed   |  |                             |                       |
| i  | Lift & Solar   |  |                             |                       |
|  | Executed   |  |                             |                       |
| j  | Misc if any  |  |                             |                       |
|  | Executed   |  |                             |                       |
| Remarks- (=====Planning),(-----Executed)   |  |  |                             |                       |
| Project Value Approximately- in Lakhs  |  | 16200  |                             |                       |
| Total workdone in Project in lakhs- Approximately  |  | Previous quarters- in Lakhs  | Current Quarter-1- in Lakhs | Total workdone- Lakhs |
| i  | Land / FAR Cost - in Lakhs                                   | 1094   | 0                           | 1094                  |
| ii   | Approval, Architect, PMS, Liasion, Admin, CA etc. - in Lakhs | 934  | 305                         | 1239                  |
| iii  | Construction - in Lakhs                                      | 8821   | 1704                        | 10525                 |
| IV   | Total expanses- in Lakhs                                     | 10849  | 2009                        | 12858                 |
| V  | Balance work   |  |                             | 3342                  |
| Note- Farmers compensations or any other Government liabilities imposed on the Society will be additional cost of the Project. |  |  |                             |                       |
| The above schedule is subject to availability of funds from all members timely.  |  |  |                             |                       |
| Promoters Sign   |  |  | PMS Sign                    | Contractor Sign       |
|  |  |  |                             |                       |

| Quarter No-22  |  | PROJECTED COST/Work-----Green View-II Sahakari Awas Samiti Limited |                             |  |
|--|--|--|-----------------------------|--|
| S No.  | Work Description   | 2018, June 11/ July 10   | 2018- July 11/ Aug 10       | 2018- Aug 11/ Sep 10   |
| 1  | <b>T-1 , T3, T4 &amp; Proportionate basement, Services</b>   |  |                             |  |
|  | Executed   |  |                             |  |
| a  | Excavation, RCC Structural work, water proffing, Steel       |  |                             |  |
|  | Executed   |  |                             |  |
| b  | Brick work   |  |                             |  |
|  | Executed   |  |                             |  |
| c  | Internal Electrical work                                     |  |                             |  |
|  | Executed   |  |                             |  |
| d  | Internal and external planster                               |  |                             |  |
|  | Executed   |  |                             |  |
| e  | Internal and external plumbing, sanitary                     |  |                             |  |
|  | Executed   |  |                             | Already Completed  |
| f  | Internal and exeternal finishing                             |  |                             |  |
|  | Executed   |  |                             |  |
| g  | Exeternal services and Development                           |  |                             |  |
|  | Executed   |  |                             |  |
| h  | Electrical substation  |  |                             |  |
|  | Executed   |  |                             |  |
| i  | Lift & Solar   |  |                             |  |
|  | Executed   |  |                             |  |
| j  | Misc if any  |  |                             |  |
|  | Executed   |  |                             |  |
| 2  | <b>T2-&amp; Proportionate basement, Services</b>             |  |                             |  |
|  | Executed   |  |                             |  |
| a  | Excavation, RCC Structural work, water proffing, Steel       |  |                             |  |
|  | Executed   |  |                             |  |
| b  | Brick work   |  |                             |  |
|  | Executed   |  |                             |  |
| c  | Internal Electrical work                                     |  |                             |  |
|  | Executed   |  |                             |  |
| d  | Internal and external planster                               |  |                             |  |
|  | Executed   |  |                             |  |
| e  | Internal and external plumbing, sanitary                     |  |                             |  |
|  | Executed   |  |                             | 7.09% Up To Previous current quarter+ 2.94% Current Quarter = 10.03% Cumulative-Construction work Execution Plan |
| f  | Internal and exeternal finishing                             |  |                             |  |
|  | Executed   |  |                             |  |
| g  | Exeternal services and Development                           |  |                             |  |
|  | Executed   |  |                             |  |
| h  | Electrical substation  |  |                             |  |
|  | Executed   |  |                             |  |
| i  | Lift & Solar   |  |                             |  |
|  | Executed   |  |                             |  |
| j  | Misc if any  |  |                             |  |
|  | Executed   |  |                             |  |
|  | Remarks- (=====Planning),(-----Executed)                     |  |                             |  |
|  | Project Value Approximately- in Lakhs                        |  | 16200                       |  |
|  | Total workdone in Project in lakhs- Approximately            | Previous quarters- in Lakhs  | Current Quarter-1- in Lakhs | Total workdone- Lakhs  |
| i  | Land / FAR Cost - in Lakhs                                   | 1094   | 0                           | 1094   |
| ii   | Approval, Architect, PMS, Liasion, Admin, CA etc. - in Lakhs | 1239   | 40                          | 1279   |
| iii  | Construction - in Lakhs                                      | 10525  | 400                         | 10925  |
| IV   | Total expanses- in Lakhs                                     | 12858  | 440                         | 13298  |
| V  | Balance work   |  |                             | 2902   |
| Note- Farmers compensations or any other Government liabilities imposed on the Society will be additional cost of the Project. |  |  |                             |  |
| The above schedule is subject to availability of funds from all members timely.  |  |  |                             |  |
|  | Promoters Sign   |  | PMS Sign                    | Contractor Sign  |

| Quarter No-23  |  | PROJECTED COST/Work-----Green View-II Sahakari Awas Samiti Limited   |                             |                       |
|--|--|--|-----------------------------|-----------------------|
| S No.  | Work Description   | 2018, Sep 11/ Oct 10   | 2018-Oct 11/ Nov 10         | 2018- Nov 11/ Dec 10  |
| 1  | <b>T-1 , T3, T4 &amp; Proportionate basement, Services</b>   | Already Completed  |                             |                       |
|  | Executed   |  |                             |                       |
| a  | Excavation, RCC Structural work, water proffing, Steel       |  |                             |                       |
|  | Executed   |  |                             |                       |
| b  | Brick work   |  |                             |                       |
|  | Executed   |  |                             |                       |
| c  | Internal Electrical work                                     |  |                             |                       |
|  | Executed   |  |                             |                       |
| d  | Internal and external planster                               |  |                             |                       |
|  | Executed   |  |                             |                       |
| e  | Internal and external plumbing, sanitary                     |  |                             |                       |
|  | Executed   |  |                             |                       |
| f  | Internal and exeternal finishing                             |  |                             |                       |
|  | Executed   |  |                             |                       |
| g  | Exeternal services and Development                           |  |                             |                       |
|  | Executed   |  |                             |                       |
| h  | Electrical substation  |  |                             |                       |
|  | Executed   |  |                             |                       |
| i  | Lift & Solar   |  |                             |                       |
|  | Executed   |  |                             |                       |
| j  | Misc if any  |  |                             |                       |
|  | Executed   |  |                             |                       |
| 2  | <b>T2-&amp; Proportionate basement, Services</b>             | 10.03% Up To Previous current quarter+ 2.94% Current Quarter = 12.97% Cumulative-Construction work Execution Plan. |                             |                       |
|  | Executed   |  |                             |                       |
| a  | Excavation, RCC Structural work, water proffing, Steel       |  |                             |                       |
|  | Executed   |  |                             |                       |
| b  | Brick work   |  |                             |                       |
|  | Executed   |  |                             |                       |
| c  | Internal Electrical work                                     |  |                             |                       |
|  | Executed   |  |                             |                       |
| d  | Internal and external planster                               |  |                             |                       |
|  | Executed   |  |                             |                       |
| e  | Internal and external plumbing, sanitary                     |  |                             |                       |
|  | Executed   |  |                             |                       |
| f  | Internal and exeternal finishing                             |  |                             |                       |
|  | Executed   |  |                             |                       |
| g  | Exeternal services and Development                           |  |                             |                       |
|  | Executed   |  |                             |                       |
| h  | Electrical substation  |  |                             |                       |
|  | Executed   |  |                             |                       |
| i  | Lift & Solar   |  |                             |                       |
|  | Executed   |  |                             |                       |
| j  | Misc if any  |  |                             |                       |
|  | Executed   |  |                             |                       |
| Remarks- (=====Planning),(-----Executed)   |  |  |                             |                       |
| Project Value Approximately- in Lakhs  |  | 16200  |                             |                       |
| Total workdone in Project in lakhs- Approximately  |  | Previous quarters- in Lakhs  | Current Quarter-1- in Lakhs | Total workdone- Lakhs |
| i  | Land / FAR Cost - in Lakhs                                   | 1094   | 0                           | 1094                  |
| ii   | Approval, Architect, PMS, Liasion, Admin, CA etc. - in Lakhs | 1279   | 40                          | 1319                  |
| iii  | Construction - in Lakhs                                      | 10925  | 400                         | 11325                 |
| IV   | Total expanses- in Lakhs                                     | 13298  | 440                         | 13738                 |
| V  | Balance work   |  |                             | 2462                  |
| Note- Farmers compensations or any other Government liabilities imposed on the Society will be additional cost of the Project. |  |  |                             |                       |
| The above schedule is subject to availability of funds from all members timely.  |  |  |                             |                       |
| Promoters Sign   |  |  | PMS Sign                    | Contractor Sign       |
|  |  |  |                             |                       |

| Quarter No-24  |  | PROJECTED COST/Work-----Green View-II Sahakari Awas Samiti Limited |                             |   |
|--|--|--|-----------------------------|---|
| S No.  | Work Description   | 2018/19, Dec 11/ Jan 10  | 2019- Jan 11/ Feb 10        | 2019- Feb 11/ March 10  |
| 1  | <b>T-1 , T3, T4 &amp; Proportionate basement, Services</b>   |  |                             |   |
|  | Executed   |  |                             |   |
| a  | Excavation, RCC Structural work, water proffing, Steel       |  |                             |   |
|  | Executed   |  |                             |   |
| b  | Brick work   |  |                             |   |
|  | Executed   |  |                             |   |
| c  | Internal Electrical work                                     |  |                             |   |
|  | Executed   |  |                             |   |
| d  | Internal and external planster                               |  |                             |   |
|  | Executed   |  |                             |   |
| e  | Internal and external plumbing, sanitary                     |  |                             |   |
|  | Executed   |  |                             | Already Completed   |
| f  | Internal and exeternal finishing                             |  |                             |   |
|  | Executed   |  |                             |   |
| g  | Exeternal services and Development                           |  |                             |   |
|  | Executed   |  |                             |   |
| h  | Electrical substation  |  |                             |   |
|  | Executed   |  |                             |   |
| i  | Lift & Solar   |  |                             |   |
|  | Executed   |  |                             |   |
| j  | Misc if any  |  |                             |   |
|  | Executed   |  |                             |   |
| 2  | <b>T2-&amp; Proportionate basement, Services</b>             |  |                             |   |
|  | Executed   |  |                             |   |
| a  | Excavation, RCC Structural work, water proffing, Steel       |  |                             |   |
|  | Executed   |  |                             |   |
| b  | Brick work   |  |                             |   |
|  | Executed   |  |                             |   |
| c  | Internal Electrical work                                     |  |                             |   |
|  | Executed   |  |                             |   |
| d  | Internal and external planster                               |  |                             |   |
|  | Executed   |  |                             |   |
| e  | Internal and external plumbing, sanitary                     |  |                             |   |
|  | Executed   |  |                             | 12.97% Up To Previous current quarter+ 2.94% Current Quarter = 15.91% Cumulative-Construction work Execution Plan |
| f  | Internal and exeternal finishing                             |  |                             |   |
|  | Executed   |  |                             |   |
| g  | Exeternal services and Development                           |  |                             |   |
|  | Executed   |  |                             |   |
| h  | Electrical substation  |  |                             |   |
|  | Executed   |  |                             |   |
| i  | Lift & Solar   |  |                             |   |
|  | Executed   |  |                             |   |
| j  | Misc if any  |  |                             |   |
|  | Executed   |  |                             |   |
|  | Remarks- (=====Planning),(-----Executed)                     |  |                             |   |
|  | Project Value Approximately- in Lakhs                        | 16200  |                             |   |
|  | Total workdone in Project in lakhs- Approximately            | Previous quarters- in Lakhs  | Current Quarter-1- in Lakhs | Total workdone- Lakhs   |
| i  | Land / FAR Cost - in Lakhs                                   | 1094   | 0                           | 1094  |
| ii   | Approval, Architect, PMS, Liasion, Admin, CA etc. - in Lakhs | 1319   | 40                          | 1359  |
| iii  | Construction - in Lakhs                                      | 11325  | 400                         | 11725   |
| IV   | Total expanses- in Lakhs                                     | 13738  | 440                         | 14178   |
| V  | Balance work   |  |                             | 2022  |
| Note- Farmers compensations or any other Government liabilities imposed on the Society will be additional cost of the Project. |  |  |                             |   |
| The above schedule is subject to availability of funds from all members timely.  |  |  |                             |   |
|  | Promoters Sign   |  | PMS Sign                    | Contractor Sign   |

| Quarter No-25  |  | PROJECTED COST/Work-----Green View-II Sahakari Awas Samiti Limited |                             |   |
|--|--|--|-----------------------------|---|
| S No.  | Work Description   | 2019, March 11/ April 10   | 2019- April 11/ May 10      | 2019- May 11/ June 10   |
| 1  | <b>T-1 , T3, T4 &amp; Proportionate basement, Services</b>   |  |                             |   |
|  | Executed   |  |                             |   |
| a  | Excavation, RCC Structural work, water proffing, Steel       |  |                             |   |
|  | Executed   |  |                             |   |
| b  | Brick work   |  |                             |   |
|  | Executed   |  |                             |   |
| c  | Internal Electrical work                                     |  |                             |   |
|  | Executed   |  |                             |   |
| d  | Internal and external planster                               |  |                             |   |
|  | Executed   |  |                             |   |
| e  | Internal and external plumbing, sanitary                     |  |                             |   |
|  | Executed   |  |                             | Already Completed   |
| f  | Internal and exeternal finishing                             |  |                             |   |
|  | Executed   |  |                             |   |
| g  | Exeternal services and Development                           |  |                             |   |
|  | Executed   |  |                             |   |
| h  | Electrical substation  |  |                             |   |
|  | Executed   |  |                             |   |
| i  | Lift & Solar   |  |                             |   |
|  | Executed   |  |                             |   |
| j  | Misc if any  |  |                             |   |
|  | Executed   |  |                             |   |
| 2  | <b>T2-&amp; Proportionate basement, Services</b>             |  |                             |   |
|  | Executed   |  |                             |   |
| a  | Excavation, RCC Structural work, water proffing, Steel       |  |                             |   |
|  | Executed   |  |                             |   |
| b  | Brick work   |  |                             |   |
|  | Executed   |  |                             |   |
| c  | Internal Electrical work                                     |  |                             |   |
|  | Executed   |  |                             |   |
| d  | Internal and external planster                               |  |                             |   |
|  | Executed   |  |                             |   |
| e  | Internal and external plumbing, sanitary                     |  |                             |   |
|  | Executed   |  |                             | 15.91% Up To Previous current quarter+ 2.94% Current Quarter = 18.85% Cumulative-Construction work Execution Plan |
| f  | Internal and exeternal finishing                             |  |                             |   |
|  | Executed   |  |                             |   |
| g  | Exeternal services and Development                           |  |                             |   |
|  | Executed   |  |                             |   |
| h  | Electrical substation  |  |                             |   |
|  | Executed   |  |                             |   |
| i  | Lift & Solar   |  |                             |   |
|  | Executed   |  |                             |   |
| j  | Misc if any  |  |                             |   |
|  | Executed   |  |                             |   |
|  | Remarks- (=====Planning),(-----Executed)                     |  |                             |   |
|  | Project Value Approximately- in Lakhs                        |  | 16200                       |   |
|  | Total workdone in Project in lakhs- Approximately            | Previous quarters- in Lakhs  | Current Quarter-1- in Lakhs | Total workdone- Lakhs   |
| i  | Land / FAR Cost - in Lakhs                                   | 1094   | 0                           | 1094  |
| ii   | Approval, Architect, PMS, Liasion, Admin, CA etc. - in Lakhs | 1359   | 40                          | 1399  |
| iii  | Construction - in Lakhs                                      | 11725  | 400                         | 12125   |
| IV   | Total expanses- in Lakhs                                     | 14178  | 440                         | 14618   |
| V  | Balance work   |  |                             | 1582  |
| Note- Farmers compensations or any other Government liabilities imposed on the Society will be additional cost of the Project. |  |  |                             |   |
| The above schedule is subject to availability of funds from all members timely.  |  |  |                             |   |
|  | Promoters Sign   |  | PMS Sign                    | Contractor Sign   |

| Quarter No-26  |  | PROJECTED COST/Work-----Green View-II Sahakari Awas Samiti Limited |                             |   |
|--|--|--|-----------------------------|---|
| S No.  | Work Description   | 2019, June 11/ July 10   | 2019-July 11/ Aug 10        | 2019- Aug 11/ Sep 10  |
| 1  | <b>T-1 , T3, T4 &amp; Proportionate basement, Services</b>   |  |                             |   |
|  | Executed   |  |                             |   |
| a  | Excavation, RCC Structural work, water proffing, Steel       |  |                             |   |
|  | Executed   |  |                             |   |
| b  | Brick work   |  |                             |   |
|  | Executed   |  |                             |   |
| c  | Internal Electrical work                                     |  |                             |   |
|  | Executed   |  |                             |   |
| d  | Internal and external planster                               |  |                             |   |
|  | Executed   |  |                             |   |
| e  | Internal and external plumbing, sanitary                     |  |                             |   |
|  | Executed   |  |                             | Already Completed   |
| f  | Internal and exeternal finishing                             |  |                             |   |
|  | Executed   |  |                             |   |
| g  | Exeternal services and Development                           |  |                             |   |
|  | Executed   |  |                             |   |
| h  | Electrical substation  |  |                             |   |
|  | Executed   |  |                             |   |
| i  | Lift & Solar   |  |                             |   |
|  | Executed   |  |                             |   |
| j  | Misc if any  |  |                             |   |
|  | Executed   |  |                             |   |
| 2  | <b>T2-&amp; Proportionate basement, Services</b>             |  |                             |   |
|  | Executed   |  |                             |   |
| a  | Excavation, RCC Structural work, water proffing, Steel       |  |                             |   |
|  | Executed   |  |                             |   |
| b  | Brick work   |  |                             |   |
|  | Executed   |  |                             |   |
| c  | Internal Electrical work                                     |  |                             |   |
|  | Executed   |  |                             |   |
| d  | Internal and external planster                               |  |                             |   |
|  | Executed   |  |                             |   |
| e  | Internal and external plumbing, sanitary                     |  |                             |   |
|  | Executed   |  |                             | 18.85% Up To Previous current quarter+ 2.94% Current Quarter = 21.79% Cumulative-Construction work Execution Plan |
| f  | Internal and exeternal finishing                             |  |                             |   |
|  | Executed   |  |                             |   |
| g  | Exeternal services and Development                           |  |                             |   |
|  | Executed   |  |                             |   |
| h  | Electrical substation  |  |                             |   |
|  | Executed   |  |                             |   |
| i  | Lift & Solar   |  |                             |   |
|  | Executed   |  |                             |   |
| j  | Misc if any  |  |                             |   |
|  | Executed   |  |                             |   |
|  | Remarks- (=====Planning),(-----Executed)                     |  |                             |   |
|  | Project Value Approximately- in Lakhs                        |  | 16200                       |   |
|  | Total workdone in Project in lakhs- Approximately            | Previous quarters- in Lakhs  | Current Quarter-1- in Lakhs | Total workdone- Lakhs   |
| i  | Land / FAR Cost - in Lakhs                                   | 1094   | 0                           | 1094  |
| ii   | Approval, Architect, PMS, Liasion, Admin, CA etc. - in Lakhs | 1399   | 40                          | 1439  |
| iii  | Construction - in Lakhs                                      | 12125  | 400                         | 12525   |
| IV   | Total expanses- in Lakhs                                     | 14618  | 440                         | 15058   |
| V  | Balance work   |  |                             | 1142  |
| Note- Farmers compensations or any other Government liabilities imposed on the Society will be additional cost of the Project. |  |  |                             |   |
| The above schedule is subject to availability of funds from all members timely.  |  |  |                             |   |
|  | Promoters Sign   |  | PMS Sign                    | Contractor Sign   |
|  |  |  |                             |   |

| Quarter No-27  |  | PROJECTED COST/Work-----Green View-II Sahakari Awas Samiti Limited |                             |  |
|--|--|--|-----------------------------|--|
| S No.  | Work Description   | 2019, Sep 11/ Oct 10   | 2019- Oct 11/ Nov 10        | 2019- Nov 11/ Dec 10   |
| 1  | <b>T-1 , T3, T4 &amp; Proportionate basement, Services</b>   |  |                             |  |
|  | Executed   |  |                             |  |
| a  | Excavation, RCC Structural work, water proffing, Steel       |  |                             |  |
|  | Executed   |  |                             |  |
| b  | Brick work   |  |                             |  |
|  | Executed   |  |                             |  |
| c  | Internal Electrical work                                     |  |                             |  |
|  | Executed   |  |                             |  |
| d  | Internal and external planster                               |  |                             |  |
|  | Executed   |  |                             |  |
| e  | Internal and external plumbing, sanitary                     |  |                             |  |
|  | Executed   |  |                             | Already Completed  |
| f  | Internal and exeternal finishing                             |  |                             |  |
|  | Executed   |  |                             |  |
| g  | Exeternal services and Development                           |  |                             |  |
|  | Executed   |  |                             |  |
| h  | Electrical substation  |  |                             |  |
|  | Executed   |  |                             |  |
| i  | Lift & Solar   |  |                             |  |
|  | Executed   |  |                             |  |
| j  | Misc if any  |  |                             |  |
|  | Executed   |  |                             |  |
| 2  | <b>T2-&amp; Proportionate basement, Services</b>             |  |                             |  |
|  | Executed   |  |                             |  |
| a  | Excavation, RCC Structural work, water proffing, Steel       |  |                             |  |
|  | Executed   |  |                             |  |
| b  | Brick work   |  |                             |  |
|  | Executed   |  |                             |  |
| c  | Internal Electrical work                                     |  |                             |  |
|  | Executed   |  |                             |  |
| d  | Internal and external planster                               |  |                             |  |
|  | Executed   |  |                             |  |
| e  | Internal and external plumbing, sanitary                     |  |                             |  |
|  | Executed   |  |                             | 21.79% Up To Previous current quarter+ 3.68% Current Quarter = 25.47% Cumulative-Construction work Execution plan. |
| f  | Internal and exeternal finishing                             |  |                             |  |
|  | Executed   |  |                             |  |
| g  | Exeternal services and Development                           |  |                             |  |
|  | Executed   |  |                             |  |
| h  | Electrical substation  |  |                             |  |
|  | Executed   |  |                             |  |
| i  | Lift & Solar   |  |                             |  |
|  | Executed   |  |                             |  |
| j  | Misc if any  |  |                             |  |
|  | Executed   |  |                             |  |
|  | Remarks- (=====Planning),(-----Executed)                     |  |                             |  |
|  | Project Value Approximately- in Lakhs                        | 16200  |                             |  |
|  | Total workdone in Project in lakhs- Approximately            | Previous quarters- in Lakhs  | Current Quarter-1- in Lakhs | Total workdone- Lakhs  |
| i  | Land / FAR Cost - in Lakhs                                   | 1094   | 0                           | 1094   |
| ii   | Approval, Architect, PMS, Liasion, Admin, CA etc. - in Lakhs | 1439   | 40                          | 1479   |
| iii  | Construction - in Lakhs                                      | 12525  | 500                         | 13025  |
| IV   | Total expanses- in Lakhs                                     | 15058  | 540                         | 15598  |
| V  | Balance work   |  |                             | 602  |
| Note- Farmers compensations or any other Government liabilities imposed on the Society will be additional cost of the Project. |  |  |                             |  |
| The above schedule is subject to availability of funds from all members timely.  |  |  |                             |  |
|  | Promoters Sign   |  | PMS Sign                    | Contractor Sign  |

| Quarter No-28 |  | PROJECTED COST/Work-----Green View-II Sahakari Awas Samiti Limited |                             |                        |
|---------------|--|--|-----------------------------|------------------------|
| S No.         | Work Description   | 2019/20, Dec 11/ Jan 10  | 2020-Jan 11/ Feb 10         | 2020- Feb 11/ March 10 |
| 1             | <b>T-1 , T3, T4 &amp; Proportionate basement, Services</b>   |  |                             |                        |
|               | Executed   |  |                             |                        |
| a             | Excavation, RCC Structural work, water proffing, Steel   |  |                             |                        |
|               | Executed   |  |                             |                        |
| b             | Brick work   |  |                             |                        |
|               | Executed   |  |                             |                        |
| c             | Internal Electrical work   |  |                             |                        |
|               | Executed   |  |                             |                        |
| d             | Internal and external planster   |  |                             |                        |
|               | Executed   |  |                             |                        |
| e             | Internal and external plumbing, sanitary   |  |                             |                        |
|               | Executed   |  |                             |                        |
| f             | Internal and exeternal finishing   |  |                             |                        |
|               | Executed   |  |                             |                        |
| g             | Exeternal services and Development   |  |                             |                        |
|               | Executed   |  |                             |                        |
| h             | Electrical substation  |  |                             |                        |
|               | Executed   |  |                             |                        |
| i             | Lift & Solar   |  |                             |                        |
|               | Executed   |  |                             |                        |
| j             | Misc if any  |  |                             |                        |
|               | Executed   |  |                             |                        |
|               |  |  |                             |                        |
| 2             | <b>T2-&amp; Proportionate basement, Services</b>   |  |                             |                        |
|               | Executed   |  |                             |                        |
| a             | Excavation, RCC Structural work, water proffing, Steel   |  |                             |                        |
|               | Executed   |  |                             |                        |
| b             | Brick work   |  |                             |                        |
|               | Executed   |  |                             |                        |
| c             | Internal Electrical work   |  |                             |                        |
|               | Executed   |  |                             |                        |
| d             | Internal and external planster   |  |                             |                        |
|               | Executed   |  |                             |                        |
| e             | Internal and external plumbing, sanitary   |  |                             |                        |
|               | Executed   |  |                             |                        |
| f             | Internal and exeternal finishing   |  |                             |                        |
|               | Executed   |  |                             |                        |
| g             | Exeternal services and Development   |  |                             |                        |
|               | Executed   |  |                             |                        |
| h             | Electrical substation  |  |                             |                        |
|               | Executed   |  |                             |                        |
| i             | Lift & Solar   |  |                             |                        |
|               | Executed   |  |                             |                        |
| j             | Misc if any  |  |                             |                        |
|               | Executed   |  |                             |                        |
|               |  |  |                             |                        |
|               | Remarks- (====Planning),(-----Executed)  |  |                             |                        |
|               |  |  |                             |                        |
|               | Project Value Approximately- in Lakhs  | 16200  |                             |                        |
|               |  |  |                             |                        |
|               | Total workdone in Project in lakhs- Approximately  | Previous quarters- in Lakhs  | Current Quarter-1- in Lakhs | Total workdone- Lakhs  |
| i             | Land / FAR Cost - in Lakhs   | 1094   | 0                           | 1094                   |
| ii            | Approval, Architect, PMS, Liasion, Admin, CA etc. - in Lakhs   | 1479   | 27                          | 1506                   |
| iii           | Construction - in Lakhs  | 13025  | 575                         | 13600                  |
| iv            | Total expenses- in Lakhs   | 15598  | 602                         | 16200                  |
| v             | Balance work   |  |                             | 0                      |
|               |  |  |                             |                        |
|               | Note- Farmers compensations or any other Government liabilities imposed on the Society will be additional cost of the Project. |  |                             |                        |
|               | The above schedule is subject to availability of funds from all members timely.  |  |                             |                        |
|               |  |  |                             |                        |
|               | Promoters Sign   |  | PMS Sign                    | Contractor Sign        |
|               |  |  |                             |                        |

Already Completed

25.47% Up To Previous current quarter+ 4.23% Current Quarter = 29.70% Cumulative-Construction work Execution Plan.