



GREATER NOIDA INDUSTRIAL DEVELOPMENT AUTHORITY

Plot No-01, Sector Knowledge Park-4, Greater Noida City.

FORM-R

ENGINEER'S CERTIFICATE

(For The Purpose of Registration of Project and for withdrawal of Money from Designated Account)

Subject: Certificate of Percentage of Completion of Construction Work of 02 BHK & 02 BHK DELUXE APARTMENTSNo. of Building(s)/.....8.....Block(s) of the.....NA..... Phase of the Project [UPRERA Registration Number] UPRERAPRJ8764 situated on the Khasra No/ Plot No. GH-03A, Demarcated by its boundaries (latitude and longitude of the end points) 28.461225 to the North 28.461082 to the South 77.560696 to the East 77.563329 to the West of Sector Omicron-1, Tehsil Dadri Competent/ Development authority Greater Noida Industrial Development Authority, District G.B. NAGAR PIN 201310, admeasuring 37,068.48 sq.mts. area being developed by [Promotor's Name] Greater Noida Industrial Development Authority.

I Rajendra Singh Bhati have undertaken assignment as Project Engineer of certifying Percentage of Completion Work of the 02 BHK & 02 BHK DELUXE APARTMENTS Building(s)/ __8__ Block/ Tower (s) of __NA__ Phase of the Project, situated on the Khasra No/ Plot No. GH-03A, of Sector Omicron-1, tehsil Dadri competent/ development authority Greater Noida Industrial Development Authority, District G.B. NAGAR PIN 201310, admeasuring 37,068.48 sq.mts. area being developed by [Promotor's Name] Greater Noida Industrial Development Authority.

1. Following technical professionals are appointed by owner / Promotor :-

- (i) M/s/Shri/Smt Ashok Kumar as L.S. / Architect ;
- (ii) M/s/Shri/Smt Omkar Verma as Structural Consultant
- (iii) M/s/Shri/Smt ARCH EN DESIGN as MEP Consultant
- (iv) M/s/Shri/Smt T. K. Banerjee as (AM)
- (v) M/s/Shri/Smt P.P. Mishra as (AM)

2. The project is still ongoing. We have estimated the cost of the completion of the civil, MEP and allied works, of the Building(s) of the project. Our estimated cost calculations are based on the drawings/plans made available to us for the project under reference by the Promoter, Developer and Consultants and the Schedule of items and quantity for the entire work as calculated by Quantity Surveyor appointed by the Promoter, and the fair assumption of the cost of material, labour and other inputs made by developer, and the site inspection carried out by us.

3. We estimate the Total Cost for completion of the project under reference as Rs. 32151.91 Lacs (Total of S.No. 1 in Tables A and B) including cost of development of common facilities. The estimated Total Cost of project is with reference to the Civil, MEP and allied works required to be completed for obtaining occupation certificate/completion certificate for the building(s) from the concerned Competent Authority under whose jurisdiction the previously mentioned project is being implemented.

4. The estimated actual cost incurred till date __30/07/18__ is calculated at Rs. 26359.87 Lacs (Total of S. No. 2 in Tables A and B). The amount of Estimated Cost Incurred is calculated based on amount of Total Estimated Cost.

5. The Balance cost of Completion of the Civil, MEP and Allied works of the Building(s) of the subject project to obtain Occupation Certificate/Completion Certificate from the Competent Authority is estimated at Rs. 5792.04 Lacs (Total of S.No. 4 in Tables A and B).

6. I certify that the Cost of Civil, MEP and allied work for the aforesaid Project as completed on the __30/07/18__ date is as given in Tables A and B below :



राजेंद्र सिंह भाटी
प्रियंका (ए. ई. सि. 6)
ग्रेटर नोएडा औ. वि. प्राधिकरण

Table A
Building/Wing/Tower bearing Number 8Nos. or called
(To be prepared separately for each Building /Wing of the Real Estate Project/Phases. In case of more than one building, label as Table-A1, A2, A3 etc.)

S.No.	Particulars	Amounts (Rs. Lacs)
1	Total Estimated cost of the building/wing as on date of Building Permission from Competent Authority. (based on the original Estimated cost)	32151.91
2	Cost incurred as on Date (Based on the actual cost incurred as per records)	26359.87
3	Value of Work done in Percentage (as Percentage of the estimated cost) (Row 2 / Row 1) *100)	81.99%
4	Balance Cost to be incurred (Based on Estimated Cost) (1-2)	5792.04
5	Cost incurred on Additional/ Extra Items not included in the Estimated Cost (Annexure A)	0
6	Work done in percentage (as Percentage of Estimated Cost plus additional/Extra items ((Row 2 + Row 5) / (Row 1 + Row 5) *100)	81.99%
(Enclose separate sheets for the cost calculations for each unit/building or tower)		

TABLE B
Internal & External Development works and common amenities
(To be prepared for the entire registered phase of the Real Estate Project)

(To be prepared for the entire registered phase of the Real Estate Project)

S.No.	Particulars	Amounts
1	Total Estimated cost of the Internal and External Development Works including common amenities and facilities in the layout as on date of Permission from Competent Authority (based on the original Estimated Cost).	Included in Table A
2	Cost incurred as on (based on the actual cost incurred as per records)	
3	Work done in Percentage (as Percentage of the estimated cost) (Row 2 / Row 1) *100)	
4	Balance Cost to be Incurred (Based on Estimated Cost) (1-2)	
5	Cost incurred on Additional/ Extra Items not included in the Estimated Cost (Annexure A)	
6	Work done in percentage (as Percentage of Estimated Cost plus additional/Extra items ((Row 2 + Row 5) / (Row 1 + Row 5) *100)	
(Enclose separate sheet for the cost calculations)		

Signature of Engineer

Name

Address

Aadhar No.

PAN No.

Rajendra Singh Bhati
RAJENDRA SINGH BHATI
SR. MANAGER GR. NOIDA AUTHORITY
395678634027
A4BPPB2644M

Annexure A

List of Extra / Additional Items executed with Cost
(which were not part of the original Estimate of Total Cost)