

Regd. Office : 647, West Guru Angad Nagar, Laxmi Nagar,
Delhi-110092, INDIA
CIN : U45208DL2013PTC256890

Email : care@apexgolfavenue.com, golfav@apexindia.in
Web : www.apexgolfavenue.com
Mob : +91 9810977077, 9871305222, 9953497396

Status Report of Apex Park Square as on Dated:-5.08.2024

S. No.	Tower No	Particulars	Task/Activity	Percentage (%) Complete	Rest Work To be Completed By	Remarks
1	TOWER	Structure	Structure	66%	Upto March.-2025	Work in Progress
		Brick Work	Brickwork	20%	Upto July.-2025	Work in Progress
		Terrace Canopy + OH Tanks		0%	Upto May.-2025	
		Terrace Floor tiles fixing		0%	Upto Dec.-2025	
		Balcony RCC Railing		0%	Upto Dec.-2025	
		Balcony MS Railing		0%	Upto Dec.-2025	
		Electrical work		0%	Upto April-2026	Work in Progress
		Plumbing Work		5%	Upto Dec.-2025	Work in Progress
		Fire Fighting Work		5%	Upto Dec.-2025	Work in Progress
		Internal Plaster (Common Areas)		5%	Upto Aug.-2025	Work in Progress
		External Plaster		10%	Upto Aug.-2025	Work in Progress
		Main staircase Railing work		0%	Upto Sep.-2025	
		Fire staircase Railing work		0%	Upto Sep.-2025	
		Elevations work		10%	Upto April-2026	
		Elevator & escalators	Erection and commissioning	0%	Upto Dec.-2025	
		Main Door Windows Work		0%	Upto -2026	
		UPVC Door / Windows Work		0%	Upto April-2023	
		Internal Door		0%	Upto April-2023	
External Paints		5%	Upto April-2026	Work in Progress		
4	1st Basement	Structure	100% Area Complete	100%	Completed	
		PCC / Tirimix Flooring	0	0%	Upto February-2025	
4	2nd Basement	Structure	100% Area Complete	100%	Completed	
		PCC / Tirimix Flooring	0	0%	Upto February-2025	
6	Swimming Pool and Water body	Structure	0	0%	Upto April-2026	
7	Main Gate	Structure	NA			
8	Podium Parapet Wall	Structure	NA			
9	Club Building	Structure	NA			
10	Club Building	Brick Work	NA			
11	Boundary Wall	Structure	0	0%	Upto April-2026	
		Plaster	0	0%	Upto April-2026	
12	Basement Fire Fighting Work	Installation & Pipe Erection	5% Complete	5%	Upto Sep.-2025	Work in Progress
13	G. F. Sewer Line	Pipe Laying, Hunching & Manhole Making	0% Complete	0%	Upto Sep.-2025	
14	G. F. Drainage Line	Pipe Laying, Haunching & Manhole Making	0% Complete	0%	Upto Sep.-2025	
15	Podium Floor/ Non tower area	Water Proofing	10% Complete	10%	Upto Aug.-2025	Work in Progress
16	Miscellaneous work and Hand over		0	0%	Upto Aug.-2026	

FOR FLORAL REALCON PVT. LTD.