

ID		Task Name	Duration	Start	Finish	Predecessors	2015		2016		2017		2018		2019
							H1	H2	H1	H2	H1	H2	H1	H2	H1
1		CENTRAL COURT	1330 days	Mon 10-08-15	Sun 31-03-19										
2		TOWER-B	1145 days	Mon 10-08-15	Thu 27-09-18										
3		STRUCTURE	800 days	Mon 10-08-15	Tue 17-10-17										
4		PLUMBING WORK	300 days	Wed 18-10-17	Mon 13-08-18 3										
5		ELECTRICAL WORK	200 days	Sat 10-02-18	Tue 28-08-18 4FF+15 days										
6		FINISHING WORK INCLUDING POP, TILES, FLOORING, DOORS, WINDOWS AND PAINTING	300 days	Sat 02-12-17	Thu 27-09-18 5FF+30 days										
7		TOWER-A	775 days	Sat 21-01-17	Wed 06-03-19										
8		STRUCTURE OF REAR PORTION	450 days	Sat 21-01-17	Sun 15-04-18 3FF+180 days										
9		PLUMBING WORK	140 days	Wed 27-12-17	Tue 15-05-18 8FF+30 days										
10		ELECTRICAL WORK	100 days	Fri 06-04-18	Sat 14-07-18 9FF+60 days										
11		FINISHING WORK INCLUDING POP, TILES, FLOORING, DOORS, WINDOWS AND PAINTING	200 days	Thu 26-04-18	Sun 11-11-18 10FF+120 days										
12		STRUCTURE OF FRONT PORTION	450 days	Wed 22-03-17	Thu 14-06-18 8FF+60 days										
13		PLUMBING WORK	150 days	Mon 16-04-18	Wed 12-09-18 12FF+90 days										
14		ELECTRICAL WORK	120 days	Mon 30-07-18	Mon 26-11-18 13FF+75 days										
15		FINISHING WORK INCLUDING POP, TILES, FLOORING, DOORS, WINDOWS AND PAINTING	300 days	Fri 11-05-18	Wed 06-03-19 14FF+100 days										
16		CLUB AND SWIMMING POOL	240 days	Tue 16-01-18	Wed 12-09-18										
17		STRUCTURE	120 days	Tue 16-01-18	Tue 15-05-18 8FF+30 days										
18		SERVICES	90 days	Wed 16-05-18	Mon 13-08-18 17										
19		FINISHING	180 days	Sat 17-03-18	Wed 12-09-18 18FF+30 days										
20		MEP/ SERVICES WORKS	240 days	Mon 30-07-18	Tue 26-03-19										
21		LIFT,FIRE WORK, PLUMBING, SEWAGE, ELECTRICAL HIGH SIDE AND LOW SIDE, ETC	240 days	Mon 30-07-18	Tue 26-03-19 6FF+180 days										
22		LANDSCAPING	120 days	Sun 02-12-18	Sun 31-03-19										
23		BOUNDARY WALL, ROAD, WATER BODY AND PLANTATION ETC	120 days	Sun 02-12-18	Sun 31-03-19 21FF+5 days										

