



AVS INDIA INFRA PVT. LTD.

CIN No. : U45400DL2016PTC304899

Development work Related to Building Activities

Activities Applicable(Yes/No/ Completed	Activity	Start Date	End Date	Action
	Boundary Wall	20/08/2022	20/11/2022	
	Road Work			
	Footpaths	NA	NA	
	Water Supply			
	Sewers			
	Drain			
	Parks	NA	NA	
	Tree Planting			
	Street Lighting	NA	NA	
	Community Buildings	NA	NA	
	Treatment and Disposal System of Sewage and Sullage water			
	Solid waste management and disposal works			
	Water conservation works			
	Energy management works			
	Fire protection and fire safety works	01/12/2021	05/09/2022	
	Social infrastructure and other public amenities			
	Other Miscellaneous Work			

For AVS India Infra Pvt. Ltd.

देवेंद्र कुमार
Director



Building Apartment
Building Apartment Construction Activities

AVS INDIA INFRA PVT. LTD.

CIN No. : U45400DL2016PTC304899

Lower Ground Floor

Activities Applicable(Yes/No/Completed)	Activity	Start Date	End Date	Action
	Site mobilization including site office & barricading	04/12/2019	31/12/2019	
	Excavation for Basements	12/01/2020	10/02/2020	
	Piling Work	NA	NA	
	P.C.C for raft & Wall	11/02/2020	25/02/2020	
	Water proofing for raft	26/02/2020	05/03/2020	
	RCC for raft foundation	06/03/2020	20/04/2020	
	Retaining wall footing & walls	21/04/2020	05/06/2020	
	Column upto basement slab	06/06/2020	20/06/2020	
	Basement slab	21/06/2020	20/07/2020	
	Column upto 1st basement slab	NA	NA	
	1st Basement slab	NA	NA	
	Column upto 2nd basement slab	NA	NA	
	2nd Basement slab	NA	NA	
	Column upto 3rd basement slab	NA	NA	
	3rd Basement slab	NA	NA	
	Stilt/ G.F.Columns	21/07/2020	05/08/2020	
	Stilt/ G.F. Slab	06/08/2020	31/08/2020	
	1-Floor Column / Shear Wall			
	1-Floor Slab			
	2-Floor Column / Shear Wall			
	2-Floor Slab			
	3-Floor Column / Shear Wall			
	3-Floor Slab			
	4-Floor Column / Shear Wall			
	4-Floor Slab			
	5-Floor Column / Shear Wall			
	5-Floor Slab			
	6-Floor Column / Shear Wall			
	6-Floor Slab			
	Brick Work	21/11/2020	20/12/2020	
	Plaster	15/01/2021	10/02/2021	
	Flooring	01/01/2022	20/01/2022	
	Door / Window	21/01/2022	10/02/2022	
	Internal Services			
	Grill, Railing	22/01/2021	02/02/2022	
	Electrical Works	01/02/2022	15/02/2022	
	Internal Painting	15/03/2021	20/09/2022	
	Fixtures			
	External finishing/Painting	05/09/2022	10/11/2022	
	Fire Fighting	10/03/2021	05/04/2021	
	Lift & Escalators	01/09/2021	30/03/2022	
	Miscellaneous Finishing & Other Work			



AVS INDIA INFRA PVT. LTD.

CIN No. : U45400DL2016PTC304899

Building Apartment

Building Apartment Construction Activities

Ground Floor

Activities Applicable(Yes/No/Completed)	Activity	Start Date	End Date	Action
	Site mobilization including site office & barricading			
	Excavation for Basements			
	Piling Work			
	P.C.C for raft & Wall			
	Water proofing for raft			
	RCC for raft foundation			
	Retaining wall footing & walls			
	Column upto basement slab			
	Basement slab			
	Column upto 1st basement slab			
	1st Basement slab			
	Column upto 2nd basement slab			
	2nd Basement slab			
	Column upto 3rd basement slab			
	3rd Basement slab			
	G.F.Columns	01/09/2020	15/09/2020	
	G.F. Slab	16/09/2020	10/10/2020	
	1-Floor Column / Shear Wall			
	1-Floor Slab			
	2-Floor Column / Shear Wall			
	2-Floor Slab			
	3-Floor Column / Shear Wall			
	3-Floor Slab			
	4-Floor Column / Shear Wall			
	4-Floor Slab			
	5-Floor Column / Shear Wall			
	5-Floor Slab			
	6-Floor Column / Shear Wall			
	6-Floor Slab			
	Brick Work	20/12/2020	19/01/2021	
	Plaster	08/02/2021	03/03/2021	
	Flooring	19/01/2022	10/02/2022	
	Door / Window	10/02/2022	01/03/2022	
	Internal Services			
	Grill, Railing	04/02/2022	19/02/2022	
	Electrical Works	16/02/2022	08/03/2022	
	Internal Painting	05/04/2021	20/09/2022	
	Fixtures			
	External finishing/Painting	05/09/2022	10/11/2022	
	Fire Fighting	04/04/2021	30/04/2021	
	Lift & Escalators			
	Massed house Finishing & Other Work			

First Floor

Activities Applicable(Yes/No/Completed)	Activity	Start Date	End Date	Action
	Site mobilization including site office & barricading			
	Excavation for Basements			
	Piling Work			
	P.C.C for raft & Wall			
	Water proofing for raft			
	RCC for raft foundation			
	Retaining wall footing & walls			
	Column upto basement slab			
	Basement slab			
	Column upto 1st basement slab			
	1st Basement slab			
	Column upto 2nd basement slab			
	2nd Basement slab			
	Column upto 3rd basement slab			
	3rd Basement slab			
	Stilt/ G.F. Columns			
	Stilt/ G.F. Slab			
	1-Floor Column / Shear Wall	11/10/2020	26/10/2020	
	1-Floor Slab	27/10/2020	21/11/2020	
	2-Floor Column / Shear Wall			
	2-Floor Slab			
	3-Floor Column / Shear Wall			
	3-Floor Slab			
	4-Floor Column / Shear Wall			
	4-Floor Slab			
	5-Floor Column / Shear Wall			
	5-Floor Slab			
	6-Floor Column / Shear Wall			
	6-Floor Slab			
	Brick Work	20/01/2021	19/02/2021	
	Plaster	16/03/2021	10/04/2021	
	Flooring	10/02/2022	28/02/2022	
	Door / Window	02/03/2022	22/03/2022	
	Internal Services			
	Grill, Railling	21/02/2022	08/03/2022	
	Electrical Works	09/03/2022	29/03/2022	
	Internal Painting	16/04/2021	20/09/2022	
	Fixtures			
	External finishing/Painting	05/09/2022	10/11/2022	
	Fire Fighting	10/05/2021	05/06/2021	
	Lift & Escalators			
	Miscellaneous Finishing & Other Work			



AVS INDIA INFRA PVT. LTD.

CIN No. : U45400DL2016PTC304899

Building Apartment

Building Apartment Construction Activities

Second Floor-Banquet

Activities Applicable(Yes/No/Completed)	Activity	Start Date	End Date	Action
	Site mobilization including site office & barricading			
	Excavation for Basements			
	Piling Work			
	P.C.C for raft & Wall			
	Water proofing for raft			
	RCC for raft foundation			
	Retaining wall footing & walls			
	Column upto basement slab			
	Basement slab			
	Column upto 1st basement slab			
	1st Basement slab			
	Column upto 2nd basement slab			
	2nd Basement slab			
	Column upto 3rd basement slab			
	3rd Basement slab			
	Stilt/ G.F. Columns			
	Stilt/ G.F. Slab			
	1-Floor Column / Shear Wall			
	1-Floor Slab			
	2-Floor Column / Shear Wall	22/11/2020	07/12/2020	
	2-Floor Slab	08/12/2020	03/01/2021	
	3-Floor Column / Shear Wall			
	3-Floor Slab			
	4-Floor Column / Shear Wall			
	4-Floor Slab			
	5-Floor Column / Shear Wall			
	5-Floor Slab			
	6-Floor Column / Shear Wall			
	6-Floor Slab			
	Brick Work	20/02/2021	19/03/2021	
	Plaster	13/04/2021	09/05/2021	
	Flooring	01/03/2022	21/03/2022	
	Door / Window	20/03/2022	10/04/2022	
	Internal Services			
	Grill, Railling	09/03/2022	25/03/2022	
	Electrical Works	30/03/2022	20/04/2022	
	Internal Painting	10/05/2021	20/09/2022	
	Fixtures			
	External finishing/Painting	05/09/2022	10/11/2022	
	Fire Fighting	09/06/2021	04/07/2021	
	Lift & Escalators			
	Microbar, Finishing & Other Work			

For AVS India Infra Pvt. Ltd.

Corporate Office : 101, Jasmal Tower II, Sandwan heights, Raj Nagar Extension, Ghaziabad Contact : +91-9211228379

E-mail : acc@avsindiainfra.com | www.avsindiainfra.com | Website : www.avsindiainfra.com



AVS INDIA INFRA PVT. LTD.

CIN No. : U45400DL2016PTC304899

Building Apartment Construction Activities

Third floor Banquet

Activities Applicable(Yes/No/Completed)	Activity	Start Date	End Date	Action
	Site mobilization including site office & barricading			
	Excavation for Basements			
	Piling Work			
	P.C.C for raft & Wall			
	Water proofing for raft			
	RCC for raft foundation			
	Retaining wall footing & walls			
	Column upto basement slab			
	Basement slab			
	Column upto 1st basement slab			
	1st Basement slab			
	Column upto 2nd basement slab			
	2nd Basement slab			
	Column upto 3rd basement slab			
	3rd Basement slab			
	Still/ G.F.Columns			
	Still/ G.F. Slab			
	1-Floor Column / Shear Wall			
	1-Floor Slab			
	2-Floor Column / Shear Wall			
	2-Floor Slab			
	3-Floor Column / Shear Wall	04/01/2021	19/01/2021	
	3-Floor Slab	20/01/2021	16/02/2021	
	4-Floor Column / Shear Wall			
	4-Floor Slab			
	5-Floor Column / Shear Wall			
	5-Floor Slab			
	6-Floor Column / Shear Wall			
	6-Floor Slab			
	Brick Work	20/03/2021	20/04/2021	
	Plaster	15/04/2021	11/06/2021	
	Flooring	21/03/2022	10/04/2022	
	Door / Window	10/04/2022	30/04/2022	
	Internal Services			
	Grill, Railing	27/03/2022	12/04/2022	
	Electrical Works	20/04/2022	10/05/2022	
	Internal Painting	12/06/2021	20/09/2022	
	Fixtures			
	External finishing/Painting	05/09/2022	10/11/2022	
	Fire Fighting	12/07/2021	07/08/2021	
	Lift & Escalators			

For AVS India Infra Pvt. Ltd.



Building Apartment Construction Activities

AVS INDIA INFRA PVT. LTD.

CIN No. : U45400DL2016PTC304899

Fourth Floor

Activities Applicable(Yes/No/Completed)	Activity	Start Date	End Date	Action
	Site mobilization including site office & barricading			
	Excavation for Basements			
	Piling Work			
	P.C.C for raft & Wall			
	Water proofing for raft			
	RCC for raft foundation			
	Retaining wall footing & walls			
	Column upto basement slab			
	Basement slab			
	Column upto 1st basement slab			
	1st Basement slab			
	Column upto 2nd basement slab			
	2nd Basement slab			
	Column upto 3rd basement slab			
	3rd Basement slab			
	Stilt/ G.F.Columns			
	Stilt/ G.F. Slab			
	1-Floor Column / Shear Wall			
	1-Floor Slab			
	2-Floor Column / Shear Wall			
	2-Floor Slab			
	3-Floor Column / Shear Wall			
	3-Floor Slab			
	4-Floor Column / Shear Wall	17/02/2021	04/03/2021	
	4-Floor Slab	05/03/2021	30/03/2021	
	5-Floor Column / Shear Wall			
	5-Floor Slab			
	6-Floor Column / Shear Wall			
	6-Floor Slab			
	Brick Work	21/04/2021	22/05/2021	
	Plaster	17/06/2021	12/07/2021	
	Flooring	11/04/2022	01/05/2022	
	Door / Window	30/04/2022	20/05/2022	
	Internal Services			
	Grill, Railling	13/04/2022	25/04/2022	
	Electrical Works	11/05/2022	31/05/2022	
	Internal Painting	13/07/2021	20/09/2022	
	Fixtures			
	External finishing/Painting	05/09/2022	10/11/2022	
	Fire Fighting	12/08/2021	07/09/2021	
	Lift & Escalators			
	Miscellaneous Finishing & Other Work			

For AVS India Infra Pvt Ltd.

(Signature)

Corporate Office : 104, Jasmine Tower III, Sakowah Heights, Raj Nagar Extension, Ghaziabad Contact : +91-9211224379

E-mail : accavsdellhi@gmail.com, accounts@avsindiainfra.com | Website : www.avsindiainfra.com



Building Apartment Construction Activities

AVS INDIA INFRA PVT. LTD.

CIN No. : U45400DL2016PTC304899

Fifth Floor

Activities Applicable(Yes/No/Completed)	Activity	Start Date	End Date	Action
	Site mobilization including site office & barricading			
	Excavation for Basements			
	Piling Work			
	P.C.C for raft & Wall			
	Water proofing for raft			
	RCC for raft foundation			
	Retaining wall footing & walls			
	Column upto basement slab			
	Basement slab			
	Column upto 1st basement slab			
	1st Basement slab			
	Column upto 2nd basement slab			
	2nd Basement slab			
	Column upto 3rd basement slab			
	3rd Basement slab			
	Still/ G.F. Columns			
	Still/ G.F. Slab			
	1-Floor Column / Shear Wall			
	1-Floor Slab			
	2-Floor Column / Shear Wall			
	2-Floor Slab			
	3-Floor Column / Shear Wall			
	3-Floor Slab			
	4-Floor Column / Shear Wall			
	4-Floor Slab			
	5-Floor Column / Shear Wall	01/04/2021	16/04/2021	
	5-Floor Slab	17/04/2021	11/05/2021	
	6-Floor Column / Shear Wall			
	6-Floor Slab			
	Brick Work	20/05/2021	22/06/2021	
	Plaster	16/07/2021	11/08/2021	
	Flooring	02/05/2022	30/05/2022	
	Door / Window	31/05/2022	25/06/2022	
	Internal Services			
	Grill, Railling	25/04/2022	10/05/2022	
	Electrical Works	01/06/2022	20/06/2022	
	Internal Painting	12/08/2021	20/09/2022	
	Fixtures			
	External finishing/Painting	05/09/2022	10/11/2022	
	Fire Fighting	10/09/2021	05/10/2021	
	Lift & Escalators			
	Miscellaneous Finishing & Other Work			

For AVS India Infra Pvt. Ltd.

Corporate Office : 101, Jasmine Tower III, Sangwan Heights, Raj Nagar Extension, Ghaziabad - Contact : +91-9211226379
E-mail : accavscelhi@gmail.com, accounts@avsindiainfra.com | Website : www.avsindiainfra.com



AVS INDIA INFRA PVT. LTD.

CIN No. : U45400DL2016PTC304899

BUILDING CONSTRUCTION

Building Apartment Construction Activities

Sixth Floor

Activities Applicable[Yes/No/Completed]	Activity	Start Date	End Date	Action
	Site mobilization including site office & barricading			
	Excavation for Basements			
	Piling Work			
	P.C.C for raft & Wall			
	Water proofing for raft			
	RCC for raft foundation			
	Retaining wall footing & walls			
	Column upto basement slab			
	Basement slab			
	Column upto 1st basement slab			
	1st Basement slab			
	Column upto 2nd basement slab			
	2nd Basement slab			
	Column upto 3rd basement slab			
	3rd Basement slab			
	Stilt/ G.F.Columns			
	Stilt/ G.F. Slab			
	1-Floor Column / Shear Wall			
	1-Floor Slab			
	2-Floor Column / Shear Wall			
	2-Floor Slab			
	3-Floor Column / Shear Wall			
	3-Floor Slab			
	4-Floor Column / Shear Wall			
	4-Floor Slab			
	5-Floor Column / Shear Wall			
	5-Floor Slab			
	6-Floor Column / Shear Wall	12/05/2021	27/05/2021	
	6-Floor Slab	28/05/2021	30/06/2021	
	Brick Work	22/06/2021	25/07/2021	
	Plaster	15/08/2021	05/09/2021	
	Flooring	31/05/2022	30/06/2022	
	Door / Window	01/07/2022	21/07/2022	
	Internal Services			
	Grill, Railing	11/05/2022	26/05/2022	
	Electrical Works	20/06/2022	10/07/2022	
	Internal Painting	06/09/2021	20/09/2022	
	Fixtures			
	External finishing/Painting	05/09/2022	10/11/2022	
	Fire Fighting	06/10/2021	31/10/2021	
	Lift & Escalators			
	Miscellaneous Finishing & Other Work			

For AVS India Infra Pvt. Ltd.

Corporate Office : 101, Jasmine tower III, Sangwan Heights, Raj Nagar Extension, Ghaziabad Contact : +91-9211228379

E-mail : bhaskar@avsiinfra.com, accounts@avsiinfra.com | Website : www.avsiinfra.com