

**SIKKA KAAMNA PROJECT, SECTOR 143, NOIDA**

**PROJECT PROGRAM CHART**

S NO.	DESCRIPTION	Completed Work %	2018					2019						2020												
			1		2			3			4			5			6			7			8			
			AUGUST	SEP.	OCT	NOV.	DEC.	JAN	FEB.	MARCH	APRIL	MAY	JUNE	JULY	AUGUST	SEP.	OCT	NOV.	DEC.	JAN	FEB.	MAR	APR	MAY	JUN	
<b>A STRUCTURE WORKS</b>																										
1	EXCAVATION	80%				13%	7%																			
2	RCC IN FOUNDATION	100%																								
3	RCC IN SLAB AND BEAMS	75%				5%	10%	10%																		
5	NON TOWER	60%					20%	20%																		
<b>B FINISHING WORKS</b>																										
1	BRICK WORK	65%	6%		9%		9%		9%				2%													
2	INTERNAL PLASTER	35%	7%		15%		15%		15%				10%		3%											
3	EXTERNAL PLASTER	30%	3%		20%		20%		20%				5%		2%											
5	TILES IN TOILETS AND KITCHEN	20%	7%		15%		15%		15%				15%		13%											
6	FLOOR TILES IN ROOMS	20%	3%		10%		20%		20%				15%		10%		2%									
7	WOODEN DOOR SHUTTERS	10%	7%		20%		25%		15%				15%		5%		3%									
8	UPVC DOOR & WINDOWS	10%	10%		15%		20%		20%				15%		5%		5%									
9	WOODEN FLOORING										15%		30%		30%		20%		5%							
10	PAINTING & POLISHING (INTERNAL & EXTERNAL)	10%	7%		10%		10%		10%			10%		15%		15%		15%		8%						
11	KITCHEN COUNTERS/GRANITE TOP	20%			15%		25%		20%				20%													
12	LIFT LOBBY & CORRIDORS STONEWORK	10%					7%		25%				25%		15%		15%		3%							
<b>C SERVICES</b>																										
1	Wiring, Switch& Sockets						8%		20%				20%		20%		20%		20%		12%					
2	SANITARY & PLUMBING PIPEWORK	20%			5%		12%		15%				15%		10%		10%		13%							
3	SANITARY FITTINGS & FIXTURE													20%		30%		30%		20%						
4	ELECT. FITTINGS & FIXTURE													20%		30%		30%		20%						
5	FIRE FIGHTING	15%	10%		20%		20%		20%				10%		5%											
6	ELEVATORS	5%			15%		20%		15%				15%													
7	EXTERNAL ELECTRICAL INCLUDUND										15%		25%		25%		25%		10%							
8	UGT AND STP	5%	15%		25%		25%		25%				5%													
9	EXT.W/S,SEWER &DRAINAGE	5%			15%		25%		25%				20%		10%											
<b>D EXTERNAL DEVELOPMENT</b>																										
5	EXTERNAL DEVELOPMENT	5%	5%		10%		10%		15%				15%		15%		15%		15%		10%					
<b>E HANDOVER OF TOWER</b>																										
											10%		15%		25%		25%		25%		25%					