

PROJECT - SARASWATI GREENS PHASE -1
DEVELOPMENT WORK PROGRESS CHART
TIME SCHEDULE OF PROJECT

S. No.	ACTIVITIES	Sep-24	Dec-24	Mar-25	Jun-25	Sep-25	Dec-25	Mar-26	Jun-26	Total
1	Demarcation of Plot	100	0	0	0	0	0	0	0	100
2	Boundry Wall	70	30	0	0	0	0	0	0	100
3	Road Work & Footpath	0	15	15	15	15	15	15	10	100
4	Water Supply	0	0	0	0	0	50	25	25	100
5	Sewer System	0	10	10	10	10	20	20	20	100
6	Drain	0	80	10	5	5	0	0	0	100
7	Solid waste mgt	0	0	0	20	20	20	20	20	100
8	Electric Supply	0	20	10	10	20	20	20	0	100
9	Treatment & Disposal Systme of sewage and sullage water (STP)	0	0	0	20	20	20	20	20	100
10	Water conservation System	0	0	0	20	20	20	20	20	100
11	Fire Protection System	0	0	0	20	20	20	20	20	100
12	PARK AND TREE PLANTING	0	45	10	10	10	10	10	5	100
13	Misc. Work	0	0	0	20	20	20	20	20	100