

PLAN OF DEVELOPMENT WORKS

Project: - Shaurya Nagar PM AwasYojna

Developer: - Dhanraj Builders (Consortium)

Commencement Date: - 10th May 2019

S.No.	Development Stage	Sart Date	End Date
1	Drawing Design and Building Plan	10-05-2019	10-07-2019
2	Site Clearance and enabling T&P etc.	10-05-2019	10-06-2019
3	Foundation & Works upto Plinth Level	10-05-2019	10-01-2020
4	Structure and RCC Works	10-06-2019	10-05-2020
5	Brick Work	10-11-2019	10-11-2020
6	Plastering	10-03-2020	10-10-2020
7	Flooring	10-05-2020	10-11-2021
8	External Development	10-07-2020	10-01-2021
9	Painting and Finishing	10-09-2020	10-03-2021
10	Defect Removal	10-11-2020	10-04-2021
11	Handing over Project	10-04-2021	10-05-2021

*Above timeline is limited to the release for funds from Centre, State and allottes.

For Dhanraj Builders (Consortium)


Member-1


Lead Member