

### DEVELOPMENT WORK PLAN "MARINA SUITES" JAN'15 - DEC'19

| S.NO. | CONSTRUCTION ACTIVITY                                                                                                                                                                                                                                                                 | PERIOD                   |
|-------|---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|--------------------------|
| 1     | Site Preparation, Excavation                                                                                                                                                                                                                                                          | 01.01.2015 to 31.03.2015 |
| 2     | PCC for Raft, RCC for Raft Foundation                                                                                                                                                                                                                                                 | 01.04.2015 to 30.06.2015 |
| 3     | RCC for Raft Foundation, Retaining Wall Footing, Shear Walls, Slab                                                                                                                                                                                                                    | 01.07.2015 to 30.09.2015 |
| 4     | Retaining Wall Footing, Shear Walls, Slab, Electrical Installation                                                                                                                                                                                                                    | 01.10.2015 to 31.12.2015 |
| 5     | RCC for Raft Foundation, Retaining Wall, Shear Walls, Slab, Electrical Installation                                                                                                                                                                                                   | 01.01.2016 to 31.03.2016 |
| 6     | Retaining Wall, Shear Walls, Slab, Brick Work, Electrical Installation                                                                                                                                                                                                                | 01.04.2016 to 30.06.2016 |
| 7     | Retaining Wall, Shear Walls, Slab, Brick Work, Electrical Installation                                                                                                                                                                                                                | 01.07.2016 to 30.09.2016 |
| 8     | Retaining Wall, Shear Walls, Slab, Brick Work, Electrical Installation                                                                                                                                                                                                                | 01.10.2016 to 31.12.2016 |
| 9     | Shear Walls, Slab, Brick Work, Electrical Installation                                                                                                                                                                                                                                | 01.01.2017 to 31.03.2017 |
| 10    | Shear Walls, Slab, Brick Work, Electrical Installation                                                                                                                                                                                                                                | 01.04.2017 to 30.06.2017 |
| 11    | Retaining Wall, Shear Walls, Slab, Brick Work, Electrical Installation                                                                                                                                                                                                                | 01.07.2017 to 30.09.2017 |
| 12    | Retaining Wall, Shear Walls, Slab, Brick Work, Electrical Installation                                                                                                                                                                                                                | 01.10.2017 to 31.12.2017 |
| 13    | Retaining Wall, Shear Walls, Slab, Brick Work, Door Frame, Electrical Installation, Plumbing Work                                                                                                                                                                                     | 01.01.2018 to 31.03.2018 |
| 14    | Shear Walls, Slab, Brick Work, Door Frame, Electrical Installation, Plumbing Work, Plaster                                                                                                                                                                                            | 01.04.2018 to 30.06.2018 |
| 15    | Shear Walls, Slab, Brick Work, Door Frame, Electrical Installation, Plumbing Work, Plaster                                                                                                                                                                                            | 01.07.2018 to 30.09.2018 |
| 16    | Retaining Wall, Shear Walls, Slab, Brick Work, Door Frame, Electrical Installation, Plumbing Work, Plaster, Flooring                                                                                                                                                                  | 01.10.2018 to 31.12.2018 |
| 17    | Retaining Wall, Slab, Brick Work, Door Frame, Electrical Installation, Plumbing Work, Plaster, Flooring, Flush Door & Aluminium Glazed Door Windows/ uPVC Door Windows, Internal Painting, External Painting, Lifts Installation                                                      | 01.01.2019 to 31.03.2019 |
| 18    | Door Frame, Electrical Installation, Plumbing Work, Plaster, Flooring, Flush Door & Aluminium Glazed Door Windows/ uPVC Door Windows, Internal Painting, External Painting, Lifts Installation, Outer Sewerage, Rain Water Harvesting and STP, Boundary Wall, Road & Site Development | 01.04.2019 to 30.06.2019 |
| 19    | Electrical Installation, Plumbing Work, Flush Door & Aluminium Glazed Door Windows/ uPVC Door Windows, Internal Painting, External Painting, Lifts Installation, Outer Sewerage, Rain Water Harvesting and STP, Boundary Wall, Road & Site Development                                | 01.07.2019 to 30.09.2019 |
| 20    | Electrical Installation, Plumbing Work, Flush Door & Aluminium Glazed Door Windows/ uPVC Door Windows, Internal Painting, Lifts Installation, Rain Water Harvesting and STP, Road & Site Development                                                                                  | 01.10.2019 to 31.12.2019 |