

S.NO.	CONSTRUCTION ACTIVITY	PERIOD
01.	Excavation, foundation, landscaping, site preparation, boundary wall.	01.12.2016 to 28.02.2017
02.	foundation, landscaping, site preparation, boundary wall	01.03.2017 to 31.05.2017
03.	Excavation, foundation, slab, landscaping, site preparation, boundary wall	01.06.2017 to 31.08.2017
04.	Slab	01.09.2017 to 30.11.2017
05.	Slab, masonry work, door frame, electrical installation	01.12.2017 to 28.02.2018
06.	Slab, masonry work, door frame, electrical installation	01.03.2018 to 31.05.2018
07.	Slab, masonry work, internal plaster, door frame, electrical installation, internal plaster, plumbing work, painting, flooring.	01.06.2018 to 31.08.2018
08.	masonry work, door frame, electrical installation, internal plaster, external plaster, plumbing work, flooring.	01.09.2018 to 30.11.2018
09.	electrical installation, internal plaster, plumbing work, painting, flooring, flush door and aluminum gazed window.	01.12.2018 to 28.02.2019
10.	electrical installation, internal plaster, external plaster, plumbing work, painting, flooring, flush door and aluminum gazed window, outer sewerage.	01.03.2019 to 31.05.2019
11.	electrical installation, external plaster, plumbing work, painting, flooring, flush door and aluminum gazed window, outer sewerage, rain water harvesting and STP.	01.06.2019 to 31.08.2019
12.	electrical installation, external plaster, plumbing work, painting, flooring, flush door and aluminum gazed window, outer sewerage, rain water harvesting and STP, road and site development.	01.09.2019 to 30.11.2019
13.	electrical installation, external plaster, plumbing work, painting, flooring, flush door and aluminum gazed window, outer sewerage, rain water harvesting and STP, road and site development.	01.12.2019 to 28.02.2020