

ID		Task Name	Duration	Start	Finish	Predecessors	2015		2016		2017		2018		2019
							H1	H2	H1	H2	H1	H2	H1	H2	H1
1		CENTRAL COURT	1330 days	Mon 10-08-15	Sun 31-03-19										
2		TOWER-B	1145 days	Mon 10-08-15	Thu 27-09-18										
3		STRUCTURE	800 days	Mon 10-08-15	Tue 17-10-17										
4		PLUMBING WORK	300 days	Wed 18-10-17	Mon 13-08-18	3									
5		ELECTRICAL WORK	200 days	Sat 10-02-18	Tue 28-08-18	4FF+15 days									
6		FINISHING WORK INCLUDING POP, TILES, FLOORING, DOORS, WINDOWS AND PAINTING	300 days	Sat 02-12-17	Thu 27-09-18	5FF+30 days									
7		TOWER-A	775 days	Sat 21-01-17	Wed 06-03-19										
8		STRUCTURE OF REAR PORTION	450 days	Sat 21-01-17	Sun 15-04-18	3FF+180 days									
9		PLUMBING WORK	140 days	Wed 27-12-17	Tue 15-05-18	8FF+30 days									
10		ELECTRICAL WORK	100 days	Fri 06-04-18	Sat 14-07-18	9FF+60 days									
11		FINISHING WORK INCLUDING POP, TILES, FLOORING, DOORS, WINDOWS AND PAINTING	200 days	Thu 26-04-18	Sun 11-11-18	10FF+120 days									
12		STRUCTURE OF FRONT PORTION	450 days	Wed 22-03-17	Thu 14-06-18	8FF+60 days									
13		PLUMBING WORK	150 days	Mon 16-04-18	Wed 12-09-18	12FF+90 days									
14		ELECTRICAL WORK	120 days	Mon 30-07-18	Mon 26-11-18	13FF+75 days									
15		FINISHING WORK INCLUDING POP, TILES, FLOORING, DOORS, WINDOWS AND PAINTING	300 days	Fri 11-05-18	Wed 06-03-19	14FF+100 days									
16		CLUB AND SWIMMING POOL	240 days	Tue 16-01-18	Wed 12-09-18										
17		STRUCTURE	120 days	Tue 16-01-18	Tue 15-05-18	8FF+30 days									
18		SERVICES	90 days	Wed 16-05-18	Mon 13-08-18	17									
19		FINISHING	180 days	Sat 17-03-18	Wed 12-09-18	18FF+30 days									
20		MEP/ SERVICES WORKS	240 days	Mon 30-07-18	Tue 26-03-19										
21		LIFT,FIRE WORK, PLUMBING, SEWAGE, ELECTRICAL HIGH SIDE AND LOW SIDE, ETC	240 days	Mon 30-07-18	Tue 26-03-19	6FF+180 days									
22		LANDSCAPING	120 days	Sun 02-12-18	Sun 31-03-19										
23		BOUNDARY WALL, ROAD, WATER BODY AND PLANTATION ETC	120 days	Sun 02-12-18	Sun 31-03-19	21FF+5 days									



Project: MSProj11
Date: Thu 22-02-18

Task



Progress



Summary



External Tasks



Deadline



Split



Milestone



Project Summary



External Milestone

