

Month of Mar-18

TABLE-A (As on Date – 28Feb 2018)

Task Name	% Complete
<b>Godrej Golf Links –Suites (Foundation) Schedule</b>	<b>25%</b>
The Suites – Foundation Works	
Excavation and GSB	96%
Tower A	100%
Tower B	100%
Tower C	100%
Sheet Piling – Installation	100%
Sheet Pile - Removal	0%
Sub-Structure Works	
Civil Works – Tower Area- Upto Basement Slab	51%
Civil Works – Non – Tower Area	2%
Electrical & Plumbing Works	0%
Waterproofing Works	0%
Super Structure Works – Non-Tower Area	
Casting of Stilt Slab – Non -Tower Area	0%
MEP and Waterproofing Works in Stilt Floor	0%
Closure	
Snagging and De-snagging Works	0%
Handover & Closeout	0%

Month of Apr-18

TABLE-A (As on Date – 31 March 2018)

Task Name	% Complete
<b>Godrej Golf Links –Suites (Foundation) Schedule</b>	<b>32%</b>
The Suites – Foundation Works	
Excavation and GSB	96%
Tower A	100%
Tower B	100%
Tower C	100%
Sheet Piling – Installation	100%
Sheet Pile - Removal	0%
Sub-Structure Works	
Civil Works – Tower Area	60%
Civil Works – Non – Tower Area	2%
Electrical & Plumbing Works	0%
Waterproofing Works	0%
Super Structure Works – Non-Tower Area	
Casting of Stilt Slab – Non -Tower Area	0%
MEP and Waterproofing Works in Stilt Floor	0%
Closure	
Snagging and De-snagging Works	0%
Handover & Closeout	0%