

DEVELOPMENT WORK PLAN

Phase 1(Tower 1)																							
Quarterly Targets (Physical) - Building and Floor-wise Targets																							
GH02 Noida Sector 45																							
Description as per RERA	Start	Finish	Days	1-6-2024 to 30-6-2024	1-7-2024 to 30-9-2024	1-10-2024 to 31-12-2024	1-1-2025 to 31-3-2025	1-4-2025 to 30-6-2025	1-7-2025 to 30-9-2025	1-10-2025 to 31-12-2025	1-1-2026 to 31-3-2026	1-4-2026 to 30-6-2026	1-7-2026 to 30-9-2026	1-10-2026 to 31-12-2026	1-1-2027 to 31-3-2027	1-4-2027 to 30-6-2027	1-7-2027 to 30-9-2027	1-10-2027 to 31-12-2027	1-1-2028 to 31-3-2028	1-4-2028 to 30-6-2028	1-7-2028 to 30-9-2028	1-10-2028 to 31-12-2028	1-1-2029 to 4-1-2029
Tower 1				Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4
Site mobilization including site office & barricading	Jun-24	Dec-24	213																				
Excavation for Basements	Jun-24	Mar-25	303																				
Piling Work	NA		NA																				
P.C.C for raft & Wall	Sep-24	May-25	271																				
Water proofing for raft	Oct-24	Feb-25	123																				
RCC for raft foundation	Nov-24	Mar-25	150																				
Retaining wall footing & walls	Mar-25	Oct-25	244																				
Column up to 2nd Basement slab	Jan-25	Dec-25	364																				
2nd Basement slab	Feb-25	Feb-26	392																				
Column up to 1st basement roof slab	Apr-25	Apr-26	394																				
1st Basement slab roof	May-25	Jun-26	425																				
Column up to basement roof slab	Jul-25	Aug-26	426																				
Basement roof slab	Aug-25	Sep-26	425																				
Stilt/ G.F.Columns	Sep-25	Nov-25	90																				
Stilt/ G.F. Slab	Oct-25	Dec-25	90																				
1-Floor Column/Shear Wall	Oct-25	Dec-25	90																				
1 Floor Slab	Oct-25	Dec-25	90																				
2-Floor Colum/Shear Wall	Oct-25	Dec-25	90																				
2-Floor Slab	Oct-25	Dec-25	90																				
3-Floor Colum/Shear Wall	Oct-25	Dec-25	90																				
3-Floor Slab	Jan-26	Mar-26	89																				
4-Floor Column/Shear Wall	Jan-26	Mar-26	89																				
4 Floor Slab	Jan-26	Mar-26	89																				
5-Floor Colum/Shear Wall	Jan-26	Mar-26	89																				
5-Floor Slab	Jan-26	Mar-26	89																				
6-Floor Column/Shear Wall	Jan-26	Mar-26	89																				
6 Floor Slab	Jan-26	Mar-26	89																				
7-Floor Colum/Shear Wall	Jan-26	Mar-26	89																				
7-Floor Slab	Jan-26	Mar-26	89																				
8-Floor Colum/Shear Wall	Apr-26	Jun-26	90																				
8-Floor Slab	Apr-26	Jun-26	90																				
9-Floor Column/Shear Wall	Apr-26	Jun-26	90																				
9 Floor Slab	Apr-26	Jun-26	90																				
10-Floor Colum/Shear Wall	Apr-26	Jun-26	90																				
10-Floor Slab	Apr-26	Jun-26	90																				
11-Floor Colum/Shear Wall	Apr-26	Jun-26	90																				
11-Floor Slab	Apr-26	Jun-26	90																				
12-Floor Colum/Shear Wall	Apr-26	Jun-26	90																				
12-Floor Slab	Apr-26	Jun-26	90																				
13-Floor Colum/Shear Wall	Jul-26	Sep-26	91																				
13-Floor Slab	Jul-26	Sep-26	91																				
14-Floor Colum/Shear Wall	Jul-26	Sep-26	91																				
14-Floor Slab	Jul-26	Sep-26	91																				
15-Floor Colum/Shear Wall	Jul-26	Sep-26	91																				
15-Floor Slab	Jul-26	Sep-26	91																				
16-Floor Colum/Shear Wall	Jul-26	Sep-26	91																				
16-Floor Slab	Jul-26	Sep-26	91																				
17-Floor Colum/Shear Wall	Jul-26	Sep-26	91																				
17-Floor Slab	Oct-26	Dec-26	90																				
18-Floor Colum/Shear Wall	Oct-26	Dec-26	90																				
18-Floor Slab	Oct-26	Dec-26	90																				
19-Floor Colum/Shear Wall	Oct-26	Dec-26	90																				
19-Floor Slab	Oct-26	Dec-26	90																				
20-Floor Colum/Shear Wall	Oct-26	Dec-26	90																				
20-Floor Slab	Oct-26	Dec-26	90																				
21-Floor Colum/Shear Wall	Oct-26	Dec-26	90																				
21-Floor Slab	Oct-26	Dec-26	90																				
22-Floor Colum/Shear Wall	Jan-27	Mar-27	89																				
22-Floor Slab	Jan-27	Mar-27	89																				
23-Floor Colum/Shear Wall	Jan-27	Mar-27	89																				
23-Floor Slab	Jan-27	Mar-27	89																				
24-Floor Colum/Shear Wall	Jan-27	Mar-27	89																				
24-Floor Slab	Jan-27	Mar-27	89																				
25-Floor Colum/Shear Wall	Jan-27	Mar-27	89																				

[illegible]