

UP RERA

"The Golden Gate" construction schedule					
		Tower K-1		Tower K-2	
S. No.	Construction Activities	Start Date	End Date	Start Date	End Date
1	Site mobilization	01-10-2017	30-10-2017	01-10-2017	30-10-2017
2	Excavation for basement	15-10-2017	15-12-2017	15-10-2017	15-12-2017
3	RCC for Raft	07-10-2018	30-10-2018	03-01-2018	10-02-2018
5	1st basement slab	01-11-2018	25-11-2018	25-03-2018	30-04-2018
7	2nd basement slab	01-12-2018	25-12-2018	01-05-2018	01-06-2018
9	Stilt floor slab	01-01-2019	25-01-2019	02-06-2018	10-07-2018
11	1st floor slab	01-02-2019	25-02-2019	11-07-2018	12-08-2018
13	2nd floor slab	01-03-2019	25-03-2019	14-08-2018	15-09-2018
15	3rd floor slab	01-04-2019	25-04-2019	16-09-2018	14-10-2018
17	4th floor slab	01-05-2019	25-05-2019	15-10-2018	14-11-2018
19	5th floor slab	01-06-2019	25-06-2019	15-11-2018	14-12-2018
21	6th floor slab	01-07-2019	25-07-2019	15-12-2018	14-01-2019
23	7th floor slab	01-08-2019	25-08-2019	15-01-2019	12-02-2019
25	8th floor slab	01-09-2019	25-09-2019	14-02-2019	12-03-2019
27	9th floor slab	01-10-2019	25-10-2019	15-03-2019	12-04-2019
29	10th floor slab	01-11-2019	25-11-2019	14-04-2019	12-05-2019
31	11th floor slab	01-12-2019	25-12-2019	14-05-2019	12-06-2019
33	12th floor slab	01-01-2020	25-01-2020	14-06-2019	12-07-2019
35	13th floor slab	01-02-2020	25-02-2020	14-07-2019	12-08-2019
37	14th floor slab	01-03-2020	25-03-2020	14-08-2019	12-09-2019
39	15th floor slab	01-04-2020	25-04-2020	15-09-2019	12-10-2019
41	16th floor slab	01-05-2020	25-05-2020	15-10-2019	12-11-2019
43	17th floor slab	01-06-2020	25-06-2020	15-11-2019	12-12-2019
45	18th floor slab	01-07-2020	25-07-2020	15-12-2019	12-01-2020
47	19th floor slab	01-08-2020	25-08-2020	15-01-2020	12-02-2020
48	Brick Work	01-07-2020	15-12-2020	01-07-2020	15-12-2020
49	Plaster	15-07-2020	30-01-2021	15-07-2020	30-01-2021
50	Flooring	01-09-2020	15-02-2021	01-09-2020	15-02-2021
51	Door Window	01-01-2021	15-02-2021	01-01-2021	15-02-2021
52	Internal Services	01-02-2021	15-04-2021	01-02-2021	15-04-2021
53	Railing	01-01-2021	15-03-2021	01-01-2021	15-03-2021
54	Electrical Works	01-01-2021	15-04-2021	01-01-2021	15-04-2021
55	Internal Paint	01-02-2021	15-11-2021	01-02-2021	15-11-2021
56	External Paint	01-02-2021	15-11-2021	01-02-2021	15-11-2021
57	Fixtures	01-11-2020	15-04-2021	01-11-2020	15-04-2021
58	Fire Fighting	01-04-2021	15-06-2021	01-04-2021	15-06-2021
59	Lifts	15-10-2020	30-04-2021	15-10-2020	30-04-2021
60	Misc. Finishing & Development	01-07-2021	30-11-2021	01-07-2021	30-11-2021