

JM HOUSING LTD.

PROJECT :- JM FLORENCE

CURRENT STATUS REPORT UP TO 26 June 2018

Item Description		Tower-A	Tower-B	Tower-C	Tower-D	Tower-E	Tower-F	Tower-G	Tower-H	Tower-I	Tower-J	Tower-K	Boundary Wall	Club	UG Tank
Floor		(- 2B+G+24)	(- 2B+G+24)	(- 2B+G+24)	(- 2B+G+24)	(- 2B+G+24)	(- 2B+G+24)	(- 2B+G+19)	(- 2B+G+19)	(- 2B+G+14)	(- 2B+G+17)	(- 2B+G+17)		(G+2)	
A.	Civil Work	RCC ,B/W,Plaster													
1	Structure work (RCC SLAB)	Comp.	Comp.	Comp.	Comp.	Comp.	Comp.	Comp.	Comp.	Comp.	Oct-18	Oct-18	Oct-18	Oct-18	Comp.
2	ABOVE TERRACE LVL.(LIFT MACHINE ROOM,MUMTY,OHT)	Comp.	Comp.	Comp.	Comp.	Comp.	Comp.	Comp.	Comp.	Comp.	Dec-18	Dec-18		Oct-18	
3	Brick Work	Comp.	Comp.	Comp.	Comp.	Comp.	Comp.	Comp.	Comp.	Comp.	Dec-18	Dec-18	Oct-18	Oct-18	
4	Wooden Door Frame	Comp.	Comp.	Comp.	Comp.	Comp.	Comp.	Comp.	Comp.	Oct-18	Dec-18	Dec-18		Dec-18	
5	Balcony Railing	Comp.	Comp.	Comp.	Comp.	Comp.	Comp.	Comp.	Comp.	Comp.	Dec-18	Dec-18			
6	Stair Railing	Comp.	Comp.	Comp.	Dec-18	Dec-18	Dec-18	Mar-19	Mar-19	Jul-19	Jul-19	Jul-19		Oct-18	
7	Int. Plaster	Comp.	Comp.	Comp.	Comp.	Comp.	Comp.	Comp.	Comp.	Dec-18	Dec-18	Dec-18		Aug-18	
8	P.O.P Puning	Comp.	Comp.	Comp.	Comp.	Comp.	Oct-18	Oct-18	Oct-18	Mar-19	Mar-19	Mar-19		Oct-18	
9	Ext. Plaster	Comp.	Comp.	Comp.	Comp.	Comp.	Comp.	Comp.	Comp.	Oct-18	Jan-19	Jan-19		Aug-18	
10	Water Proofing in Toilet & Kitchen	Comp.	Comp.	Comp.	Comp.	Comp.	Dec-18	Dec-18	Dec-18	Apr-19	Apr-19	Apr-19			
11	Water Proofing at Terrace	Comp.	Comp.	Comp.	Comp.	Comp.	Comp.	Comp.	Dec-18	Dec-18	Feb-19	Feb-19			
12	Wall Tiles in Toilet & Kitchen	Comp.	Comp.	Comp.	Comp.	Comp.	Comp.	Dec-18	Dec-18	Feb-19	Mar-19	Apr-19			
13	Floor Tiles	Comp.	Comp.	Comp.	Feb-19	Feb-19	Mar-19	Apr-19	Apr-19	May-19	Jun-19	Jul-19			
14	Stone Work in Corridor and Staircase	Comp.	Comp.	Comp.	Feb-19	Feb-19	Feb-19	Feb-19	Apr-19	May-19	Jun-19	Jul-19			
15	Stone work in Kitchen Counter	Comp.	Comp.	Comp.	Apr-19	Apr-19	Apr-19	May-19	May-19	Jul-19	Jul-19	Jul-19			

