

Er. Sanjeev Kumar Singh

(B.Tech-Civil)

Address :- 2/35 Bahar, Sahara Estate, Gorakhpur-273001

Contact No.-(+91)8299590173| Email :- Sanjeev.greens@rediffmail.com

Date: 08-01-22

Subject: Certificate of Percentage of Completion of Construction Work of AISSHPRA BUILDER'S for construction of Commercial Building situated on Arazi Number No. 50,51 Nathmalpur Tahsil- Sadar and District- Gorakhpur -273015.

Sir, I Er. Sanjeev Singh have undertaken assignment as Architect of certifying the Percentage of Completion of Construction Work of Building Demarcated by its boundaries Latitude 26.780132 and Longitude 83.357405 Gorakhpur, Gorakhpur Development Authority District- Gorakhpur Pin- 273015, admeasuring 4458.72 Sq. Mt. area being developed by Aisshpra Builder's.

This is to certify that I have undertaken assignment of certifying estimated cost and expenses incurred on actual on site construction for the Real Estate Project mentioned above.

1. Following technical professionals are appointed by owner / Promoter:-

- (i) Shri Ashish Srivastava as Architect ;
- (ii) Shri Satyanam Sharan as Structural Consultant
- (iii) Shri Rjesh Singh as MEP Consultant
- (iv) Shri Sanjeev Singh Site Supervisor

2. The project is still ongoing. We have estimated the cost of the completion of the civil, MEP and allied works, of the Building(s) of the project. Our estimated cost calculations are based on the drawings/plans made available to us for the project under reference by the Promoter, Developer and Consultants and the Schedule of items and quantity for the entire work as calculated by Quantity Surveyor appointed by the Promoter, and the fair assumption of the cost of material, labour and other inputs made by developer, and the site inspection carried out by us.

3. We estimate the Total Cost for completion of the project under reference as **Rs.2329.42** (Total of S.No. 1 in Tables A and B) including cost of development of common facilities. The estimated Total Cost of project is with reference to the Civil, MEP and allied works required to be completed for obtaining occupation certificate/completion certificate for the building(s) from the concerned Competent Authority under whose jurisdiction the previously mentioned project is being implemented.

4. The estimated actual cost incurred till date-08-01-2022 is calculated at **Rs. 139.76** (Total of S. No. 2 in Tables A and B). The amount of Estimated Cost Incurred is calculated based on amount of Total Estimated Cost.

5. The Balance cost of Completion of the Civil, MEP and Allied works of the Building(s) of the subject project to obtain Occupation Certificate/Completion Certificate from the Competent Authority is estimated at **Rs. 2189.78** (Total of S.No. 4 in Tables A and B).

6. I certify that the Cost of Civil, MEP and allied work for the aforesaid Project as completed on the 08-01-2022 date is as given in Tables A and B below :

Table A

Building/Wing/Tower bearing Number -1

S.No.	Particulars	Amounts
1	Total Estimated cost of the building/wing as on date of Building Permission from Competent Authority. (based on the original Estimated cost)	1651.53
2	Cost incurred as on Date (Based on the actual cost incurred as per records)	99.09
3	Value of Work done in Percentage (as Percentage of the estimated cost) (1*100/2)	06
4	Balance Cost to be incurred (Based on Estimated Cost) (1-2)	1552.43
5	Cost incurred on Additional/ Extra Items not included in the Estimated Cost (Annexure A)	00
6	Work done in percentage (as Percentage of Estimated Cost plus additional/Extra items (Row 2 + Row 5) / (Row 1 + Row 5) *100)	06
(Enclose separate sheets for the cost calculations for each unit/building or tower)		

TABLE B

Internal & External Development works and common amenities
(To be prepared for the entire registered phase of the Real Estate Project)

S.No.	Particulars	Amounts
1	Total Estimated cost of the Internal and External Development Works including common amenities and facilities in the layout as on date of Permission from Competent Authority (based on the original Estimated Cost).	677.88
2	Cost incurred as on (based on the actual cost incurred as per records)	40.67
3	Work done in Percentage (as Percentage of the estimated cost) (1*100/2)	06
4	Balance Cost to be Incurred (Based on Estimated Cost) (1-2)	637.20
5	Cost incurred on Additional/ Extra Items not included in the Estimated Cost (Annexure A)	00
6	Work done in percentage (as Percentage of Estimated Cost plus additional/Extra items (Row 2 + Row 5) / (Row 1 + Row 5) *100)	06

Signature of Engineer

Name Sanjeev Kumar Singh

Address 235- Bahar - Sahara Estate Gorakhpur

Aadhar No. 8518 9905 4896

PAN No. AOKPS 1780 B

(License No of Authority.....)