

PROJECT SCHEDULE FOR TOWER - J, K and L

				Jul-17	Aug-17	Sep-17	Oct-17	Nov-17	Dec-17	Jan-18	Feb-18	Mar-18	Apr-18	May-18	Jun-18	Jul-18	Aug-18	Sep-18	Oct-18	Nov-18	Dec-18	Jan-19	Feb-19	Mar-19	Apr-19	May-19	Jun-19	Jul-19	Aug-19	Sep-19	Oct-19	Nov-19	Dec-19	Jan-20	Feb-20	Mar-20	Apr-20	May-20	Jun-20	Jul-20	Aug-20	Sep-20	Oct-20	Nov-20	Dec-20	Jan-21	Feb-21	Mar-21	Apr-21	May-21	Jun-21	Jul-21
SR. NO.	ACTIVITY	Start date	End date																																																	
1	RCC WORK COMPLETE	12-Jul-17	11-Jan-19																																																	
2	BRICKWORK	12-Jul-17	11-Apr-19																																																	
3	INTERNAL PLASTER	12-Oct-17	11-Jul-19																																																	
4	ELECTRICAL WORK	12-Jul-17	11-Feb-21																																																	
5	EXTERNAL PLASTER	11-Oct-18	11-Oct-19																																																	
6	WATERPROOFING	12-Oct-17	30-Oct-19																																																	
7	PLUMBING WORK	12-Oct-17	11-Feb-21																																																	
8	POP WORK	12-Apr-19	11-Oct-20																																																	
9	FLOORING WORK	12-Apr-19	12-Apr-21																																																	
10	ALL. SLIDING WINDOWS/DOORS	12-Jan-20	12-Apr-21																																																	
11	LIFT ERECTION	12-Oct-19	12-Apr-21																																																	
12	FIRE FIGHTING WORK	12-Oct-19	12-Apr-21																																																	
13	CUBBOARD AND MODULAR KITCHAN	12-Jul-20	11-Jul-21																																																	
14	INTERNAL PAINTING	12-Jul-20	11-Jul-21																																																	
15	EXTERNAL PAINTING	12-Apr-20	11-Jan-21																																																	
16	WIRING AND SWITCHES	12-Jul-20	12-Apr-21																																																	
17	C.P. & SANITARY FITTINGS	11-Feb-21	11-Jul-21																																																	
18	APPLICATION AND OBTAINING O.C.	1-May-21	11-Jul-21																																																	