


Plan of Development Work to be Executed in the Urbtech Xaviers Project Status Tower T3

Tower T3 (Marriot)

1. Internal and external plaster completed.
2. Flooring and dado in progress.
3. Plumbing and electrical work in progress.
4. Order placed for Door and windows shutters .
5. Internal and external façade painting may be started in sep 2017.
6. Expected Ready for fit out by the end of month December 2017.

For OPULENT INFRA DEVELOPER (P) LTD.



Authorised Signatory