

# DEVELOPMENT WORK PLAN

Activity Name	Tower Name	Start Date	End Date	Target Name
Block/Tower Name/ No(VAIBHAV SIGNATURE) · -Site mobilization including site office & barricading	VAIBHAV SIGNATURE	15-02-2019	14-05-2019	01-01- 2019 to 31-03- 01-04- 2019 to 30-06-
Block/Tower Name/ No(VAIBHAV SIGNATURE) · -Excavation for Basements	VAIBHAV SIGNATURE	15-05-2019	14-08-2019	01-04- 2019 to 30-06- 01-07- 2019 to 30-09-
Block/Tower Name/ No(VAIBHAV SIGNATURE) · -Piling Work	VAIBHAV SIGNATURE	15-08-2019	14-11-2019	01-07- 2019 to 30-09- 01-10- 2019 to 31-12-
Block/Tower Name/ No(VAIBHAV SIGNATURE) · - P.C.C for raft & Wall	VAIBHAV SIGNATURE	15-11-2019	14-02-2020	01-10- 2019 to 31-12- 01-01- 2020 to 31-03-
Block/Tower Name/ No(VAIBHAV SIGNATURE) · -Water proofing for raft	VAIBHAV SIGNATURE	15-02-2020	14-03-2020	01-01- 2020 to 31-03-

Block/Tower Name/ No(VAIBHAV SIGNATURE) · -RCC for raft foundation	VAIBHAV SIGNATURE	15-03-2020	14-05-2020	Target Name
				01-01- 2020 to 31-03- 01-04- 2020 to 30-06-
Block/Tower Name/ No(VAIBHAV SIGNATURE) · -Retaining wall footing & walls	VAIBHAV SIGNATURE	15-05-2020	14-08-2020	Target Name
				01-04- 2020 to 30-06- 01-07- 2020 to 30-09-
Block/Tower Name/ No(VAIBHAV SIGNATURE) · -Column upto basement slab	VAIBHAV SIGNATURE	15-08-2020	14-11-2020	Target Name
				01-07- 2020 to 30-09- 01-10- 2020 to 31-12-
Block/Tower Name/ No(VAIBHAV SIGNATURE) · -Basement slab	VAIBHAV SIGNATURE	15-11-2020	14-02-2021	Target Name
				01-10- 2020 to 31-12- 01-01- 2021 to 31-03-
Block/Tower Name/ No(VAIBHAV SIGNATURE) · -Brick Work	VAIBHAV SIGNATURE	01-03-2023	30-04-2023	Target Name
				01-01- 2023 to 31-03- 01-04- 2023 to 30-06-
Block/Tower Name/ No(VAIBHAV SIGNATURE) · -Plaster	VAIBHAV SIGNATURE	30-04-2023	30-05-2023	Target Name

01-04-  
2023 to  
30-06-

Block/Tower Name/  
No(VAIBHAV SIGNATURE) .  
-Flooring

VAIBHAV SIGNATURE

01-06-2023

15-06-2023

Target  
Name

01-04-  
2023 to  
30-06-

Block/Tower Name/  
No(VAIBHAV SIGNATURE) .  
-Door / Window

VAIBHAV SIGNATURE

15-06-2023

25-06-2023

Target  
Name

01-04-  
2023 to  
30-06-

Block/Tower Name/  
No(VAIBHAV SIGNATURE) .  
-Electrical Works

VAIBHAV SIGNATURE

26-06-2023

05-07-2023

Target  
Name

01-04-  
2023 to  
30-06-  
01-07-  
2023 to  
30-09-

Block/Tower Name/  
No(VAIBHAV SIGNATURE) .  
-Internal Painting

VAIBHAV SIGNATURE

05-07-2023

15-07-2023

Target  
Name

01-07-  
2023 to  
30-09-

Block/Tower Name/  
No(VAIBHAV SIGNATURE) .  
- Fixtures

VAIBHAV SIGNATURE

15-07-2023

30-07-2023

Target  
Name

01-07-  
2023 to  
30-09-

Block/Tower Name/  
No(VAIBHAV SIGNATURE) .  
-External  
finishing/Painting

VAIBHAV SIGNATURE

30-07-2023

10-08-2023

Target  
Name

01-07-  
2023 to  
30-09-

Block/Tower Name/  
No(VAIBHAV SIGNATURE) .  
-Fire Fighting

VAIBHAV SIGNATURE

10-08-2023

20-08-2023

Target  
Name

01-07-  
2023 to  
30-09-

Block/Tower Name/ No(VAIBHAV SIGNATURE) -Lift & Escalators	VAIBHAV SIGNATURE	20-08-2023	30-08-2023	Target Name  01-07- 2023 to 30-09-
Block/Tower Name/ No(VAIBHAV SIGNATURE) -Miscellaneous Finishing & Other Work	VAIBHAV SIGNATURE	01-09-2023	14-10-2023	Target Name  01-07- 2023 to 30-09- 01-10- 2023 to 31-12-
Block/Tower Name/ No(VAIBHAV SIGNATURE) -Stilt/ G.F.Columns	VAIBHAV SIGNATURE	15-02-2021	14-05-2021	Target Name  01-01- 2021 to 31-03- 01-04- 2021 to 30-06-
Block/Tower Name/ No(VAIBHAV SIGNATURE) -Stilt/ G.F. Slab	VAIBHAV SIGNATURE	15-05-2021	14-08-2021	Target Name  01-04- 2021 to 30-06- 01-07- 2021 to 30-09-