

DEVELOPMENT WORK PLAN JAN'15 - DEC'18		
S.NO.	CONSTRUCTION ACTIVITY	PERIOD
1	Site Preparation, Excavation	Completed
2	PCC for Raft, RCC for Raft Foundation	Completed
3	RCC for Raft Foundation, Retaining Wall Footing, Shear Walls, Slab	Completed
4	Retaining Wall Footing, Shear Walls, Slab, Electrical Installation	Completed
5	RCC for Raft Foundation, Retaining Wall, Shear Walls, Slab, Electrical Installation	Completed
6	Retaining Wall, Shear Walls, Slab, Brick Work, Electrical Installation	Completed
7	Retaining Wall, Shear Walls, Slab, Brick Work, Electrical Installation	Completed
8	Retaining Wall, Shear Walls, Slab, Brick Work, Electrical Installation	Completed
9	Shear Walls, Slab, Brick Work, Electrical Installation	Completed
10	Shear Walls, Slab, Brick Work, Electrical Installation	Completed
11	Retaining Wall, Shear Walls, Slab, Brick Work, Electrical Installation	Completed
12	Retaining Wall, Shear Walls, Slab, Brick Work, Electrical Installation	Completed
13	Retaining Wall, Shear Walls, Slab, Brick Work, Door Frame, Electrical Installation, Plumbing Work	Completed
14	Shear Walls, Slab, Brick Work, Door Frame, Electrical Installation, Plumbing Work, Plaster	Completed
15	Shear Walls, Slab, Brick Work, Door Frame, Electrical Installation, Plumbing Work, Plaster	Completed
16	Retaining Wall, Shear Walls, Slab, Brick Work, Door Frame, Electrical Installation, Plumbing Work, Plaster, Flooring	Completed
17	Retaining Wall, Slab, Brick Work, Door Frame, Electrical Installation, Plumbing Work, Plaster, Flooring, Flush Door & Aluminium Glazed Door Windows/ uPVC Door Windows, Internal Painting, External Painting, Lifts Installation	Completed

18	Door Frame, Electrical Installation, Plumbing Work, Plaster, Flooring, Flush Door & Aluminium Glazed Door Windows/ uPVC Door Windows, Internal Painting, External Painting, Lifts Installation, Outer Sewerage, Rain Water Harvesting and STP, Boundary Wall, Road & Site Development	Completed
19	Electrical Installation, Plumbing Work, Flush Door & Aluminium Glazed Door Windows/ uPVC Door Windows, Internal Painting, External Painting, Lifts Installation, Outer Sewerage, Rain Water Harvesting and STP, Boundary Wall, Road & Site Development	Completed
20	Electrical Installation, Plumbing Work, Flush Door & Aluminium Glazed Door Windows/ uPVC Door Windows, Internal Painting, Lifts Installation, Rain Water Harvesting and STP, Road & Site Development	Completed