

32	9-Floor Colum/Shear Wall	Completed	Completed
33	9 Floor Slab	Completed	Completed
34	10-Floor Colum/Shear Wall	Completed	Completed
35	10-Floor Slab	Completed	Completed
36	11-Floor Colum/Shear Wall	Completed	Completed
37	11-Floor Slab	Completed	Completed
38	12-Floor Colum/Shear Wall	Completed	Completed
39	12-Floor Slab	Completed	Completed
40	13-Floor Colum/Shear Wall	Completed	Completed
41	13-Floor Slab	Completed	Completed
42	14-Floor Colum/Shear Wall	Completed	Completed
43	14-Floor Slab	Completed	Completed
44	15-Floor Colum/Shear Wall	Completed	Completed
45	15-Floor Slab	Completed	Completed
46	16-Floor Colum/Shear Wall	Completed	Completed
47	16-Floor Slab	Completed	Completed
48	17-Floor Colum/Shear Wall	Completed	Completed
49	17-Floor Slab	Completed	Completed
50	18-Floor Colum/Shear Wall	Completed	Completed
51	18-Floor Slab	Completed	Completed
52	19-Floor Colum/Shear Wall	Completed	Completed
53	19-Floor Slab	01-Jan-2026	31-Jan-2026
54	20-Floor Colum/Shear Wall	01-Jan-2026	31-Jan-2026
55	20-Floor Slab	15-Jan-2026	28-Feb-2026
56	21-Floor Colum/Shear Wall	17-Feb-2026	30-Mar-2026
57	21-Floor Slab	21-Mar-2026	30-Apr-2026
58	22-Floor Colum/Shear Wall	01-May-2026	15-May-2026
59	22-Floor Slab	16-May-2026	30-May-2026
60	Brick Work	01-Jan-2026	31-Oct-2026
61	Plaster	01-Feb-2026	30-Dec-2026
62	Flooring	01-Jan-2026	30-Dec-2026
63	Door/Window	01-Jul-2026	30-Dec-2026
64	Internal Services	01-Jan-2026	30-Dec-2026
65	Grill,Railings	01-Apr-2026	30-Dec-2026
66	Electrical Works	01-Jan-2026	30-Dec-2026
67	Internal Painting	01-Apr-2026	30-Dec-2026
68	Fixtures	01-May-2026	30-Dec-2026
69	External Finishing/Painting	01-Jun-2026	30-Dec-2026
70	Fire Fighting	01-Jan-2026	30-Dec-2026
71	Lift & Escalators	01-Apr-2026	30-Oct-2026
72	Misc Finishing & Other Work	01-Apr-2026	30-Dec-2026

