

Ref No

Date

FORM-Q


ARCHITECT'S CERTIFICATE

Subject Certificate of Percentage of Completion of Development Work of 206 plots (s) of the project "Navtap Regal" situated on the Gata No. 628, 630, 632, 633, 634, 635, 636, 637, 638 and 722 at Village Mangupura , Dist Moradabad demarcated by its boundaries latitude and Latitude DNS 28.48°58.9"N And 78.42°07.7"E measuring 38100.20 sq. mts. area being developed by Navtap Builders Private Limited bearing M.D.A Layout Approval No. MBDA/LD/21-22/0485

I, **NIDA KHANAM** have undertaken assignment as Engineer of certifying Percentage of Completion Work of 206 plots (s) of the project "Navtap Regal" situated on the Gata No. 628, 630, 632, 633, 634, 635, 636, 637, 638 and 722 at Village Mangupura , Dist Moradabad demarcated by its boundaries latitude and Latitude DNS 28.48°58.9"N And 78.42°07.7"E measuring 38100.20 sq. mts. area being developed by Navtap Builders Private Limited bearing M.D.A Layout Approval No. MBDA/LD/21-22/0485

This is to certify that i have undertaken assignment of certifying estimated cost and expenses incurred on actual on site Development for the Real Estate Project mentioned above

1. Following technical professionals are appointed by the developer:
 - I) NIDA KHANAM Architect
 - II) TANVEER SINGH Structural Consultant
 - III) SURENDRA YADAV as MEP Consultant
 - IV) ADITYA RASTOGI as Site Supervisor



1 Based on Site Inspection with respect to each of the plots of aforesaid Real Estate Project I certify that as on the date of this certificate the Percentage of Work done for each of the plots of the Real Estate Project as registered vide number is as per table a herein below The percentage of the work executed with respect to each of the activity of the entire phase is detailed in the Table A

TABLE A

SN	PARTICULARS	PERCFNTAGE OF WORK DONE
A	Earth Work Filing	0%
B	Roadwork	0%
C	Sewer Work	0%
D	UGR /Water line	0%
E	Electricity	0%
F	Green Area	0%

Nida Khanam
AR. NIDA KHANAM
CA/2015/72548