

S.NO.	CONSTRUCTION ACTIVITY	PERIOD
01.	Site Preparation & Boundary Wall	01.01.2012 to 31.03.2012
02.	Site Preparation & Boundary Wall, Excavation	01.04.2012 to 30.06.2012
03.	Boundary Wall, Excavation, Foundation	01.07.2012 to 30.09.2012
04.	Excavation, Foundation, Landscaping	01.10.2012 to 31.12.2012
05.	Excavation, Foundation, Slab, Landscaping	01.01.2013 to 31.03.2013
06.	Foundation, Slab, Landscaping, Masonry Work, Door Frame	01.04.2013 to 30.06.2013
07.	Foundation, Slab, Landscaping, Masonry Work, Door Frame, Internal Plaster	01.07.2013 to 30.09.2013
08.	Slab, Masonry Work, Door Frame, Internal Plaster	01.10.2013 to 31.12.2013
09.	Slab, Masonry Work, Door Frame, Internal Plaster, Plumbing Work	01.01.2014 to 31.03.2014
10.	Slab, Masonry Work, Door Frame, Internal Plaster, Plumbing Work, Electrical Installation	01.04.2014 to 30.06.2014
11.	Masonry Work, Door Frame, Internal Plaster, Plumbing Work, Electrical Installation	01.07.2014 to 30.09.2014
12.	Masonry Work, Door Frame, Internal Plaster, Plumbing Work, Electrical Installation, Flooring	01.10.2014 to 31.12.2014
13.	Masonry Work, Door Frame, Internal Plaster, Plumbing Work, Electrical Installation, Flooring, External Plaster	01.01.2015 to 31.03.2015
14.	Masonry Work, Door Frame, Internal Plaster, Plumbing Work, Electrical Installation, Flooring, External Plaster, Outer Sewerage	01.04.2015 to 30.06.2015
15.	Internal Plaster, Plumbing Work, Electrical Installation, Flooring, External Plaster, Outer Sewerage	01.07.2015 to 30.09.2015
16.	Internal Plaster, Plumbing Work, Electrical Installation, Flooring, External Plaster, Outer Sewerage, Painting	01.10.2015 to 31.12.2015
17.	Plumbing Work, Electrical Installation, Flooring, External Plaster, Outer Sewerage, Painting, External Electrical	01.01.2016 to 31.03.2016
18.	Plumbing Work, Electrical Installation, Flooring, External Plaster, Outer Sewerage, Painting, External Electrical, Flush Door & Aluminum Glazed Window	01.04.2016 to 30.06.2016
19.	Plumbing Work, Electrical Installation, Flooring, External Plaster, Outer Sewerage, Painting, External Electrical, Flush Door & Aluminum Glazed Window, Rain Water Harvesting & STP	01.07.2016 to 30.09.2016
20.	Plumbing Work, Electrical Installation, Flooring, External Plaster, Outer Sewerage, Painting, External Electrical, Flush Door & Aluminum Glazed Window, Rain Water Harvesting & STP	01.10.2016 to 31.12.2016
21.	Plumbing Work, Electrical Installation, Flooring, Painting, External Electrical, Flush Door & Aluminum Glazed Window, Rain Water Harvesting & STP	01.01.2017 to 31.03.2017

22.	Plumbing Work, Electrical Installation, Flooring, Painting, External Electrical, Flush Door & Aluminum Glazed Window, Rain Water Harvesting & STP , Road & Site Development	01.04.2017 to 30.06.2017
23.	Plumbing Work, Electrical Installation, Flooring, Painting, Road & Site Development, Occupancy & Possession	01.07.2017 to 30.09.2017
24.	Plumbing Work, Electrical Installation, Flooring, Painting, Road & Site Development, Occupancy & Possession	01.10.2017 to 31.12.2017