

# Development Plan

Name of Work - Construction of 36/75 Nos. Houses Self Scheme At Bhumi Vikas Evam Grah Sathan Yojana-3 Jhansi.

S.No.	Activity	Current Status (Complete %)	Start of Date	Completion
1	Boundery Wall	85%	01.10.2022	30.10.2024
2	Road Work	70%	01.10.2022	30.10.2024
3	Footpaths	0%	01.10.2022	30.10.2024
4	Water Supply Including Drinking Water Facilites	5%	01.10.2022	30.10.2024
5	Sewer System	95%	01.10.2022	30.10.2024
6	Drain	80%	01.10.2022	30.10.2024
7	Parks	70%	01.10.2022	30.10.2024
8	Tree Planting	20%	01.10.2022	30.10.2024
9	Design for Electric Supply including street lighting	15%	01.10.2022	30.10.2024
10	Treatment and Disposal System of Sewage and Sullage water	10%	01.10.2022	30.10.2024
11	Solid Waste Management and Disposal System	10%	01.10.2022	30.10.2024

All development work are in progress under

OF WHOLE SCHEME.



