

PLAN OF DEVELOPMENT WORKS

SN	DEVELOPMENT STAGE	START DATE	END DATE
1.	Site filling and levelling	01-03-2017	01-09-2017
2.	Base of Road work and plot layout markings	01-06-2017	30-10-2017
3.	Laying of Under Ground Sewer Line	01-09-2017	30-12-2017
4.	Laying of Under-ground Water Line	01-10-2017	30-01-2018
5.	Construction of Storm water drain	01-01-2018	31-03-2018
6.	GSB laying on the road	01-01-2018	15-04-2018
7.	Development of Playgrounds and Parks	01-03-2018	30-07-2018
8.	Erection of electricity and light poles	01-04-2018	01-09-2018
9.	Laying of Electricity cable	15-04-2018	30-09-2018
10	Black top of the road	01-06-2018	30-11-2018
11.	Other miscellaneous works and application of completion certificate	01-07-2018	31-12-2018

The above completion date is up to the application of completion certificate to the Ghaziabad Development Authority (GDA).