

S.NO.	CONSTRUCTION ACTIVITY	PERIOD
01.	Site Preparation & Boundary Wall, Excavation	01.08.2015 to 31.10.2015
02.	Site Preparation & Boundary Wall, Foundation	01.11.2015 to 31.01.2016
03.	Boundary Wall, Slab	01.02.2016 to 30.04.2016
04.	Slab, Masonry Work	01.05.2016 to 31.07.2016
05.	Slab, Masonry Work, Door Frame	01.08.2016 to 31.10.2016
06.	Slab, Masonry Work, Door Frame, Electrical Installation, Internal Plaster	01.11.2016 to 31.01.2017
07.	Slab, Masonry Work, Door Frame, Electrical Installation, Internal Plaster	01.02.2017 to 30.04.2017
08.	Slab, Masonry Work, Door Frame, Electrical Installation, Internal Plaster, External Plaster	01.05.2017 to 31.07.2017
09.	Slab, Masonry Work, Door Frame, Electrical Installation, Internal Plaster, External Plaster, Plumbing Work	01.08.2017 to 31.10.2017
10.	Masonry Work, Door Frame, Internal Plaster, Plumbing Work, Electrical Installation, Flooring	01.11.2017 to 31.01.2018
11.	Internal Plaster, Plumbing Work, Electrical Installation, Flooring, Flush Door & Aluminum Glazed Window	01.02.2018 to 30.04.2018
12.	Plumbing Work, Electrical Installation, Flooring, Flush Door & Aluminum Glazed Window, External Electrical, Painting, Outer Sewerage	01.05.2018 to 31.07.2018
13.	Plumbing Work, Electrical Installation, Flooring, Flush Door & Aluminum Glazed Window, External Electrical, Painting, Outer Sewerage, Road & Site Development	01.08.2018 to 31.10.2018
14.	Plumbing Work, Electrical Installation, Flooring, Flush Door & Aluminum Glazed Window, External Electrical, Painting, Outer Sewerage, Road & Site Development, Occupancy & Possession	01.11.2018 to 31.12.2018