

Imperial Project Status (May 2017 to March 2018)

<i>S.N</i>	<i>Particulars</i>	<i>Location</i>	<i>Date</i>	<i>Remarks</i>
1	Slab	7th floor	7/26/2017	
		8th floor	9/24/2017	
		9th floor	1/23/2018	
		10th floor	3/21/2018	
2	Extra work	STP	in progress	
3	Brick Work	4th floor	5/26/2017	
		5th floor	8/1/2017	
		6th floor	10/28/2017	
		7th floor	3/15/2018	
4	Internal Plastering	1st floor	11/25/2017	
		2nd floor	2/14/2018	
		3rd floor	3/10/2018	
		4th floor	4/2/2018	