



				Aug-17
SR. NO.	ACTIVITY	Start date	End date	1
1	MACHINE ROOM , OHWT RCC WORK	1-Aug-17	30-Oct-17	
2	BRICKWORK	1-Aug-17	31-Jan-18	
3	INTERNAL PLASTER	1-Aug-17	28-Feb-18	
4	ELECTRICAL WORK	1-Aug-16	28-Feb-18	
5	EXTERNAL PLASTER	1-Jan-18	31-Jul-18	
6	WATERPROOFING	1-Aug-16	30-Apr-18	
7	PLUMBING WORK	1-Aug-16	30-Oct-18	
8	POP WORK	1-Jan-18	30-Oct-18	
9	FLOORING WORK	1-Jan-18	30-Oct-18	
10	ALL. SLIDING WINDOWS/DOORS	1-Apr-18	30-Oct-18	
11	LIFT ERECTION	1-Apr-18	30-Oct-18	
12	FIRE FIGHTING WORK	1-Apr-18	30-Oct-18	
13	CUBBOARD AND MODULAR KITCHAN	1-Apr-18	30-Oct-18	
14	INTERNAL PAINTING	1-Apr-18	31-Dec-18	
15	EXTERNAL PAINTING	1-Apr-18	30-Oct-18	
16	WIRING AND SWITCHES	1-Nov-19	30-Dec-18	
17	C.P. & SANITARY FITTINGS	1-Nov-19	30-Dec-18	
18	APPLICATION AND OBTAINING O.C.	1-Nov-19	30-Dec-18	

PROJECT SCHEDULE FOR TOWER -H

Sep-17	Oct-17	Nov-17	Dec-17	Jan-18	Feb-18	Mar-18	Apr-18	May-18
2	3	4	5	6	7	8	9	10



