

DEVELOPMENT PLAN

- | | |
|--|----------|
| 1. EXCAVATION FOR FOUNDATION | - 7 DAYS |
| 2. P.C.C AND R.C.C WORK IN FOUNDATION | -20 DAYS |
| 3. R.C.C WORK IN COLUMNS AND
RETAINING WALL | -25 DAYS |
| 4. R.C.C WORK IN BEAMS AND SLAB
FOR BASEMENT | -10 DAYS |
| 5. R.C.C WORK IN BEAMS AND SLABS
FOR LOWER GROUND FLOOR
UPPER GROUND FLOOR
1st FLOOR
2nd FLOOR | -80 DAYS |
| 6. BRICK WORK IN WALLS AND PARTITIONS
FOR FULL BUILDING | -90 DAYS |
| 7. FLOORING WORK FOR ENTIRE BUILDING
CONCURRENT WITH BRICK WORK | -30 DAYS |
| 8. ELECTRICAL / PLUMBING WORKS
CONCURRENTLY WITH ALL
PRECEDING WORKS | -20 DAYS |
| 9. EXTERNAL SEWAGE / WATER SUPPLY/
AND ELECTRICAL WORKS. | -60 DAYS |
| 10. BALANCE FINISHING WORKS. | -6 DAYS |