	BOND NO			174	/FC/EI	E8/20	15																											
	DATE OF START	10/1	0/2015			DATI	E OF	COI	MPLE	TION			1	9/5	/20	18																		
													PAR	RT D																				
												2016													2017									2018
.N.	MAJOR ACTIVITY	DURATI ON	TOTAL FLATS	ACHIVE MENTS	BALANC E	10th	NOV	DEC	IAN	FEB	MAR	ΔPR	MAY	ILIN	11 11	AUG	SEP	OCT	NOV	DEC	IAN	FFR	MAR	ΔPR	MAY	ILIN		AUG	SEP	OCT	NOV	DEC	JAN	FEB R
1	MOBLISATION OF ACTIVITY	20	160	160	C		1101	DEG	37114	120	1717 (17	7.11	101711	3011	301	7.00	JLI	001	1101	DEO	37 11 4	1 20	1417 (1)	7411	141711	3011	301	7100	JE1	001	1101	DE0	37 11 4	1 1
						100%																												
2	LAY OUT	20	160	160	C																									<u> </u>	<u> </u>	<u> </u>		
2	EADTH MODIC	(0	1/0	1/0		100%																							↓	—	₩	—	<u> </u>	1
3	EARTH WORK	60	160	160	C)	100	1 0/																					<u> </u>		 	₩	<u> </u>	+
4	CASTING OF RAFT	90	160	160	C)	100	1/0					ı		1				<u> </u>		ı			l	l				├──	\vdash	┢	+-	-	+
					-					100%																				_				T
5	CASTING OF FLOORS	420	160	156	4	l																												
,	DDIOK MODIK OF FLOOR	000	1/0	444	4.6											1		95%	%	1	_			1						<u> </u>	<u> </u>	₩	<u> </u>	\bot
6	BRICK WORK OF FLOOR	390	160	144	16)															85%										├	—		\vdash
7	PLASTER WORK	330	160	80	80)					1	1	1								0370										\vdash	+-	-	+
																						50%												
8	FLOORING																																	
_	0550,4050	212																												_	<u> </u>	₩	<u> </u>	1
9	SERVICES	360	160	80	80)					1												30%								—	₩	-	+
10	PAINTING										-		-								-		30 /	<u> </u>										
						1					1																	1						1
11	EXTERNAL DEVELOPMENT																																	
10	LIAND OVED					<u> </u>					1		1								1					 	 	1	ــــــ	₩	₩	₩	<u> </u>	$\perp \perp \downarrow$
12	HAND OVER													<u> </u>														1	Ь	Щ.	↓	ــــــ	<u> </u>	