

Demarcation of plots : Demarcation for an area of 9075 Sq. M. completed at site.

Boundary Wall : Boundary wall for an area of 9075 Sq. M. is under construction & shall be Completed soon.

Road Work : Road work shall be completed after completion / laying of external services.

Footpaths : Footpaths shall be completed after completion / laying of external services.

Water supply including drinking water facilities: Internal / external water supply system shall be Completed by Mar-19 (proposed) & the connection for the same from Noida authority shall be done after obtaining OC for the project. The water supply/ drinking water will be made available by Noida authority after OC of the building.

Sewer system overflow of : External / Internal sewage system shall be completed & connection for Excess raw sewage shall be obtained from Noida authority after OC of the building. The civil work of STP is completed and installation of electro mechanical system shall be completed by Mar-19 (proposed).

Drain : External storm water drainage system for the building shall be completed by Mar-19 (proposed) & Connected for overflow of drain Water shall be provided by Noida authority after obtaining OC of Building.

Parks: Green / landscape area shall be provided as per norms /by laws.

Tree Planting : **Tree Planting** shall be provided /completed after completion of external development work as per norms /bylaws .

Design for electric supply including street lighting: Shall be provided / completed by Mar-19 (proposed). The connection from electrical department Noida for the same will be obtained after obtaining OC certificate. The electrical supply shall be provided by concern electrical department Noida.

Community Buildings: Not applicable.

Treatment and Disposal System of sewage and Sullage water: STP has been provided for adequate Capacity and the civil work for the same has been completed.

Installation electro mechanical system shall be provided / completed and connection for overflow of excess sullage water shall be obtained from Noida authority after obtaining OC of the building.

Water Conservation System: rain water harvesting as per norms / by laws.

Energy management system including use of renewable: Street lighting with solar photovoltaic shall be provided / completed. Solar system installation is under progress.

Fire protection and fire safety system: shall be provided / completed as per approved fire lightning scheme.

Social infrastructure and other public amenities including public health service: As per Norms / by laws.

Emergency Evacuation Services: Shall be provided as per approved building sanction plan.

Other Miscellaneous Work: Will provided the required development work as per norms / bylaws.

Solid Waste Management And Disposal System shall be provided as per Norms/bylaws.