

ARCHITECT'S CERTIFICATE

FORM-R

Subject: Certificate of Percentage of Completion of Construction Work of Pocket 2 Sector D, SGC No. of Building(s)/ Block(s) of the Mother City Phase of the Project UPRERA PRJ10088 situated on the Khasra No/ Plot no 222, 245, 246, 248, 251, 252, 253, 255, 256, 257, 258, 259, 263, 265, 266, 292, 293, 294, 295, 296, 747, 748, 749, 779, 780, 781, 782, 783, 784, 789, 791, 792, 798, 841, 842, 83, 844, 845, 846, 854, 855 & 1079.
Demarcated by its boundaries 26.791697 to the North, 26.790248 to the South, 81.004367 to the East, 81.009589 to the West of village Tehsil Sarojini Nagar Competent/ Development authority Lucknow Development Authority District Lucknow PIN 226002 admeasuring 63300 sq.mts. area being developed by Ansal Properties & Infrastructure Limited.

I/We _____ have undertaken assignment as Project Engineer for certifying Percentage of Completion Work of the Pocket 2 Sector D, SGC Building(s)/Block/ Tower (s) of Mother City Phase of the Project, situated on the Khasra No/ Plot no 222, 245, 246, 248, 251, 252, 253, 255, 256, 257, 258, 259, 263, 265, 266, 292, 293, 294, 295, 296, 747, 748, 749, 779, 780, 781, 782, 783, 784, 789, 791, 792, 798, 841, 842, 83, 844, 845, 846, 854, 855 & 1079 of village _____ tehsil Sarojini Nagar competent/ development authority Lucknow Development Authority District Lucknow PIN 226002 admeasuring 63300 sq.mts. area being developed by Ansal Properties & Infrastructure Limited.

This is to certify that I have undertaken assignment of certifying estimated cost and expenses incurred on actual on site construction for the Real Estate Project mentioned above.

1. Following technical professionals were consulted by me for verification /for certification of the cost:

- (i) Shri Sanjeev Kumar Singh as Architect
- (ii) Shri Akhilesh kumar Singh as Structural Consultant
- (iii) M/s/Shri/Smt _____ as MEP Consultant
- (iv) M/s/Shri/Smt _____ as Site Supervisor

Based on Site Inspection, with respect to each of the Buildings /Blocks/Towers of the aforesaid Real Estate Project, I certify that as on the date of this certificate, the Percentage of Work done for each of the Buildings /Blocks/Towers of the Real Estate Project as registered vide number _____ under UPRERA is as per table A herein below. The percentage of the work executed with respect to each of the activity of the entire phase is detailed in the Table B.

Table A

Sr. No.	Task/Activity	Percentage Work Done
1	Excavation	85
2	number of Basement(s) and Plinth	85
3	number of Podiums	NA
4	Stilt Floor	NA
5	number of Slabs of Super Structure	85
6	Internal walls, Internal Plaster, Flooring within Flats/Premises, Doors and Windows in each of the Flats/Premises	80
7	Sanitary Fittings within the Flat/Premises, Electrical Fittings within the Flat/premises	65
8	Staircases, Lift Wells and Lobbies at each Floor level connecting Staircases and Lifts, Overhead and Underground Water Tanks	80
9	The external plumbing and external plaster, Elevation, completion of terraces with waterproofing of the Building /Block/Tower	75
10	Installation of lifts, water pumps, Fire Fighting Fittings and Equipments as per CFO NOC, Electrical fittings to Common Areas, electro-mechanical equipments, Compliance to conditions of environment/CRZ NOC, Finishing to entrance lobby/s, plinth protection, paving of areas appurtenant to Building /Block/Tower, Compound Wall and all other requirements as may be required to obtain Occupation/Completion Certificate	NA

Table B**Internal & External Development Works in Respect of the Entire Registered Phase**

S No	Common Areas and Facilities, Amenities	Proposed (Yes/No)	Details	Percentage of Work done
1	Internal Roads & Footpaths	Yes	Bitumen Road/CC/Pavers	75
2	Water Supply	Yes	Deep Bore-well water supplied through Overhead Tank	75
3	Sewarage (chamber, lines, Septic Tank, STP)	Yes	NP2 Concrete Hume Pipe Network	75
4	Storm Water Drains	Yes	NP2 Concrete Hume Pipe Network	75
5	Landscaping & Tree Planting	Yes	Combination of Indigenous and Ornamental Plants	60
6	Street Lighting	Yes	Illumination on Internal Roads	100
7	Community Buildings	NO	N/A	-
8	Treatment and disposal of sewage and sullage water	Yes	Connected to STP	75
9	Solid Waste management & Disposal	Yes	House to House Connection	75
10	Water conservation, Rain water harvesting	Yes	Ground Water Recharge System	0
11	Energy management	Yes	As per Prevailing Laws	90
12	Fire protection and fire safety requirements	Yes	As per NBC Norms	80
13	Electrical meter room, sub-station, receiving station	Yes	Connected to Township Sub Station, Metered Supply to each & Every Units from Feeder	20
14	Other (Option to Add more)	Yes	Parks, Benches, Pathways	70

Yours Faithfully

Signature & Name (IN BLOCK LETTERS) OF L.S./Architect
(License NO.)

ARCHITECT
SANJEEV KUMAR SINGH
 C.O.A. REG.No.-CA/94/17950